

MICROCOPY RESOLUTION TEST CHART NATIONAL BUREAU OF STANDARDS-1962-A

ADA 130191



US Army Corps of Engineers

Southwestern Division Reservoir Control Center

Annual Report 1982

January 1983




THE PACESETTER DIVISION



DTIC FILE COPY

This document has been appeared for public release and sole in distribution is unlimited.

83 07 07 055



SECURITY CLASSIFICATION OF THIS PAGE (When Data Entered)

REPORT DOCUMENTATION	PAGE	READ INSTRUCTIONS BEFORE COMPLETING FORM
1. REPORT NUMBER	2. GOVT ACCESSION NO.	3. RECIPIENT'S CATALOG NUMBER
(None)	AD-A130 191	
A. TITLE (and Subtitio) ANNUAL REPORT 1982 JANUARY 1983		5. TYPE OF REPORT & PERIOD COVERED Final Report FY82 (1 Oct 81 - 31 Sep 82) 6. PERFORMING ORG. REPORT NUMBER
7. AUTHOR(*) Reservoir Control Center Southwestern Division (Albuquerque,		8. CONTRACT OR GRANT NUMBER(*)
Galveston, Little Rock, and Tulsa I PERFORMING ORGANIZATION NAME AND ADDRESS U.S. Army Corps of Engineers Southwestern Division (SWDED-WR) LI14 Commerce Street Dallas, Texas 75242		10. PROGRAM ÉLEMENT, PROJECT, TASK AREA & WORK UNIT NUMBERS
11. CONTROLLING OFFICE NAME AND ADDRESS Office, Chief of Engineers, U.S. Ar Washington, D.C. 20314	rmy	12. REPORT DATE January 1983 13. NUMBER OF PAGES 159
14. MONITORING AGENCY NAME & ADDRESS(II difference of Engineers Southwestern Division (SWDED-WR) 1114 Commerce Street Dallas, Texas 75242	nt from Controlling Office)	Unclassified Use Declassification/Downgrading Schedule

16. DISTRIBUTION STATEMENT (of this Report)

Approved for public release; distribution unlimited.

17. DISTRIBUTION STATEMENT (of the abetract entered in Block 20, If different from Report)

18. SUPPLEMENTARY NOTES

Available from

Administrator, Defense Technical Information Center, ATTN: DTIC/DDA-2 Bldg. #5 Cameron Station, Alexandria, VA 22814

19. KEY WORDS (Continue on reverse side if necessary and identify by block number)

Lake regulation activities

Data collection and management

Regulation plans

Water control automated data system

Water control manuals

Water quality activities

Sediment activities

20. ABSTRACT (Continue on reverse side H responsey and identify by block number)

> This report presents activities and accomplishments of the Southwestern Division (SWD) as related to reservoir regulation and water management activities for fiscal year 1982. Also presents detailed summaries of reservoir conditions. water quality activities, and coordinating activities with other Federal and nonfederal basin interests groups.

1982
ANNUAL REPORT
RESERVOIR CONTROL CENTER
SOUTHWESTERN DIVISION

PLATE

Dams an	d Reservoirs in the Southwestern Division	Inside	Front Cover
	TABLE OF CONTENTS		
SECTION	I - INTRODUCTION		PAGE
1.	PURPOSE OF REPORT		I-1
2.	REFERENCE		I-1
3.	OBJECTIVES OF THE RESERVOIR CONTROL CENTER		I-1
SECTION	II - WATER CONTROL ACTIVITIES IN SWD		
1.	RESERVOIR REGULATION		11-1
	a. LAKE REGULATION DURING FY82		11-1
	b. REGULATION PLANS		11-1
	c. WATER CONTROL MANUALS		11-1
	d. SECTION 7 PROJECT REGULATION		11-1
2.	SWD WATER QUALITY PROGRAM AND ACTIVITIES		11-2
	a. RESPONSIBILITIES		11-2
	b. ORGANIZATION		II-2
	c. SPECIAL ACTIVITIES IN FY82		11-3
	d. LONG-TERM GOALS		11-3
	e. IMMEDIATE GOALS		11-4
3.	SWD SEDIMENT PROGRAM AND ACTIVITIES		11-4
4.	DATA COLLECTION AND MANAGEMENT		11-4
	a. STREAM GAGING PROGRAM		11-4
	b. COOPERATIVE REPORTING NETWORKS		11-4
	c. CURRENT MONITORING SYSTEM		11-5
	d. WATER CONTROL AUTOMATED DATA SYSTEM		II-5
	e. COOPERATIVE DATA BANK AND FORECASTING ACTIVITY		11-7
5.	COORDINATION WITH WATER MANAGEMENT INTERESTS		II-7
	a. INTERNAL		II-7
	b. OTHER AGENCIES		11-8

TABLE OF CONTENTS (CONTINUED)

		PAGE
SECTION	III - FACILITIES AND PERSONNEL	
1.	FACILITIES	III-l
	a. OFFICE SPACE	111-1
	b. DISPLAY FACILITIES	111-1
	c. COMMUNICATIONS EQUIPMENT	111-1
2.	PERSONNEL	111-1
	a. STAFF	111-1
	b. TRAINING	1111-1
SECTION	IV - STATUS OF RESERVOIR WATER CONTROL MANUALS IN SWD	
SECTION	V - REGULATION OF MULTI-PURPOSE PROJECTS WITH HYDROPOWER	

SECTION VI - DISTRICT WATER CONTROL ACTIVITIES

- 1. SPECIAL RESERVOIR OPERATION
- 2. WATER QUALITY PROGRAM AND ACTIVITIES
- 3. SEDIMENT PROGRAM AND ACTIVITIES
- 4. NAVIGATION ACTIVITIES
- 5. COOPERATIVE PROGRAMS
- 6. ANNUAL FLOOD DAMAGE PREVENTED
- 7. LAKE ATTENDANCE
- 8. WATER SUPPLY STORAGE

SECTION VII - RESERVOIR DATA SUMMARY

- 1. SWD MAP
- 2. INDEX BY BASINS
- 3. INDEX IN ALPHABETICAL ORDER
- 4. DATA TABLES






TABLE OF CONTENTS (CONTINUED)

PAGE

SECTION VIII - MINUTES OF MEETINGS WITH BASIN INTERESTS GROUPS AND ANNUAL RCC MEETING

- 1. ARKANSAS RIVER BASIN COORDINATING COMMITTEE
- 2. TRINITY RIVER BASIN WATER MANAGEMENT INTERESTS GROUP
- 3. RCC MEETING

RESERVOIR CONTROL CENTER
1982 ANNUAL REPORT

SECTION I - INTRODUCTION

SECTION I - INTRODUCTION

1. PURPOSE OF REPORT. This report presents activities and accomplishments of the Southwestern Division (SWD) as related to reservoir regulation and water management activities through FY 1982. Detailed summaries of reservoir conditions, water quality activities, minutes of coordinating committee meetings and minutes of the annual RCC meeting are also included.

This report is prepared in conformance with ER 1110-2-1400, 24 April 1970, Reservoir Control Centers, paragraph 12c.

- 2. REFERENCE. Reservoir Control Center (RCC) SWD Guidance Memorandum, dated June 1971, approved by the Chief of Engineers as a general basis for RCC's activities.
- 3. OBJECTIVES OF THE RESERVOIR CONTROL CENTER. The SWD RCC was established in 1967 by the Chief of Engineers to improve capabilities of the Corps of Engineers to perform its civil works mission as related to operation of reservoirs. The SWD RCC carries out its responsibilities by:
- a. Organizing coordinating committees and/or participating in committees to accomplish mutual understanding among water interests regarding use and regulation of water resources.
- b. Providing interbasin coordination of day-to-day regulation needs for river systems for all purposes.
- c. Surveillance of daily operations and continuous analysis of project needs.
- d. Furnishing technical assistance to personnel of district offices in related efforts to improve the reliability of regulations and hydrologic determantions.

SECTION II - WATER CONTROL ACTIVITIES IN SWD

SECTION II - WATER CONTROL ACTIVITIES IN SWD

1. RESERVOIR REGULATION

Lake Regulation During FY82. Lake regulation activities for division lakes and Section 7 lakes during FY82 are summarized in Section VI of this report. The division considers the continued progress made in the development and installation of its water control automated data system to be one of the most significant activities of the past year. For a more detailed discussion on this activity, see paragraph 4d of this section.

Operational data summaries for all of the SWD projects, including Section 7, are shown in tabular form, two projects per page in Section VII. An index, by basin, to these tables is included which also lists pertinent data for each project. Also included is a listing by alphabetical order giving names of both the lake and dam where different.

- b. Regulation Plans. Computer simulations have continued on the Red River Basin and Arkansas River Basin models. Multi-Reservoir and single Reservoir modeling has been completed for evaluation of varied regulation plans on proposed hydropower projects. Eight projects on the Arkansas and for on the Red have been studied. Modeling of Wister Lake was also completed to determine what the effects would be on flood control operations by raising its conservation pool.
- c. Water Control Manuals. A summary entitled "Status of Water Control Manuals in SWD" is included in Section IV of this report. The summary shows the status and completion schedule through FY 1985 for manuals on 112 lakes and 12 river systems. At the end of FY 1982, there were 90 Corps of Engineers projects (73 lakes and 17 locks and dams) and 16 Section 7 lakes in operation in SWD.

During FY 1982 the SWD Reservoir Control Center received and reviewed nine water control manuals that were submitted by the districts in the form of new manuals and revisions to old manuals. The schedule for FY 1983 includes the development of seven new manuals and the revision of manuals for nine projects.

d. Section 7 Project Regulation. Within SWD there are 16 existing reservoirs owned and operated by other agencies. Presently the Bureau of Reclamation is constructing an additional reservoir (McGee Creek) to be located on Muddy Boggy Creek, a tributary of the Red River. The flood control storage contained in these projects are regulated by the Corps in accordance with Section 7 of the Flood Control Act of 1944. The districts are continuing efforts to bring the manuals and regulation plans into compliance with requirements contained in paragraph 208.11, Part 208 Flood Control Regulations, Chapter II, Title 33 of the Code of Federal Regulations (41 FR 20401, May 18, 1976). Due to the varied approaches between the districts on real time regulation for Section 7 projects, a SWD policy statement was formalized during 1981.

During FY82, progress was made in finalizing SWD Policy. OCE issued additional guidance and SWD held additional meetings with the Bureau of Reclamation. It is anticipated that Policy will be finalized during the upcoming year.

2. SOUTHWESTERN DIVISION WATER QUALITY PROGRAM AND ACTIVITIES.

- a. Responsibilities. The RCC is assigned the responsibilities to coordinate and direct activities in SWD in the water quality field. This provides for water quality objectives being included as an effective part of our total water management program. Specific activities in the water quality program are as follows:
- (1) Conduct technical studies and provide guidance on water quality control.
- (2) Review and provide technical assistance in programs for predicting the natural and modified water quality in impoundments, rivers, coastal areas, and estuaries for project planning, design, and regulation activities.
- (3) Review and provide technical assistance on project design and reservoir regulation studies in connection with water quality control performed within the division, including multiple level outlet facilities, reservoir simulation studies, reregulation structures, and release reoxygenation systems.
- (4) Provide coordination support in interagency liaison as related to water quality control through reservoir regulation, including formulation of operating plans and cooperative data collection programs.
- (5) Coordinate with Planning and Construction-Operations Divisions, and the districts on SWD water quality investigation programs.
- (6) In coordination with the Geotechnical and Materials Branch, manage the water quality investigation activities of the division laboratory.
- (7) Responsible for technical engineering solutions to water quality problems in existing projects; reviewing, coordinating, and acting as consultants to other engineering and planning elements in the division office and district offices.
- (8) Coordination of division actions required by ER 1130-2-334 for reporting of water quality management of Corps projects.

b. Organization.

- (1) <u>Division</u>. Water quality activities in SWD are coordinated by the RCC. These duties require the part-time efforts of three engineers. One of these, Mr. Charles Sullivan, Chief, RCC, is a member of the OCE Committee on Water Quality.
- (2) <u>Districts</u>. Presently the organizations for water quality management vary within the districts. In all of the districts, water quality associated with planning and design of the projects is coordinated by organizational elements within the Engineering or Planning Divisions. In two of the districts the monitoring and reporting specifically required by ER 1130-2-334 and that required for dredging and other construction are done by the Construction and Operations Divisions.

(3) Laboratory. The division laboratory is fully staffed and equipped to conduct the tests of water usually required by the districts for use in planning, design, construction, and operation of the projects.

c. Special Activities in FY82.

- (1) Specific Project Problems. Water quality related problems and activities at individual projects are discussed in the district reports. Some of the more significant are summarized below:
- (a) Minor fish kills occurred below Lake Texoma and in the Cimmarron River arm of Keystone Lake.
- (b) Pine Creek Lake. Sampling was conducted to evaluate the effect of hypolimnetic releases on the Wright City, Oklahoma, water supply.
- (c) Taylor Bay Siltation Study. A study is underway to determine the effects of suspended sediment on fishing in Taylor Bay near Augusta, Arkansas.
- (d) Table Rock Dissolved Oxygen Problems. Tests were made using the low level emergency conduits as a source of oxygenated supplemental releases. Due to the severe cavitational impulses experienced, the conduits will no longer be used. Further tests of oxygen injection into a house unit penstock are planned this year.

A STATE OF THE PARTY OF

- (e) Santa Rosa Lake. Tests are planned to monitor the effects of inundation on gypsum deposits in the reservoir area.
- (2) Annual Water Quality Meeting. SWD's annual Water Quality Meeting was held on 19 February 1982 following the OCE sponsored Water Quality Seminar. District representative made short presentations on studies conducted during 1981 in a joint meeting with the OCE Water Quality Committee. Other items discussed were 1) SWD regulation on water quality, 2) district water quality goals, and 3) utilization of SWD Laboratory.
- d. Long-Term Goals. The following are presently considered as long-term, continuous goals of this division, and consequently the RCC, in the water quality field.
- (1) To obtain sufficient water quality information from all of our projects to determine whether all state standards and environmental objectives can be met without adverse impact on authorized uses.
- (2) To promote the organization of effective water quality elements in the division and districts to obtain the maximum coordination for handling all water quality matters in the division.

- (3) Provide helpful and thorough guidance to the districts on water quality matters.
- e. <u>Immediate Goals</u>. The following actions have been scheduled for accomplishment by the RCC in the near future:
- (1) Continue the two to three year intensive monitoring program for SWD reservoirs. This ongoing program will be continued until base line data are available for all SWD reservoirs.
 - (2) Review the basic water quality monitoring program this year.
- 3. SWD SEDIMENT PROGRAM AND ACTIVITIES. Sediment activities for the year included approval of (1) Cochiti Lake Sedimentation Survey Letter, (2) Revisions to Clayton Lake DM 15 Sedimentation and Degradation Range, (3) resurvey results (Form 1787) for Toronto Lake, R. S. Kerr L&D 15, Webbers Falls L&D 16, and Keystone Lake, and (4) a resurvey schedule for all districts for the period of FY 1983-85.

4. DATA COLLECTION AND MANAGEMENT.

a. Stream Gaging Program. Much of the data required for regulation, investigation and design of water resources projects result from the reporting and measurement of flow, water quality, and sediment. Most of these data are obtained through a Cooperative Stream Gaging Program between the Corps and the USGS. During FY 1982 the SWD-USGS cooperative program included 523 stations. An additional 76 stations were operated independently by the district Corps offices. In FY82, the total cost of the SWD program was \$2.1 million with \$1.7 million being transferred to the USGS. The following tabulation shows a breakdown of the program by class of funds used to finance the program.

Class of Funds	Number of Stations	C of E Cost (\$1,000)
Survey Investigation	11	41
General Coverage	50	37
Planning	11	63
Operation & Maintenance	420	1,715
New work & construction	<u>31</u>	148
Total:	523*	2,004

NOTE: *Some stations are counted under more than one classification.

b. Cooperative Reporting Networks. The National Weather Service (NWS) and the Corps of Engineers began their 45th year of cooperation in establishing and operating networks of river and/or rainfall reporting stations. Reports from these stations supplement those stations that are maintained by the NWS which are made available to the Corps of Engineers for flood control operations and flood forecasting.

Data from these networks are transmitted to the Corps of Engineers district and division offices via telephone and teletype service from the NWS collection office. SWDO maintains teletype drops on three circuits which carry data from these networks. One of the teletypewriters receives the Federal Aviation Administration Circuit (Service C) which provides meteorologic data, river stage information and basic public weather forecasts. The other two teletypewriters receive two circuits of the NWS RAWARC network. These two circuits carry radar, hydrological reports, and other data essential to our water control management functions. These data include detailed precipitation reports, river stage information, warnings and descriptions of severe storms and floods, and river forecasts developed by the NWS.

The estimated FY 1982 cost for SWD responsibilities in supporting 613 rainfall stations in the Cooperative Reporting Networks was \$203,998.

c. <u>Current Monitoring System</u>. In June 1982 RCC began using our Harris Computer located in the Southwestern Division office, for computations that are necessary in the RCC's daily water control activities. Two districts are using desk-top minicomputers to assist in polling data from about 70 stations. To date, Harris minicomputers have been installed in the SWDO, Tulsa District and Fort Worth District offices as part of the water control automated data system. The following paragraphs describe continued efforts in developing the total system.

d. Water Control Automated Data System.

- (1) The "Water Control Data System Master Plan" for SWD, dated April 1979 was approved by the Office, Chief of Engineers in June 1979 for funding and detailed design. The major components of the system are:
- (a) Remote Gaging Stations. The plan includes about 100 lake gages and between 200 and 350 river gages that are to be equipped with data collection platforms (DCP) by the end of FY 1984.
- (b) <u>Communication</u>. The DCP's will tranmit the remote gaging station data over the <u>Geostationary Orbiting Environmental Satellite (GOES)</u>
 System. Communication between the district and division data processing units will be via telephone lines.
- (c) <u>Data Acquisition and Processing Equipment</u>. The distributed processing system dedicated to water control activities will contain mini-computers located at the division office and three of the five district offices. Two of the districts will remote off the division machine. They will also be compatible in order to allow for the use of common software and data exchange between offices. The data bases at each district office will be available to the division office.
- (d) <u>Data Display and Distribution</u>. Data will be displayed in individual offices with color graphic CRT's, plotters, and printers. Provisions will be made to distribute and/or exchange data with other cooperators.

Examples of data exchange requirements are the Office of Chief of Engineers, Lower Mississippi Valley Division (LMVD), Southwestern Power Administration (SWPA), state and local river authorities or agencies.

- (2) During FY82 the remainder of the minicomputers provided for in the 1981 contract with Harris Corporation were delivered. This included a Harris H-100 and H-500 for the Fort Worth District a H-100 and H-500 for the Little Rock District and a H-100 for the Tulsa District. This completes the acquisition of the computers for the system. Racal-Vadic auto-dialing hardware was also acquired for the Dallas, Fort Worth, Little Rock, and Tulsa sites. Printing terminals, plotters, black and white CRT's, color graphic CRT terminals and communication devices are being acquired at each site on an as needed basis.
- (3) Plans for software development continued and an effort is being made to utilize existing software where possible. A number of existing programs currently being used by Water Management have been converted from the Honeywell computer to the WCDS Harris computers. In order to provide guidance for development of a system of software for the WCDS, the development of a "WCDS Software Design Manual" was begun. This document is expected to be completed in early FY83. The Software Design Manual will define the WCDS user needs and present a system of software designed to satisfy the user needs. It will also provide guidance criteria for system software design and development. It will also attempt to quantify the resources required to develop the software required to enable the WCDS to perform at its design capability.
- (4) Design Memorandums (DM's) are to be prepared for each river basin showing the requirements for data collection platforms (DCP's) for the basin. These DM's are to include the reporting needs in the basin, schedule for installation of the DCP's, locations, funding and maintenance plans. During FY82 DM's were prepared for: Trinity River Basin, Sulphur-Cypress River Basin, Brazos River Basin, San Jacinto River Basin and Little Rock Field Equipment (Arkansas-White-Red River Basins). SWD is participating in a Random Reporting test being conducted by the National Earth Satellite Service (NESS), the Corps of Engineers, and Bureau of Reclamation for the purpose of obtaining factual information concerning this type of data collection reporting. The major goals of the test are to determine (a) reliability; (b) manageability; (c) ability to operate within NESS guidelines for R/R; (d) efficient use of NESS resources; and (e) type of R/R operation NESS will support within its system.

At the end of the FY, there were 84 DCP's installed, 75 on hand for installation and spares and 34 on order. There are also 76 gages equipped with DARDC's.

(5) <u>Funding</u>. During FY82 expenditures from the PRIP fund were \$741,000 for the remaining computers in the system. The 136 DCP's were purchised from O&M and construction funds.

e. Cooperative Data Bank and Forecasting Activity. During the past year RCC has continued to participate in and encourage the advancement of programs for automated data collection and interagency cooperation in forecasting activity and data bank utilization. Currently, SWD maintains a data bank on the in-house computer for Daily Lake Reports, Daily Power Generation Reports, and Daily River Reports. These data banks are updated daily and the data are maintained unitl the end of the month then used for monthly summaries. These data, with several district auxiliary programs and data bases, have been used to make forecasts and reports available for exchange as needed between the districts and SWDO. In addition, the data are made available to other users which have a need to be aware of the water control activities on a real-time basis. These users include SWPA, NWS, LMVD, and OCE. SWD has also participated in a program to develop a data base for water control information for the Mississippi River Basin.

SWD districts have participated in storing data in the EPA STORET and USGS WATSTORE data banks. Both of these systems have also been used for retrieving data. The Little Rock District has placed water quality data in the EPA STORET data system and Tulsa District has placed sediment data in the WATSTORE data system. Albuquerque discontinued inputting data into STORET in November 1982.

5. COORDINATION WITH WATER MANAGEMENT INTERESTS.

a. Internal.

- (1) The Hydrologic Engineering Section (the other section in the Water Management Branch) furnishes support to RCC by conducting systems studies of reservoir regulation.
- (2) The benefits deriving from personal contact with other persons associated with water management activities are well recognized by the RCC. For this reason, special emphasis has been placed on maintaining this personal contact through meetings and workshops sponsored by the districts and the RCC with the marketing agency, project personnel, river basin authorities, other RCC's, the Chief's office and others.

- (3) Future workshops will be needed for establishing criteria and implementation procedures for comprehensive interagency data banks. The new automated data collection and handling equipment being acquired by the Corps and NWS will require extensive coordinating efforts over the next few years.
- (4) A meeting of lake regulation personnel of each of the districts and the RCC is held annually at the division Reservoir Control Center for the purpose of discussing timely topics and exchanging information. The minutes of the meeting held on 30 November and 1 December 1982 are included in Section VIII.

b. Other Agencies.

(1) Arkansas River Basin Coordinating Committee. Member organizations include the Corps of Engineers, SWPA, Federal Energy Regulatory Commission (FERC), SCS, Arkansas Soil and Water Resources, Oklahoma Water Resources Board, and Kansas Water Resources Board, Chairman of the committee is Mr. R. Terry Coomes, Chief, Water Management Branch, SWD. The annual committee meetings provide an opportunity for the Corps to present activities, problems, and proposed solutions regarding regulation of flows on the Arkansas River for maximum overall benefits. In turn, representatives of the States and other Federal agencies may critique our activities and present their ideas and special operation proposals.

The 30 April 1982 annual meeting of the committee included a review of the 1981 water control activities in the basin. In addition to the review other subjects covered at the meeting included the following topics:

- (a) Water quality activities at selected projects.
- (b) Nonfederal hydropower activities.
- (c) Federal hydropower activities.
- (d) Report on repair of power units at Webbers Falls and Ozark.
- (e) Status of navigation projects.

The "Arkansas River Basin Coordinating Committee Annual Report" was discontinued. As an alternative to this report copies of the "Reservoir Control Center Annual Report" will be made available to the committee members. The RCC report contained most of the material which was presented in the committee report. The additional required material will be included in future publications of the RCC report. Minutes of the April 1982 meeting are included in Section VIII of this report.

(2) Trinity River Basin Water Management Interests Group. In order to provide a means for exchanging ideas and coordinating the interests of local, State and Federal agencies and private companies in the regulation and development of water resources of the Trinity River Basin, RCC has initiated and sponsored meetings of the Trinity River Basin Water Management Interests Group.

The twelfth annual meeting of this group was held on 8 June 1982. Attendance included 37 persons representing the State of Texas, several muncipalities, water districts, companies, and agencies of the Federal Government.

Presentations were made by the Corps, Federal Energy Regulatory Commission, U.S. Geological Survey, Texas Department of Natural Resources, City of Denton, City of Dallas, the Tarrant County WC&I District, and the Trinity Improvement Association. An agenda, minutes of the meeting and a list of attendees are included in Section VIII of this report.

- (3) Cooperation with Lower Mississippi Valley Division. The SWD RCC continues its cooperation with LMVD and provides observed, as well as forecasted data significant to the water management activities in LMVD. Exchange of data within the Mississippi River Basin has been improved by the development of a Data Management System by HEC on Boeing Computer System for critical river stations within the basin. Both forecasted and current data can be retreived for individual division and district use.
- (4) Cooperation with Federal Energy Regulatory Commission. Periodic formal and informal contact through meetings sponsored by RCC keeps Corps and FERC staff members informed on trends and problems associated with production of hydroelectric power. RCC also coordinates the comments on FERC license applications for nonfederal hydropower development at SWD Corps projects.
- (5) Cooperation with Southwestern Power Administration. The SWPA is an agency of the United States, established in the Department of the Energy, to execute the purposes of the Flood Control Act of 1944 with respect to the disposition of the electric power and energy made available from the reservoir projects under control of the Department of the Army in the area comprising all of Arkansas and Louisiana and portions of Missouri, Kansas, Texas, and Oklahoma. The scheduling of releases for hydroelectric power production from the 17 Corps of Engineers projects within SWD has a significant effect on the overall water management activities in the division. Therefore, close cooperation and continuous communcation between the Corps and SWPA are mandatory. A Memorandum of Understanding was signed by the SWPA and the Corps of Engineers in 1980. SWPA and SWD are in the process of developing a more detailed operating arrangement to assist in the operations of hydropower projects within SWD.

Specific activities requiring cooperation between SWPA and RCC include determination of financial feasibility for power projects, monthly scheduling of power production, preparation of data for reports to the Federal Energy Regulatory Commission (FERC), and daily coordination of routine data on current conditions, inflow forecasts, and release schedules. The RCC has taken every opportunity to improve and strengthen relations with SWPA through correspondence, regularly scheduled and special meetings, providing access to our time-share data systems, and by special studies aimed at improving energy production and scheduling in the SWD power projects.

SECTION III - FACILITIES AND PERSONNEL

SECTION III - FACILITIES AND PERSONNEL

1. Facilities.

- a. Office Space. Since February 1981, all SWD personnel have occupied the new quarters in the Santa Fe Building, 1114 Commerce Street, Dallas, Texas. Space occupied by the RCC includes an open-space working area, conference room and a computer equipment room.
- b. Display Facilities. All of the RCC display equipment used for conferences and for briefing of higher authorities is located in the conference room. This equipment includes a triple duty wall display unit containing metal chalkboards, vinyl covered cork boards, and white metal panels adequate for grease pencil or for projection screen; various projection equipment, and a projection screen. In the near future, the RCC anticipates the remodeling of its conference room by adding additional displays, replacing old equipment, etc.
- c. <u>Communications Equipment</u>. The computer equipment room contains two hard-copy time-share terminals, a CRT which is hardwired to the Harris minicomputer, a Tektronix color graphics terminal with plotter and digitizing tablet, magnetic tape storage, weather FAX machine, and a small room which houses the three weather teletypes. The time-share terminals are used for access of Harris, SWD, and Boeing computer facilities.

2. Personnel.

- a. Staff. The current organization chart for the SWD Water Management Branch is shown in Figure 1. The authorized staff of RCC consists of one supervisory hydraulic engineer, three hydraulic engineers, one computer specialist, and one hydrologic engineering technican. The RCC is supported by the Hydrologic Engineering Section in technical studies.
- b. Training. The RCC periodically assesses the training needs of its personnel and schedules that training which is required and desirable for maintaining expertise and capability to fulfill its mission. Scheduled training for the immediate future includes various hydrologic and management courses.

Additional training objectives are accomplished through active participation and leadership by RCC personnel in committees such as the Arkansas River Basin Coordinating Committee, the Red and Trinity River Basin Water Management Interests Group, and the Corps of Engineers Committee on Water Quality.

WATER MANAGEMENT	BRANCH
R. T. Coomes Supv Hydraulic Engr	Chief GS-15
Ginger Lopez Secretary	GS-5

RESERVOIR CONTROL	CENTER
C. H. Sullivan Supv Hydraulic Engr	Chief GS-14
J. R. Parks Hydraulic Engr	GS-13
D. R. Brown Hydraulic Engr	GS-13
R. E. Garland Hydraulic Engr	GS-13
G. L. Lakin Computer Spec	GS-13
C. H. Victry Hydrologic Engr Tech	GS-10

HYDROLOGIC ENGINEER	ING SECTION
R. L. Hula Supv Hydraulic Engr	Chief GS-14
J. L. Curtis Hydraulic Engr	GS-13
B. R. Bodine Hydraulic Engr	GS-13
S. L. Bates Hydraulic Engr	GS-13
C. E. Word Hydraulic Engr	GS-13

SECTION IV - STATUS OF RESERVOIR WATER CONTROL MANUALS IN SWD

STATUS OF WATER CONTROL MANUALS IN SWD (Report Control Symbol DAEN-CWE-16)

	(Report Co	(Report Control Symbol		DAEN-CWE-16)	Revised:	January 1983
RESERVOIR	STREAM	OWNER	DIST	WATER	8	WAI.
	, , , , , , , , , , , , , , , , , , ,		j	SUBMITTED		APROVED
White Riv Master		S	LRD	7 7 ved		
Beaver	White Riv Basin	CE	LRD			ζ,
Table Rock	White Riv Basin	E 2	1 8 0	2 4		6
Bull Shoals	Riv) E	2 6 7			19
Norfork	2	3 5	ביני.	9		Jan 67 OCE
		ij	LRD	Oct 66 F		Jan 67 0CE
Clearwater	Black River	S.	Cal	7.2	ć	ļ
Greers Ferry		CE G	LRD LRD	Oct 65 F	Oct 83 K	23
7				}		Jun 60 OCE
Arkansas Master		CE	AD	Anr 69 F		6
Fueblo (1)	Arkansas River	BR	ΑD	, ,		2 5
Trinidad	Purgatorie River	<u>ج</u>	. •			2 1
John Martin	Arkansas Biver	1 2		0 /		Oct 79 SWD
		3	æ	Nov 82 U	Feb 83 R	Jan 83 SWD AR
Arkansas Master		S	T.	Apr. 76. 11		(
Cheney (1)	N. E. Minnescah	8 8	î F			SO SWD
El Dorado	Walnut River	1 6	a E			96 OCE
Kaw	Arkansas Biver	: :	e E	7 ;		82
Great Salt Plains	Salt Fork Ark	3 5	9 6			Jan 78 SWD
Keystone	Arkanese Dinor	3 5	e (99		Apr 67 OCE
Heyburn	Polocat Crost	3 6	2	63	Sep 85 U	Apr 65 OCE
•	וסוברסר כועבע	3	EL,	Jan 57	Jan 84 R	Feb 62 OCE AR
Verdigris System						
Toronto	Vording	į	i			
Fall River	Felugiis Kiver	3 E	TO	66 F	Jan 85 U	Aug 66 OCE
Elk Cirv	File Disease	בי בי	r.o	66 F	Aug 85 U	Aug 66 OCE
840 H111	EIK KIVer	S	T 0		1	99
0.10.01	Big Hill Creek	CE	ξŢ.	Aug 82		ά
oo tog an	Verdigris River	CE	TD			26 SWD 76
Hulah	Caney River	CE	Ę	07 +00		
Copan	Caney River	1 E	ë t	00		69 OCE
Birch	Bird Creek	}	e E	£.	reb 83	82
Skiatook	Homing Creek) E	i F	10 د		Sep 81 SWD
		3	7.7	7	Aug 84	

STATUS OF WATER CONTROL MANUALS IN SWD (Report Control Symbol DAEN-CWE-16)

	(Report Control	Control Symbol D	DAEN-CWE-16	E-16)	Revised:	l January 1983
RESERVOIR	STREAM	OWNER	DIST	WATER SUBMITTED	CONTROL MANUAL SCHEDULED A THRU FY 85	JAL APPROVED
Upper Crand Sys Council Grove Marion	Neosho River Cottonwood River	CE	5 CT	Apr 74 F Jul 74 F		May 74 SWD Aug 74 SWD
John Redmond Pensacola (1) Markham Ferry (1) Fort Gibson	Neosho River Neosho River Neosho River Neosho River	CE GRDA GRDA CE	22226	76 64 64 64 64	Jul 84 R Dec 84 R Jul 85 R	65 65 65
conchas	iiinois kiver Canadian River	38	AD AD			68
Sanford (1) Norman (1) Optima Fort Supply Canton	Canadian River Little River N Canadian River Wolf Creek N. Canadian River	BR CE CE	មួដូដូដូ	Sep 65 Feb 65 F Dec 69 Dec 69 Dec 69	Sep 85 U	Feb 66 OCE AR Nov 65 OCE Feb 70 SWD AR Feb 70 SWD AR Feb 70 SWD AR
Arcadia Eufaula Newt Graham PT VI, L&D 18 Chouteau PT V, L&D 17 Webbers Falls PT IV, L&D 16 R. S. Kerr PT III, L&D 15	Deep Fork River Canadian River Arkansas River Arkansas River Arkansas River Arkansas River	888888	666666	Sep 62 F Apr 72 F Apr 72 F Jul 72 F Apr 72 F	Dec 84	Nov 63 OCE Jun 72 SWD Jun 72 SWD Jul 72 SWD Apr 72 SWD
W. D. Mayo PT II, L&D i4 Wister Blue Mountain Nimrod	Arkansas River Poteau River Petit Jean Fourche La Fave	CE CE CE	TD TD LRD LRD	Oct 72 Mar 74 F Feb 68 F Sep 67 F	Oct 84 R	Jan 73 SWD AR Jun 74 SWD Mar 68 OCE Mar 68 OCE
Lock & Dem 13 Ozark-Jeta Taylor Dardanelle Lock & Dam 9 Lock & Dam 8 Toad Suck Ferry Lock & Dam 7 Murray Lock & Dam 6 David D. Terry	Arkansas River Arkansas River Arkansas River Arkansas River Arkansas River Arkansas River	88888888	LRD LRD LRD LRD LRD LRD LRD	Sep 74 F Sep 74 F Mar 76 F Mar 76 F Jul 74 F Oct 71 F	Sep 85 R	Sep 74 SWD Sep 74 SWD Apr 76 SWD Apr 76 SWD Sep 74 SWD Sep 74 SWD Sep 74 SWD

**

STATUS OF WATER CONTROL MANUALS IN SWD (Report Control Symbol DAEN-CWE-16

RESERVOIR	STREAM	OWNER	DIST	WA SUBMITTED	WATER CONTROL MANUAL D SCHEDULED THRU FY 85	UAL APROVED
Lock & Dam 5 Lock & Dam 4 Lock & Dam 4 Lock & Dam 3 Lock & Dam 2 and Arkansas Post Channel	Arkansas River Arkansas River Arkansas River Arkansas River Arkansas River	S S S S	LRD LRD LRD LRD LRD	Oct 71 F Oct 71 F Oct 71 F Oct 71 F	·	Sep 74 SWD Sep 74 SWD Sep 74 SWD Sep 74 SWD
Red River Master Altus (1) Mountain Park (1) Lake Kemp (1) Waurika Foss (1)	N. Fork Red Otter Creek Wichita River Beaver Creek Wachita River	CE BR BR WCID CE BR	55555	Nov 62 Dec 67 F Jan 76 May 73 Apr 77 F Feb 61 F	Jun 84 R	Feb 63 OCE AR Oct 68 OCE Mar 76 SWD R* Jun 73 SWD Apr 77 SWD May 61 OCE
Fort Cobb (1) Arbuckle (1) Texoma Pat Mayse Sardis (formerly (Clayton) McGee Creek (1) Hugo	Cobb Creek Rock Creek Red River Sanders Creek Jackfork Creek Muddy Boggy Creek Kiamichi River	8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8	22222 22	Jan 60 F Nov 66 Jun 75 Dec 66 F May 82	Aug 83 Oct 84	Mar 61 OCE AR Sep 67 OCE AR Nov 75 SWD R* Oct 67 OCE
Little Riv Sys Pine Creek Broken Bow DeQueen Gillham Dierks	Little River Mountain Fork Rolling Fork Cossatot River Saline River Little River	CE CE CE CE CE	TD TD LRD LRD LRD	May 74 R Jul 74 R May 76 F Mar 67 Jun 75 Sep 73 F	Sep 83 R	Jul 74 SWD AR Nov 74 SWD Jun 76 SWD R Apr 81 SWD R* Apr 76 SWD Nov 73 SWD
Sulphur Riv Master Gooper Wright Patman Lake O' The Pines Neches Riv Master B. A. Steinhagen Sam Rayburn	Sulphur River Sulphur River Cypress Creek Neches River Angelina River	3 3 5 8 8 8	FWD FWD FWD FWD	Sep 74 U Jun 74 U May 62 Jul 51 Jan 73 R	Dec 82 R Dec 83 R Apr 85 R Aug 84 R Nov 82 R	Nov 74 LMVD Nov 74 LMVD Mar 63 OCE AR Feb 63 OCE AR
Trinity Riv Master Benbrook Lakeview Lewisville	Clear Fork Mountain Creek Elm Fork	ස ස ස ස	FWD FWD FWD	75 75 75	88 87 77 7	75 SWD 75 SWD 75 SWD 3 of 5

STATUS OF WATER CONTROL MANUALS IN SWD (Report Control Symbol DAEN-CWE-16)

RESERVOIR	STREAM	OWNER	DIST	WATER	R CONTROL MANUA SCHEDULED THRU FY 85	UAL APPROVED
Grapevine Lavon Navarro Mills Barɗwell Wallisville	Denton Creek East Fork Richland Creek Waxahachie Creek Trinity River	CECCE	FWD FWD FWD GD	May 75 P May 75 P May 63 Aug 63 (Work on pro	Aug 83 project stopped)	May 75 SWD May 75 SWD Jul 64 OCE AR Jul 65 OCE AR
BL.falo Bayou Master Barker Addicks	Buffalo Bayou Buffalo Bayou	CE CE	69 69 60	May 63 F		Oct 72 SWD R Oct 72 SWD R
Brazos Riv Master Whitney Aquilla Proctor Belton Stillhouse Hollow	Brazos River Aquilla Creek Leon River Leon River Lampasas River	300000000000000000000000000000000000000	FWD FWD FWD FWD FWD	Jan 73 Jan 74 F Feb 74 F Apr 76 F May 76 F	Jul 85 U Apr 84 Jul 85 U	Mar 73 SWD R* Apr 75 SWD Apr 74 SWD May 76 SWD Jul 76 SWD
Georgetown Granger Waco Somerville	N. F. San Gabriel San Gabriel Bosque River Yegua Creek	CECCE	FWD FWD FWD	Dec 79 P Oct 82 Jul 73 F Oct 73 F	Nov 82 Oct 82	Jun 80 SWD R Nov 82 SWD R Aug 73 SWD Nov 73 SWD
Colorado Riv Master Hords Greek O. C. Fisher Twin Buttes (1)	Hords Creek N. Concho S. Concho Colorado River	CE CE BR BR	FWD FWD FWD FWD	Sep 55 Jan 56 Jan 66 P Dec 79	Apr 85 R Jun 85 R Dec 83	May 62 OCE AR Dec 62 OCE AR Sep 66 FR May 80 SWD R/FR
Guadalupe Riv Master Canyon	Guadalupe River	CE	FWD	Oct 63 Mar 73 F		Jan 66 OCE AR May 73 SWD
Rio Grande Master Abiquiu Galisteo	Rio Chama Gallsteo Creek Rio Grande	GE GE	A A A A A A A A A A A A A A A A A A A	Aug 66 F Apr 82 U Mar 68 F Aug 78		Feb 67 OCE Jun 82 SWD Apr 68 OCE Jun 81 SWD
2000		3	€			10

Page 4 of 5

The second of th

	STATI (Repo	JS OF WATER	CONTROL MA Symbol DAE	STATUS OF WATER CONTROL MANUALS IN SWD (Report Control Symbol DAEN-CWE-16)	Revised: 1 January 1983	narv 1983
RESERVOIR	STREAM	OWNER	DIST	1 = -	WATER CONTROL MANUAL SCHEDULED A THRU FY 85	UAL APPROVED
Jemez Canyon Platoro (1)	Jemez River Conjos River	CE BR	AD AD	Aug 56 F Apr 64 F	Mar 83 U	Feb 67 OCE May 64 OCE
Pecos Riv Master Santa Rosa Sumner (1) Two Rivers	Pecos River Pecos River Río Hondo	CE RH CE	AD AD AD AD	Nov 77 Dec 79 Mar 82 Jun 62 F	Sep 83	Nov 77 SWD AR Sep 81 SWD May 82 SWD R Jun 64 OCE

Note:

(1) = Section 7 project, flood control regulation by CE. AR = Approved, comments to be answered.
F = Complete, comments have been answered and approved.

FR = Published in Federal Register.

P = Plan.

R * Revision of answer to comments.

R* = Returned without approval.

U = Update of existing approved manual.

GRDA = Grand River Dam Authority.
WCID = Wichita County Water Improvement District.

LCRA * Lower Colorado River Authority.

BR * Bureau of Reclamation.

SECTION V - REGULATION OF MULTI-PURPOSE PROJECTS WITH HYDROPOWER


SECTION V


HYDROPOWER GENERATION AT SOUTHWESTERN DIVISION PROJECTS


The 17 hydropower projects are listed in table 1. Generation by project for the last five years is shown in table 2. Generation by the projects, since impoundment, is shown on the graphs following table 2 in the order in which they are listed.


TABLE 1

Project	Basin	Stream	No. Units	Total Capacity MW	Plate
Beaver Table Rock Bull Shoals Norfork Geers Ferry Keystone Ft. Gibson Webbers Falls Tenkiller Ferry Eufaula R.S. Kerr Ozark-Jeta Taylor Dardanelle Denison Broken Bow	White White White White Arkansas	White White White North Fork Little Red Arkansas Grand Arkansas Illinois S. Canadian Arkansas Arkansas Arkansas Red Mountain Fork	248222432345422	112 200 340 70 96 70 45 60 34 90 110 100 124 70	1 3 4 5 6 7 8 9 10 11 12 13 14 15
Sam Rayburn Whitney	Neches Brazos	Angelina Brazos TABLE 2	2	52 30	16 17
Project	1978	1979	1980	1981	1982
Beaver Table Rock Bull Shoals Norfork Greers Ferry Keystone Ft. Gibson Webbers Falls Tenkiller Ferry Eufaula R.S. Kerr Ozark Dardanelle Denison Broken Bow Sam Rayburn Whitney	166.3 554.6 709.3 190.3 220.5 210.0 260.0 223.0 99.0 152.0 588.0 345.3 695.7 142.0 87.0 34.6 18.5	141.6 577.5 887.9 279.0 369.6 221.0 213.0 230.0 77.0 162.0 488.0 236.9 644.0 158.0 207.0 181.0 64.8	60.1 314.3 472.8 167.8 137.6 297.0 156.0 186.0 48.0 138.0 482.0 322.7 591.1 123.0 122.0 149.4 24.8	64.6 95.6 191.0 57.3 63.1 80.0 71.0 37.0 48.0 170.0 67.4 286.5 148.0 132.0 40.9 50.6	132.3 386.4 406.6 118.1 135.9 277.0 240.0 11.0 354.0 614.0 0.1 707.7 304.0 163.0 58.7 105.1











ZZ TOTAL CENERATION IN CHH


1 13 4








ZZ TOTAL CBNBRATION IN CWH




ZZZ TOTAL CENERATION IN CWH




ZZ TOTAL CENERATION IN CWH


FISCAL YEARS



ZZ TOTAL CRNERATION IN CWR





WE TOTAL CRURRATION IN CHH



ZZ TOTAL CENERATION IN COR


1-821






[Z] TOTAL CENERATION IN CUR


FIATE





[TOTAL CENERATION IN CORN

FIATE OF



ZZZ TOTAL CENERATION IN CWH

::ATE

SECTION VI - DISTRICT WATER CONTROL ACTIVITIES

		PAGE
1.	SPECIAL RESERVUIR OPERATION	VI-1
2•	WATER QUALITY PROGRAM AND ACTIVITIES	VI-5
3.	SEDIMENT PROGRAM AND ACTIVITIES	A1-10
4.	NAVIGATION ACTIVITIES	V1-13
5•	COOPERATIVE PROGRAMS	VI-15
b•	ANNUAL FLOOD DAMAGES PREVENTED	VI-17
7.	LAKE AFTENDANCE	VI-20
8.	WATER SUPPLY STURAGE	VI-22

SECTION VI - DISTRICT WATER CONTROL ACTIVITIES

1. Special Reservoir Operation.

a. Albuquerque District.

Abiquiu stored snowmelt runoff from 30 April to 30 June to hold releases to a non-damaging flow rate. Two Rivers had two brief periods of storage starting 3 September and 30 September. Conchas stored runoff from a storm that produced an inflow peak to the reservoir of over 95,000 cfs.

Releases were restricted at Cochiti on four occasions to assist in searching for two drowning victims. The flow was reduced for short periods starting 31 May, 3 June, 27 June, and 1 July.

Total combined releases from Jemez Canyon and Cochiti were held to 1950 cfs from 25-31 August to allow construction to continue at two bridge sites on the Rio Grande in Albuquerque.

- b. Fort Worth District. Flood control operations were necessary on two distinct occasions during the past year. The first event began on 12 October 1981 and was primarily confined to the Trinity and Brazos Basins. The second event started on 12 May 1982 affecting again the Trinity and Brazos Basins plus the Sulphur Basin. Eighteen flood control projects out of the District's total of twenty-one used part or all of their flood control storage during the year. There were eleven requests for deviation from the District to the Division during the year. Notable project operations are discussed below:
- (1) Spills over the emergency spillways at both the Grapevine and Lewisville projects were experienced during the October-November floods, and again at Lewisville during the May-June events. The maximum discharge over the emergency spillway at Lewisville was 15,354 c.f.s. at elevation 536.48 in October-November and 8,075 c.f.s. at elevation 532.26 in May-June. The duration of uncontrolled flow at Lewisville was 36 days in October-November and 49 days in May-June with a maximum of 136 percent of the flood pool utilized in October-November and 125 percent in May-June. The maximum discharge over the emergency spillway at Grapevine in October-November was 9,070 c.f.s. at elevation 563.50 with a 21 day uncontrolled spill. A maximum of 118 percent of the flood pool was utilized in October-November. The flood of May-June utilized 91 percent of the flood pool at Grapevine with no uncontrolled spill at elevation 558.29. Serious erosion and head-cutting of the emergency spillway channel at Grapevine occurred in October-November with the uncontrolled spill. Major rehabilitation is planned to resolve the problem. Authorized regulated releases from Grapevine and Lewisville continued to cause problems at known locations downstream on Denton Creek and the Elm Fork of the Trinity River.
- (2) Both the floods of October-November and May-June utilized a maximum of 95 percent of the flood pool at Lavon. The maximum release was 2,000 c.f.s. in October-November and 4,000 c.f.s. in May-June.
- (3) The floods of May-June resulted in a maximum utilization of 24 percent of the flood pool at Wright Patman. Releases were held to a maximum of just over 10,000 c.f.s. The flood flows on the Sulphur River above Wright Patman overtopped several levees in the vicinity of the confluence of the North and South Sulphur Rivers. An ongoing study of the situation is being made.

- (4) The Water Control Data System (WCDS) Minicomputers were installed and the ongoing work to utilize them in real time operations has been stepped up. Fifty-nine additional data collection platforms were ordered. The COMSAF General (contractor for USGS) DCP's were removed from the Trinity Basin. The District had installed 35 DCP's at the end of the year with plans to continue installations as quickly as possible. An agreement has been made with the ISGS for both installation and operation and maintenance of the data collection platforms.
- during the year was at Addicks Reservoir. Gate changes were made to allow for maintenance to downstream bridges.
- d. <u>Little Rock District</u>. FY82 was a near "average year" from the stand-point of volume of water and water control activities. Annual rainfall and runoff was near normal throughout the District with the exception of the Greers Ferry Basin which experienced only 38 percent of its normal runoff. Most of our tood control activity was during the months of May, June, and July with an isolated but significant rise at Clearwater Lake in August. All of our 12 flood control lakes were utilized in flood regulation activities. The White River lakes experienced 6 to 8 rises, and the Little River lakes experienced 10 to 14 rises. It is noteworthy that Millwood Lake experienced its third highest pool of record: a 10-foot rise to elevation 269.0 in June. Most of the rises throughout the District were fairly small and allowed very effective regulation; therefore, we expect to have gleaned some fairly significant benefits.
- (1) Special operations or activities related to water control projects are summarized as follows:
- (a) Little River System. Stilling basin inspections at DeQueen and Gillham Dams in September 1981 revealed that both these projects had experienced significant concrete erosion with the exposure of the steel reinforcement. Repair was scheduled for both stilling basins in late summer of FY82. The lakes were lowered prior to the scheduled work (10 feet at DeQueen and 15 feet at Gillham) to assure adequate storage of inflows without the need for releases during the repair work. Low flow diversion piping was installed at each project to allow fishery releases throughout the repair period. Repairs were begun on 31 August at Dequeen and are nearing completion at this time. The contractor was unable to begin work at Gillham and the contract was canceled in November 1982. Both lakes are currently being allowed to refill to their conservation pool levels.

The EWQUOS field studies on the Cossatot River by the W.E.S. were completed this summer and Gillham low flow releases have been returned to normal fishery release pattern. Water supply withdrawls from Gillham Lake were begun in November 1981. The contractor is Tri-Lakes Water District and this is the initial usage of the water supply storage contained in this project.

of the basin produced a sediment bearing recession in June and July. The recession created several shoals and required dredging as reported in paragraph 3. As a water management aid to reduce shoaling in upper pool reaches, a limited "hinged pool" operation was used in conjunction with the Tulsa District's navigation tapers throughout most of the recession at five of the navigation dams most prone to shoaling problems. The effectiveness of the hinged pool operation in moving the shoals into deeper portions of the pools could not be quantified because of the lack of sufficient sounding capability. However, the operation did appear to offer some promise at reducing dredging effort and we plan to further test the approach in FY83.

On 27 June, during the last part of the flood recession, a tow broke up after colliding with a bridge abutment about a mile upstream of Lock and Dam 4. One of the barges floated into the dam and was impaled on the tainter gate piers across three gate openings. The ruptured barge spilled several thousand gallons of oil that formed a partial oil slick downstream to Lock and Dam 2. Emergency gate operations were established for the remaining gates to lessen the scour potential on the riprap blanket at the toe of the stilling basin during removal operations. The Coast Guard supervised removal of the barge and the E.P.A. took charge of the efforts to clean up the oil spill. The barge was removed on 11 July and there was no detected damage to the structure nor the downstream environment.

- (c) White River System. No special water management activities.
- (2) Studies, reports, and investigations related to water control projects are summarized as follows:
- (a) Table Rock. Dissolved Oxygen deficiency is annually circumvented by restricting peak generation rates and making oxygen-rich spillway releases to supplement low 0.0. turbine releases. As the spillway releases do not mix well with the turbine releases because of temperature differences, tests were conducted on the capability to use the lower level emergency conduits as a source of oxygenated supplemental releases. The conduits did produce well oxygenated releases but experienced severe cavitational impulses as the tailwater elevation rose in response to turbine releases. Because of the cavitation potential, we plan no further use of the conduits as a supplemental release facility. We do plan to further test oxygen injection into the station service unit in early FY83.
- (b) Embankment Seepage. Clearwater Dam was further monitored in FY82. In 1980 a collector drain was installed along the base of the left abutment to safely remove seepage water. A comprehensive report on this subject was completed by the Foundation and Materials Branch in August 1981. To date, no piping of materials has been observed and the drain appears to be working properly. The seepage rate increases with pool levels but does not require any special water level control; however, monitoring is intensified at higher pool levels.
- (c) White River Lakes Restudy. This study has been underway since 1975 and is nearing completion. The draft report should be available in early 1983. The study is not expected to recommend any significant changes in the functions or regulation of the projects.

(d) <u>Hydropower studies</u>. FY82 studies included the submission of a Survey Report on Locks and Dams 8, 9, and 13, and a Preliminary Feasibility Report for Locks and Dams 2 through 6. Work has begun on the Survey Report for Locks and Dams 2 through 6 and the Preliminary Feasibility Report on two pump-storage projects and additional capacity at Dardanelle and Uzark. These reports are scheduled for completion in FY 83.

Plan formulation is complete on Norfork Units 3 and 4. Six alternatives remain in consideration and these are being analyzed to determine which produce a marketable output.

Reviews were completed on eight F.E.R.C. Preliminary Permits (Locks and Dams 2, 3, 4, 5, σ , 7, 9, and 13) and four Applications for Licenses (Locks and Dams 2, σ , 9, and 13).

(e) Flood emergency plans. Plans were completed for Blue Mountain Dam in FY82 and comparable plans should be completed for Beaver, Table Rock, Bull Shoals, and Nimrod Dams in FY83. Also, Dam Safety Training was completed at 15 projects in FY82.

e. Tulsa District.

- (1) Arkansas River Basin. Flows in the Arkansas River basin were about 20 percent above normal this year. The majority of the runoff-producing storms occurred in October, February, and May-June. In May and June the highest pool level of record was experienced at Kaw, the second highest at Eufaula, Council Grove and Birch, and the third highest at John Redmond, Toronto, Elk City, Meyburn, and Norman. In early June approximately 40 percent of the basin flood control storage was utilized. The peak daily flow at Van Buren during this time was about 160,000 c.f.s. Two navigation tapers were made this year. The first extended from the end of January through the end of March. The second extended from mid-May to mid-August. About 44,000 acre-feet was drawn from the conservation pool at Oologah to provide navigable flows during the last week of the taper. As of the end of September Oologah was still about 20,000 acre-feet short of having a full conservation pool. Special releases were made at Keystone Dam and at Robert S. Kerr and W. D. Mayo Locks and Dams in September for raft races at Tulsa and Fort Smith.
- (2) Red River Basin. Flows in the Red River basin averaged 75 percent above normal during FY82. The year began, however, with most projects drawn down into the conservation pools. The drawdowns ranged from 1 to 2 feet at most projects to 6 and 13 feet respectively at Lake Texoma and Broken Bow hydropower projects and a 33-foot drawdown at the Bureau of Reclamation's Altus irrigation project. The basin experienced two major flood periods during the year. The first was during the fall (October-November 1981) when an intense storm dumped over 2 teet of rainfall in portions of the basin in a 1-week period. The second occurred in the late spring and summer months of May through July 1982 when a series or smaller storms combined to produce a large volume of water in the Kea River basin. The October-November flood period was a result of very intense raintall caused by Hurricane Norma. Several peak pool level records and two record river stages were recorded in FY82. Hugo Lake established a new peak pool in June when the level reached elevation 425.09. This amounted to 52 percent of the flood control storage utilized. Lake Texoma recorded the second highest pool of record in June 1982 and the third highest in October 1981 when

the level reached elevation 632.11 and 630.71 respectively. Pat Mayse and Pine Creek Lakes also recorded the second highest pool levels of record at elevations 462.41 and 462.29 respectively. A new maximum flood stage of record was established at Gainesville, Texas, on the Red River when the stage reached 29.45 feet. This was about 3 feet higher than the previous record. The Blue River at Blue, Oklahoma also set a new record of 44.2 feet. This new record was 12.2 feet higher than the previous record. Waurika Lake on Beaver Creek near Waurika, Oklahoma rose into the flood pool for the first time since closure in August 1977 requiring the first project flood releases. Lake Kemp located about 50 miles west of Wichita Falls, Texas rose into the flood control pool for the first time in June and reached elevation 1144.95 on 29 June, the highest since it was reconstructed. A record high pool level of 1349.44 was reached at Fort Cobb Lake on 4 June and the second highest pools of record were set at Foss and Tom Steed Reservoirs.

2. Water Quality Program and Activities.

a. Albuquerque District.

- (1) The goals of the Albuquerque District water qualify data collection program are to provide an accurate picture of lake conditions as to pH, turbidity, temperature, and dissolved oxygen. Trends are monitored to show improvement or degradation of water quality and the data used to identify public health, fish and wildlife problems.
- (2) Readings are made on a monthly basis for the following parameters: surface pH, secchi disk, and dissolved oxygen and temperature at surface and one-meter increments to the bottom.
- (3) Data will no longer be entered into EPA STORET data base after 15 November 1982. These data will be available in the District Operations office.

The following is a listing of sampling locations for each project:

WATER QUALITY SAMPLING LOCATIONS

PROJECT	LOCATIONS	NUMBER
Abiquiu	Chama inflow, Canones inflow, reservoir near dam, release	4
Cochiti	Bland canyon, reservoir near dam, release	3
Conchas	Conchas and Canadian inflow, reservoir near dam, irrigation headworks	4
John Martin	Arkansas inflow, reservoir near boat ramp, reservoir near dam, reservoir near Ft. Lyon Hospital, two Lake Hasty locations, release	

Trinidad	Purgatoire inflow, reservoir near dam, release, reservoir near Carpios ridge	4
Jemez Canyon	Inflow, reservoir near dam	2
Santa Rosa	Pecos inflow, reservoir near dam, reservoir near asphalt pit, release	4

Biological samples are tested monthly at Abiquiu and occasionally at other projects. District personnel are trained in the use of a gas chromatograph to test for dissolved nitrogen. Tests at Santa Rosa are planned for hardness and sulfate to monitor effects of gypsum deposits in the reservoir. Samples of inflow and releases at two reservoir locations will be tested monthly.

b. Fort Worth District.

(1) The goals of the Fort Worth District water quality data collection program is to collect water quality data at all the existing projects in order to establish baseline conditions, monitor subsequent changes and identify water quality problems and resolve same where possible.

(2) Summary of Activities.

- (a) An intensive monitoring program was started in order to comply with the "Southwestern Division Draft Regulations on Water Quality Activities at SWD Civil Works Projects". As a result of this program, baseline conditions at 17 of the 21 projects in the Fort Worth District had been established by the end of FY 1982. Intensive monitoring on the remaining projects will be accomplished during Fiscal Years 1983 and 1984. Baseline conditions on all the completed projects will have been established by the end of FY 1984.
- (b) Water Quality Data Report for Lavon Lake for FY 1981 was approved in July 1982. Water Quality Data Reports for Grapevine Lake and Lewisville Lake have been completed. These will be submitted to SWD as soon as they are typed.
- (c) The thermal simulation modeling for Ray Roberts Lake submitted to the SWD in April 1982 as an Appendix 1 to Hydrology D. M. has been approved.
- c. Galveston District. The detailed report, Barker and Addicks Reservoirs, for the 3-year quality program to show the effects of the length of impoundment on quality and determine the release rates which produced the most improvement downstream, has not been completed by the U.S. Geological Survey. The report should be available in FY83.
- d. <u>Little Rock District</u>. The overall goal of the water quality management program is to improve or maintain water quality in the Little Rock District projects at the highest level possible, consistent with each project's purposes,

design, and funding. Specific objectives to achieve this goal would be identified as the District Water Quality Management Plan is developed, approved, and implemented. The district water quality management programs are divided among various elements of the Construction-Operations and Engineering and Planning Division by functional missions.

- Branch has been given the responsibility for conducting the district water quality program for Construction-Operations Division. The Branch is composed of a Permits and Water Quality Section and a Compliance and Data Collection Section. Since the regulatory functions of the branch closely parallel functions of the division's water quality management program, field activities are very conveniently and effectively combined to implement the programs. This is primarily due to the related procedural and logistical requirements of both regulatory functions and water quality activities. These responsibilities include the following programs relating to water quality management.
- (a) Lake Monitoring. General lake water quality monitoring of all Little Rock District lakes other than the main stem of the Arkansas River is presently performed three times per year on each lake at six to eight stations at various depths. The fieldwork is done by USGS personnel under Corps of Engineers contract. Approximately 26 parameters are measured to ascertain general lake water quality and to provide background data in abating water pollution. There are no State or other Federal programs which routinely provided these data on the main stem reservoirs operated by the Corps. Data obtained are maintained in the Permits Branch and are available from STORET and annual USGS Water Resources Data Publications for Arkansas and Missouri. Data obtained are used to evaluate long and short term water quality changes, to identify pollution sources, and to properly manage lake water quality. Their evaluations include the identification of potential pollution sources so as to enable the Corps' influence to bear its persuasiveness in decisionmaking processes of others. This will assist project personnel and district officials in assuring that best management practices are followed for erosion control in development around lake areas and that best available technology is applied where domestic and industrial wastewater discharges are allowed in district lakes. These findings are published in Water Quality Management Reports and annual updates for each project. The Greers Ferry and Table Rock Water Quality Management Reports have been published. At this time statistical analysis is being performed on data collection thus far (1974-Present).
- (b) <u>Dischinge Permit and Operational Monitoring</u>. Monitoring of district wastewater treatment systems and other NPDES discharges in Missouri and Arkansas is performed in accordance with NPDES permit requirements. The USGS obtains the necessary monthly samples and analyzes these for BOD, bacteria, and suspended solids. Operational monitoring performed twice weekly by the sewage treatment plant operators includes pH, flow, chlorine residual, dissolved oxygen, and settleability. This program is conducted in accordance with Section 402 of the Clean Water Act. This program is implemented by the State of Missouri and EPA, Region VI, in Arkansas.

- (c) Bathing Beach Monitoring. Monitoring is performed five times monthly by resident area personnel on district bathing beaches during the swimming season to insure safe bacteriological quality of lake waters. Samples are analyzed by the Missouri and Arkansas Health Departments free of charge. A central log containing results for all projects is maintained by the Permits and Water Quality Section. This program is administered in accordance with SWD Regulation 1130-2-9 and applicable State laws.
- (d) Potable Water Monitoring. Potable water supplies of the district are tested for physical, chemical, and bacteriological quality to insure their adequacy and safeness. Bacteriological samples are collected by resident area personnel and mailed to the appropriate health departments, which presently perform the analyses free of charge. Permits Branch personnel collect samples for complete chemical analysis by the health departments on each new water supply and for periodic nitrate analysis thereafter. Data obtained are used in an annual sanitary survey and report forwarded to SWD for reporting to OCE. This program is conducted as per ER 1130-2-407 and applicable Federal and State drinking water standards for noncommunity water supply systems.
- (e) Dredged Material Analysis. Three times yearly, a bottom sediment survey is performed at eight locations along the Arkansas River navigation project and less frequently at other locations on other district rivers and lakes. Sediment and water column samples are frozen and sent to SWD laboratory for sediment, water, and elutriate analyses. The purpose of this program is to detect potential effects of dredging operations on water quality. These operations include both commercial dredging under Corps permits and channel maintenance dredging performed under Corps of Engineers contract.
- (f) Pollution Complaints and Hazardous Substance Spill. Permits Branch receives calls reporting instances of pollution and hazardous substance spills and coordinates these reports with appropriate Federal and State officials. On occasion, Branch personnel investigate these pollution complaints to verify existing conditions and determine effects on project operations. During oil and other hazardous substance spills, branch personnel participate in emergency containment and cleanup measures with Coast Guard and EPA officials and when so designated act as the Federal on-scene coordinator for these two agencies.
- (g) Special Studies. The Compliance and Data Collection Section routinely assists Engineering and Planning Divisions in obtaining samples and analyses for special water quality studies conducted by that division, such as for planning purposes. Coordination is also accomplished with studies being performed by other agencies such as EPA, State Pollution Control, Health Department, Soil Conservation Service, etc.
- (2) Engineering and Planning Division Responsibilities. There is no specific organization for water quality studies within Engineering and Planning Division. Responsibility is assigned to the various elements based on the nature of the program or study.

- (a) Lake Profile and Release Monitoring. Water quality data have been collected at Beaver, Table Rock, Bull Shoals, Norfork, and Greers Ferry Lakes since 1966; at Blue Mountain, Clearwater, and Nimrod lakes since FY81; and at DeQueen, Dierks, Gillham, and Millwood Lakes since April 1981. Presently, monthly profiles of pH, temperature, dissolved oxygen, and specific conductance are obtained from the five lakes, as well as a grab sample below each dam. Additional profiles are obtained from Table Rock Lake during critical times of the year. These data are used in the design of operating features needed for preventing or lessening water quality problems downstream of the dams. They also contribute to the water control management activities required to maximize dissolved oxygen concentrations in the fall releases from Table Rock and to maintain acceptable temperatures downstream of all lake projects from May through October. Hydraulics Branch is responsible for this program and data collection is contracted to USGS.
- (b) Special Studies. The Planning and Hydraulics Branches periodically conduct water quality studies as part of normal project planning efforts such as preparation of survey reports, design memorandums, and environmental impact statements. Certain special water quality related studies are identified below:

Greers Ferry Lake Environmental Protection Study. The Planning Branch has completed a 208 Water Quality Management-type Study which also addresses solid waste disposal needs. Plans of improvements and their cost have been proposed for implementation by the area residents. The draft final report is being prepared at present.

White River Lakes Study. This study includes an evaluation of how the release schemes of Bull Shoals, Norfork, and Greers Ferry Lakes might be modified to minimize adverse water quality impacts downstream.

Taylor Bay Siltation Study. This study investigated the effects of suspended sediment on fishing in Taylor Bay near Augusta, Arkansas. The sources of the slit were identified and alternate solutions were developed. Funds are included in the FY83 budget to develop a plan to reduce or eliminate sediment in Taylor Bay.

- (3) <u>Laboratory Capabilities</u>. Water quality analyses performed at the district level are limited to the following capabilities:
- (a) Field testing of water quality which may be conducted by Corps personnel includes dissolved oxygen, temperature, pH, specific conductivity, Secchi Disc measurements, and others using HAC field test kits approved by EPA.
- (b) A small laboratory located in Construction-Operations Division can perform the following analyses: dissolved oxygen, color, turbidity, alkalinity, hardness, and others using colorimeter methods for analyses.
- (4) <u>Data Management</u>. Lake water quality data collected and analyzed by USGS are entered into WATSTORE and STORET, the computerized data management systems of the USGS and EPA, respectively. These data are also published in the

annual USGS water resources reports for Arkansas and Missouri. Results of potable water, bathing beaches, NPDES, and other monitoring are kept in log books or files as appropriate. Special data collection results are contained in the reports dealing with the specific subject for which data were collected.

- (5) Future Water Quality Management Program. It is planned to develop a comprehensive coordinated District Water Quality Management (WQM) Plan. Loss of key personnel spaces thus far has precluded this. The plan would assign responsibilities for the various aspects of the overall program and establish guidelines for assigning responsibility for new programs and studies. A District Water Quality Committee will hopefully also be established. It would guide the development of the WQM Plan, periodically evaluate the program, and help establish priorites for future work. A major feature of the plan would be the establishment of a three-phase process for evaluation of all projects. Phase I would result in specific WQM objectives for each project based on a preliminary assessment of available data. Phase 2 would involve collecting data, developing and assessing alternatives, and recommending programs to meet the project objectives. Phase 3 would be implementation of the recommended plan and monitoring to assess its success.
- e. <u>Tulsa District</u>. Studies to evaluate various regulation procedures designed to provide quick responses to downstream water quality problems were continued during FY82. These studies included the power projects which typically release water from the anoxic hypolimnetic zone. Dissolved oxygen, temperature, conductivity, and pH data were taken at Lakes Texoma, Eufaula, Keystone, and Tenkiller. Data were taken at specific intervals.

At Lake Texoma, a minor fish kill involving about 40 stripe bass occurred below the dam in September 1982. The apparent cause was low dissolved oxygen. In September, a fish kill occurred in the Cimmarron arm of Keystone Lake. Temperature stress appeared to be the probable cause since the lake was completely destratified at this time.

At Pine Creek Lake, iron and manganese data were collected in order to evaluate the effect of hypolimnetic releases on the Wright City, Oklahoma water supply. Water quality data collection on Cow Creek and Cache Creek was continued during FY82 in an effort to evaluate the effects of releases from the Waurika water conveyance system on the water quality of these streams. The results of these studies should be available in January 1983.

3. Sediment Program and Activities.

a. Albuquerque District.

(1) Revised area-capacity data for Cochiti Lake were implemented in January 1982. The revised data were based on the results of the October 1981 resurvey. The resurvey data revealed a significant sediment delta that has formed near the head of the permanent pool. These sediment deposits have eliminated approximately 14 percent of the surface area of the authorized permanent pool.

- (2) Jemez Canyon Reservoir was also resurveyed in October 1981; however, inconsistencies in photogrammetric data have not been resolved and revised area-capacity data have not been developed.
- b. Fort Worth District. Sediment activities consisted of routine studies in connection with hydrologic investigations studies.
- c. Galveston District. No sediment work was conducted at either Barker or Addicks Reservoirs during FY82.

NAVIGATION PROJECTS - DREDGING (Cubic Yards)

(odbie laids)			
Project	FY 81	FY 82 1/	
Brazos Island Harbor	1,594,779	-	
Cedar Bayou	-	687,000	
Corpus Christi Ship Channel	9,692,642	9,026,985	
Double Bayou	304,242	<u>-</u>	
Freeport Harbor	494,160	1,707,026	
Galveston Harbor		8,309,783	
Houston Ship Channel	7,081,795	·	
Matagorda Ship Channel	1,618,853	7,829,138	
Sabine-Neches Waterway	9,333,485	8,512,606	
Texas City Channel	441,178	8,523,226	
SUBTOTA	L 30,561,134	44,595,764	
GIWW			
Sabine River to Galveston	~	_	
Galveston to Corpus Christi	5,241,467	8,815,732	
Corpus Christi to Mexican Border	7,705,332	3,104,522	
SUBTOTAL	12,946,799	11,920,254	
TOTAL	43,507,933	56,516,018	

1/ Preliminary data subject to revision.

d. Little Rock District.

(1) Summary of Activities. Suspended sediment samples are collected at 17 stations. The 247 sediment ranges on the main stem of the Arkansas River are resurveyed as near annually as funds and survey workload permit. From October 1981 through September 1982, there were 149 ranges scheduled for resurveying; 103 resurveys were accomplished. There are 143 ranges scheduled to be resurveyed in FY83. Fifty-six tributary ranges are resurveyed less frequently when appreciable deposits are suspected. About 50 index ranges out of 350 sediment ranges in the other eight lakes are resurveyed at 10-year intervals. During the period from October 1981 through September 1982, none were resurveyed. Clearwater Lake in Missouri is scheduled for resurvey during FY83.

- (2) White River Entrance Channel Model. The Entrance Channel Model is a physical movable bed hydraulic model which has been constructed at Waterways Experiment Station (WES) to study the navigation depth problems which occur on the White River at its confluence with the Mississippi River. This part of the White River acts as an entrance to the Arkansas River Navigation System. Design of the model began during November 1981 and construction was completed during September 1982. WES personnel expect to begin testing and calibration studies during October. The major change during model construction was extension of the upper reach to make provisions for testing a sediment trap.
- (3) Channel Maintenance. Maintenance dredging to maintain navigable depths amounted to approximately 809,000 cubic yards in FY82. All of this amount was removed from Pools Nos. 2, 3, 7, and 9. This was an increase of about 267,000 cubic yards over the FY81 dredging requirements. Two Corps of Engineers fleets were used to clam small shoals in Pools Nos. 4, 7, 8, and Lake Dardanelle. The high flows in May and June caused shoaling at several locations along the Arkansas River portion of the navigation system. There were 32 tow groundings reported during July and August. Traffic was restricted to 8 hours per day at navigation mile 50 on 28, 29, and 30 July, and on 25, 26, and 27 August, 9-foot depths were available at navigation mile 46 only by storing and releasing water through Lock and Dam No. 3. It was necessary to raise most of the navigation pools during the summer to maintain navigation. Most of the navigation pools were hinged about 2 feet while the flows were high and receding. When the flows receded to near 50,000 c.f.s., it was necessary to discontinue the pool hinging operation in order to maintain navigable depths and to minimize the impact on private marinas and docks. The effects or benefits of the pool hinging was not determined due to limited nature of the operation.
- e. <u>Tulsa District</u>. The following activities were accomplished during 1982. Segimental elevation-area data for Copan, El Dorado, Sardis and Skiatook Lakes were developed. Reconnaissance resurveys of sedimentation were performed on John Redmond Reservoir, Keystone Lake, and Lake Texoma and a contract was awarded for a detailed resurvey of Marion Lake. Original survey of sedimentation and degradation ranges for Copan Lake is 70 percent complete. Pole monument contracts for Marion and Waurika Lakes have been initiated and completion of installation is due in December 1982.

Reservoir sediment data summaries showing the results of the last resurveys for Keystone, Toronto, Robert S. Kerr, and Webbers Falls Lakes were submitted and approved. Updating and revisions of the historical sediment data for Tulsa District is being compiled for the WATSTORE data system. Suspended sediment samples were collected at 17 sites. The tapering of flows following flood periods on the Arkansas River were effective in reducing shoaling problems on the McClellan-Kerr Arkansas River Navigation System. Although dredging was required in three areas, it was not related to high flow conditions. About 72,000 cubic yards were dredged from the Chouteau Lock downstream approach channel and about 80,000 cubic yards were removed from the upstream approach channel. This is the first time in 12 years of operation that the upstream approach channel has been dredged. The lower part of the downstream channel was dredged in 1975 and 1979.

4. Navigation Activities.

a. Galveston District. Consolidated statement of tonnage handled by ports and moving on the Gulf Intracoastal Waterway in US Army Engineer District, Galveston.

	(SHORT TONS)				
			CALENDAR	YEAR	CALENDAR	YEAR
			1980	·	1979	
1.	Brownsville, Texas		2,569,	697	2,508	076
2.	Port Isabel, Texas		304,			021
3.	Corpus Christi, Texas		45,001,	096	55,597	
4.	Freeport, Texas		20,131,	067	19,983	,837
5.	Galveston, Texas		9,631,	091	8,982	285
6.	Houston, Texas		108,937,	268	117,550	908
7.	Texas City, Texas		25,948,	936	35,954	301
8.	Sabine Pass Harbor, Texas		949,	404	867	,813
9.	Port Arthur, Texas		29,796,	633	32,773	, 346
10.	Beaumont, Texas		52,260,	728	58,136	,896
11.	Orange, Texas		567,	157	631	694
12.	Port Lavaca-Point Comfort		3,991,	089	4,562	702
13.	Anahuac, Texas		41,	665	14,	900
14.	Moss Bluff, Texas		207,	471	290	,493
15.	Liberty, Texas		22,	598	32	038
16.	Clear Creek & Clear Lake, Texa	s	20,	700	103	,280
17.	Double Bayou, Texas		48,	554	49	,618
18.	Cedar Bayou, Texas		328,	513	361	,179
19.	Colorado River, Texas		436,	585	458	,681
20.	Sweeny, Texas		673,	740	601	,435
21.	Palacios, Texas		85,	862	88	804
22.	Dickinson, Texas		19,	275	105	,573
23.	Aransas Pass, Texas		9,	113	21 .	, 559
24.	Port Mansfield, Texas		13,	432	11	,000
25.	Harlingen, Texas		623,	292	666	, 223
26.	Channel to Victoria, Texas		3,303,	122	2,807	,138
27.	Chocolate Bayou, Texas		2,934,	850	3,040	,898
28.	Johnsons Bayou		568,	057	487	,658
29.	Rockport		181,	694	37	, 240
		TOTAL	309,607,	653	347,034	,688
	Intracoastal Waterway, Texas: ffic on Waterway)					
	1. (Sabine River to Galveston)	41,976,	730	42,920	. 273
	2. (Galveston to Corpus Chris		21,142,		22,436	
	3. (Corpus Christi to Mexican		2,388,		2,488	
		TOTAL (1)	65,507,	467	67,845	,419

(1) Includes duplications.

In reproducing, wholly or in part, data contained herein, indicate source.

TEXAS DEEP WATER PORTS CALENDAR YEAR 1980 (SHORT TONS)

				
	PORTS	DRY CARGOES	LIQUID CARGOES	TOTAL
1.	Brownsville	1,358,586	1,211,111	2,569,697
2.	Port Isabel	133,164	171,800	304,964
3.	Corpus Christi	8,858,100	36,142,996	45,001,096
4.	Freeport	621,599	19,509,468	20,131,067
5.	Galveston	6,979,328	2,651,763	9,631,091
6.	Houston	32,529,346	76,407,922	108,937,268
7.	Texas City	116,079	25,832,857	25,948,936
8.	Sabine Pass Harbor	95,298	854,106	949,404
9.	Port Arthur	848,604	28,948,029	29,796,633
10.	Beaumont	3,546,163	48,714,565	52,260,728
11.	Orange	309,925	257,232	567,157
12.	Port Lavaca-Point Comfort	3,325,943	665,338	3,991,089
	TOTAL	58,721,943	241,367,187	300,089,130

b. <u>Little kock District</u>. Projections indicate that about 9.0 million tons of commerce will be moved on the McClellan-Kerr Arkansas River Navigation System in CY82. This represents a decrease of 4 percent from the CY81 level. Commodities moved consisted of bauxite, iron and steel, chemicals and chemical fertilizers, petroleum products, coal, sand and gravel, crushed stone, soybeans, wheat, other grains, and miscellaneous commodities. Internal movements decreased by 18 percent and outbound movements decreased by 4 percent.

	1981 (Tons)	1982 (Tons)
Inbound	1,500,000	1,500,000
Outbound	5,700,000	5,500,000
Internal	1,700,000	1,400,000
Through	500,000	600,000
Total	9,400,000	9,000,000

c. Tulsa District. Commercial tonnages in Oklahoma are about 11 percent less than in 1981. Wheat and soybeans showed the greatest drop. All othe commodities except iron and steel are less than 1981 figures. Iron and steel gains are slight, but reflect continued construction steel and oil field pipe demands. Most petroleum shipments are number 6 fuel oil. This product comes in larger quantities from older, less efficient refineries. One such refinery in Tulsa has shut down and the quantity of petroleum products moved by barge has decreased about 25 percent.

A barge accident occurred at W. D. Mayo Lock and Dam. This was the second accident at this lock and dam. The first occurred in November 1972. A tow consisting of six barges loaded with wheat was downbound on 29 May with a river flow of about 110,000 c.f.s. The towboat Captain saw that as he was approaching the lock that the tow was endangered. In order to lessen the damages to the tow, the Captain cut the barges from the towboat. The barges hit the spillway. Five of the barges wedged against the pier noses causing some damage to the spillway. However, one barge damaged Tainter Gate 2 and sank in an upstream-downstream position and resting on the spillway weir. This barge was removed on 3 July. Plans and specifications for repairs has been completed.

5. Cooperative Programs.

a. Albuquerque District. The Albuquerque District no longer has a climatic program with the National Weather Service. The cooperative stream gaging program with the U.S. Geological Survey covers 40 stations. Program cost for FY 1982 is shown in table VI-1. Total program cost for FY 1983 is \$189,540. The following is a summary of stations by river basin:

STATION SUMMARY

Basin	Stations		Total
	Stream	Reservoir	
Arkansas	5	2	7
Canadian	4	1	5
Rio Grande	13	4	17
Pecos	8	3	11

Note: 5 gages are not associated with project operation.

b. Fort Worth District.

(1) National Weather Service. Funds are transferred by SWF to the NWS in the amount of \$80,744 for FY 1982. Under ongoing programs the Corps collects rainfall at project offices while the NWS collects all other rainfall reports and maintains weather stations, including those at Corps' projects. Rainfall summaries are transmitted to the Corps via teletype, telephone, and a daily computer printed map which displays current totals for reporting stations. Supplemental and accumulative storm total printouts are provided upon request. Additional hydrometeorological information was received from the NWS via the teletype circuits and AFOS. Radar scans were obtained on a Kavouras radar acquisition access and display terminal via a direct connection to the NWS Stephenville radar site (which covers the geographic area where the majority of the District's projects are concentrated) and via commercial long-distance telephone into NWS radar sites at Galveston, Hondo, and Brownsville, Texas, and into Oxlahoma City, Oklahoma. Continuous up-dates are possible during storm periods.

(2) U.S. Geological Survey.

- (a) General. The USGS performed operation and maintenance on all streamflow, lake level, sediment sampling and some water quality stations in cooperation with the District. In addition, they arranged for reporting at river stages during flood events, made supplemental flow measurements, and processed all published data.
- (b) Funds. The Fort Worth District transferred to the USGS for the Cooperative Stream Gaging Program a total of \$557,880 in FY 1982. Table VI-2 shows the number of stations, the types of funds for each of several groups of stations and both the USGS and the CE contributions toward the total station cost.
- c. <u>Galveston District</u>. Two cooperative programs are in extistence in relation to the operation of Barker and Addicks Reservoirs. The program with the U.S. Geological Survey provides the operation and maintenance for the gages that record streamflow and reservoir content data used in the operation of the projects. Program cost for FY82 is shown in table VI-3. The program with the National Weather Service provides for the operation and maintenance of the precipitation gages and collection of data used in project operation.
- d. Little Rock District. Approximately 176 rainfall and/or river stage reporting stations were operated by the National Weather Service and the Corps of Engineers in or near the Little Rock District. Of these, 112 stations are in the Corps of Engineers/National Weather Service program. The remaining 64 stations are operated solely by the National Weather Service within or near the Little Rock District. Six of these stations are airway stations that report at 6-hour intervals. Reports from these stations are used in forecasting streamflows for flood warning and operation of reservoir projects. The stream gaging data required by the district are collected under a cooperative agreement with the USGS. During the fiscal year, 100 stations were operated of which 65 were operated cooperatively and 35 were operated by the Corps of Engineers. The FY82 total cost for collection of streamflow and some sediment data was \$411,340 of which \$235,790 was transferred to USGS. Program cost for FY82 is shown in table VI-4. The FY83 cooperative program was increased by four stations and contemplates a cost of \$457,180 of which \$273,980 will be transferred to USGS.

e. Tulsa District.

(1) Stream Gaging Program. Much of the information required for water control, hydrologic investigation and design of our water resources projects results from the reporting and measurement of flow, water quality, and sediment provided by a cooperative stream gaging program with the U.S.G.S. During FY82 this cooperative program included 250 stations of which 40 were operated independently by the Corps of Engineers. The stream gaging program in the Tulsa Discrict cost \$769,450 in FY82 with \$567,810 of this being transferred to the U.S.G.S. for operation of stations and data publication. Table VI-5 shows a breakdown of the program by class of funds used to finance the program.

(2) Reporting Network Program. Real-time water control and investigation and design of our water resources projects requires the measurements and reporting of rainfall and evaporation data. These data are provided through a cooperative program with the National Weather Service. During FY82 the rainfall and evaporation program in the Tulsa District cost \$97,416 through transfer of funds to the National Weather Service.

6. Annual Flood Damages Prevented.

a. Albuquerque District. The following is a listing of damages prevented by Corps and Section 7 projects during FY82.

	Damages Prevented in Thousands		
Basin	Project	Damages Prevented	
Arkansas	John Martin	0	
	Pueblo	-	
	Trinidad	()	
Canadian	Conchas	11.0	
Rio Grande	Abiquiu	89.3	
	Cochiti	0	
	Galisteo	O	
	Jemez Canyon	0	
	Platoro	37.7	
Pecos	Santa Rosa	U	
	Two Rivers	220.1	

b. Fort Worth District. The following is a listing of annual flood damages prevented by both Corps' and Section 7 projects.

ANNUAL FLOOD DAMAGE PREVENTED

	DAMAGES PREVENTED FY82	CUMULATIVE BENEFITS THRU FY82
PROJECT	\$	\$
Bardwell	U	8,659,700
Belton	0	105,983,100
Benbrook 1/	7,700,000	48,303,500
Big Fossil	1,300,000	6,267,700
Canyon	0	49,624,100
Grapevine 2/	376,323,700	801,008,400
Hords Creek	0	937,200
Lavon	27,605,400	81,704,300
Navarro Mills	0	25,576,900
Pleasanton	0	115,000
Georgetown	0	2,511,400
Proctor	0	5,166,700
Sam Rayburn	2,844,700	50,528,900
O. C. Fisher	0	2,375,600
San Antonio	0	44,055,500
Somerville	0	30,354,700
Stillhouse Hollow	0	20,596,800
Waco	0	58,731,900
Whitney	7,000,000	131,516,200
Granger	0	5,721,900
Lake O' The Pines	0	6,139,000
Wright Patman	O	13,697,000
Marshall Ford	0	134,745,600
Twin Buttes	0	347,500

 $[\]underline{1}/$ Includes damages prevented by Fort Worth Floodway.

^{2/} Includes damages prevented by Lewisville and Dallas Floodway.

- c. Galveston District. The flood damages prevented along Buffalo Bayou, by the Barker and Addicks Reservoirs, during FY82 were \$11,700,000.
 - d. Little Rock District. No data available at this time for FY82.
- e. <u>Tulsa District</u>. Flood damages prevented by Tulsa District lakes amounted to \$57,570,000 during FY82. The cumulative total of flood damages prevented at all lakes total \$673,383,000. The following is a breakdown of flood damages prevented for all lakes in Tulsa District including the non-Corps Section 7 lakes.

FLOOD DAMAGES PREVENTED BY COMPLETE AND ESSENTIALLY COMPLETED PROJECTS - TULSA DISTRICT

Arkansas River Basin	FY 1982	Thru 30 Sep 82 Cumulative
	\$	\$
Birch	330,000	700,000
Canton	340,000	6,380,000
Cheney	60,000	6,940,000
Copan	390,000	390,000
Council Grove	1,060,000	8,990,000
El Dorado	· · ·	· · ·
Elk City	30,000	36,270,000
Eufaula	640,000	35,270,000
Fall River	890,000	27,410,000
Fort Gibson	210,000	27,950,000
Fort Supply	-	3,060,000
Great Salt Plains	-	13,240,000
Heyburn	720,000	4,140,000
Hulah	500,000	59,990,000
Kaw	3,590,000	9,330,000
Keystone	2,770,000	84,660,000
Marion	-	26,130,000
Markham Ferry	30,000	5,490,000
Norman	375,000	2,630,000
Oologah	140,000	38,580,000
Optima	-	7,000
Pensacola	260,000	37,050,000
John Redmond	12,520,000	51,840,000
Sanford	<u>-</u>	6,000
Skiatook	1,140,000	1,140,000
Tenkiller Ferry	160,000	10,690,000
Toronto	1,220,000	23,630,000
Wister	4,700,000	55,650,000
TOTAL Arkansas Basin	32,075,000	577,563,000

Red River Basin

Altus		850,000	3,260,000
Arbuckle		110.000	330,000
Broken Bow		880,000	9,020,000
Clayton		980,000	990,000
Denison		16,980,000	57,590,000
Fort Cobb		50,000	300,000
Foss		210,000	830,000
Hugo		1,830,000	5,400,000
Lake Kemp		80,000	2,930,000
Pat Mayse		650,000	3,270,000
Mountain Park		65,000	390,000
Pine Creek		970,000	7,520,000
Waurika		1,840,000	3,990,000
	TOTAL Red Basin	25,495,000	95,820,000
	GRAND TOTALS	57,570,000	673,383,000

7. Lake Attendance.

a. Albuquerque District. The following is a listing of attendance for Section 7 and Corps projects in the Albuquerque District.

Project Attendance in Thousands

Project			Year		
	1978	1979	1980	1981	1982
	120.2	101.2	100	161.0	222.0
Abiquiu	138.2	104.2	406.1	161.8	233.0
Cochiti	521.2	768.0	496.9	335.7	429.0
Conchas	305.9	189.7	437.5	258.6	159.0
Galisteo	4.2	10.2	2.7	3.1	3.0
Jemez Canyon	31.2	39.6	35.9	31.4	10.0
John Martin	248.0	250.2	670.2	522.9	613.0
Santa Rosa		~	5.1	59.7	109.0
Trinidad			279.4	351.4	450.0
Two Rivers	4.6	4.8	4.2	4.1	4.0
Pueblo	502.6	581.4	598.0	701.6	604.9
Platoro	3.0	2.9	3.6	2.6	2.5
Sumner	78.2	87.0	141.0	202.1	203.0

b. Fort Worth District. The following is a listing of lake attendance for both Corps' and Section 7 Projects for Fiscal Years 1978 through 1982.

TOTAL PERSONS VISITING PROJECTS

Project	1982	1981	1980	1979	1978
8ardwell	1,000,308	985,812	727,143	681,260	599,682
Belton	2,449,310	4,083,197	2,490,074	3,976,219	2,620,201
вепbrook	2,007,943	2,078,136	2,010,460	1,940,960	2,514,846
Canyon	1,947,624	1,790,585	1,354,714	1,586,944	2,054,827
Georgetown	821,270	519,048			
Granger	284,043	195,848			
Grapevine	4,231,149	5,721,424	5,419,571	4,905,652	5,204,433
Hords Creek	829,561	520,119	358,553	334,602	495,851
Lake O' The Pines	4,979,192	3,981,742	3,973,739	3,854,740	
Lavon	2,861,682	2,887,615	2,500,569	2,452,543	2,541,252
Lewisville	6,701,115	8,997,119	4,953,097	6,458,768	6,726,223
Navarro Mills	1,203,233	1,172,009	1,127,316	1,004,324	941,929
Proctor	787,569	1,040,331	1,005,287	1,023,212	997,290
Sam Rayburn	3,210,221	2,473,397	2,638,415	2,129,867	2,187,020
O. C. Fisher	1,690,258	912,716	932,805	992,552	1,067,745
Somerville	3,391,749	3,170,970	2,529,426	2,387,527	2,485,116
Stillhouse Hollow	981,487	1,176,788	872,593	1,005,671	1,030,246
Town Bluff	605,069	666,254	585,068	619,499	621,074
Waco	4,198,419	4,079,208	3,386,210	2,832,604	2,357,481
Whitney	2,579,171	3,093,766	2,031,536	2,297,833	2,758,938
Wright Patman	4,652,589	4,497,648	4,521,235	3,094,800	
Twin Buttes	Not Availabl	le .			
Marshall Ford	Not Availabl	.e			

c. Galveston District. N/A

d. <u>Little Rock District</u>. Lake attendance for all Little Rock District lakes by calendar year is as follows:

1978 - 36,857,000; 1979 - 35,187,800; 1980 - 37,568,800 1981 - 39,848,600; 1982 - 43,400,000 (estimated)

e. <u>Tulsa District</u>. The following is a listing of lake attendance figures for Calendar Years 1978 through 1981. Lake attendence data are not available for FY82; however, it will be very similar to the 1981 amounts.

ATTENDANCE IN THOUSANDS

<u>Lake</u>	1978	1979	1980	1981
Great Salt Pl.	930.4	991.6	719.7	582.7
Fort Supply	674.5	731.6	720.0	517.1
Canton	3,017.7	2,841.8	3,416.5	2,446.1
Hulah	667.9	580.4	531.0	422.0
Tenkiller Ferry	4,063.8	4,594.1	3,675.8	3,442.1
Wister	1,087.4	1,219.0	941.4	969.4
Keystone	4,179.5	4,155.7	4,112.7	4,601.1
Oologah	·	2,144.2	1,991.6	2,629.1
Fort Gibson	7,227.7	4,451.0	3,038.6	4,403.7
Fall River	433.5	371.8	277.1	156.7
Toronto	419.9	357.2	312.9	226.4
Elk City	508.0	292.7	294.9	247.8
Optima	32.6	37.2	58.0	121.5
Pat Mayse	713.7	1,218.9	1,009.4	460.5
Eufaula	7,242.0	6,455.0	4,240.3	4,114.5
Heyburn	501.0	708.6	420.0	274.3
Hugo	1,020.0	1,122.9	901.8	917.1
Lake Texoma	11,615.8	11,455.1	12,078.2	12,400.1
Waurika	215.6	251.8	404.1	517.5
Millwood	1,855.5	2,149.0	2,042.3	*
John Redmond	455.0	277.1	380.2	540.0
Council Grove	718.9	648.7	449.3	422.4
Broken Bow	1,169.0	897.8	878.3	970.6
Gillham	238.3	159.7	158.9	*
Marion	693.5	420.2	415.2	329.7
Pine Creek	472.0	937.7	821.5	944.1
Robt S. Kerr	1,833.7	1,404.4	1,133.3	1,577.6
W D Mayo L + D	296.0	301.7	229.0	264.0
Chouteau L + D	533.0	516.6	396.6	368.0
New Graham L + D	645.7	500.4	606.5	504.6
Webbers Falls	1,242.7	993.9	749.2	936.0
вirch	110.8	225.0	347.7	423.2
DeQueen	301.1	252.6	199.9	*
Dierks	201.5	186.5	189.6	*
Kaw	1,796.0	1,657.7	1,469.7	1,672.7
District Total	58,925.4	55,509.6	49,611.2	48,453.2

8. Water Supply Storage.

a. Albuquerque District. Abiquiu, Cochiti, Galisteo, Jemez Canyon and Two Rivers Projects do not have storage allocated for water supply. Abiquiu did store water for the city of Albuquerque during FY 81 and FY82 within the sediment allocation space. The following is a listing of those reservoirs with space allocated for water supply.

Storage in Thousands of Acre-Feet

	Storage	Amount	Number	Water 9	Supplied
Project	Allocated	Contracted	of Contracts	FY81	FY82
Conchas	259			57,200	70,000
John Martin	345			102,300	71,400
Santa Rosa	200			6 ,9 00	71,900
Crinidad	20			44,800 $\underline{1}$	/ 17,500

1/-24,800 acre-feet from allocated sediment space.

b. Fort Worth District. Water Supply information per project is tabulated as follows:

Project Name	Storage Contracted (Ac-Ft)	Storage Allocated (Ac-Ft)	Number of Contracts (Users)
B. A. Steinhagen Lake	<u>1</u> /	1/	1
Bardwell Lake	21,400	42,800	1
Belton Lake	372,700	372,700	2
Benbrook Lake	23,708	23,708 <u>2</u> /	2
Canyon Lake	366,400	366,400	1
Georgetown Lake	101	29,200	1
Granger Lake	0	37,900	1
Grapevine Lake	161,250	161,250	3
Hords Creek Lake	5,780	5,780	1
Lake O' The Pines	250,000	250,000	1
Lavon Lake	220,000	220,000 <u>3</u> /	1
Lewisville Lake	436,000	436,000	2
Navarro Mills Lake	53,200	53,200	1
O.C. Fisher Lake	80,400	80,400	1
Proctor Lake	31,400	31,400	1
Sam Rayburn Reservoir	43,000	43,000	2
Somerville Lake	143,900	143,900	1
Stillhouse Hollow Lake	204,900	204 ,9 00	1
Waco Lake	104,100	104,100	2
Whitney Lake	50,000	50,000	1
Wright Patman Lake	91,263	91,263	1

^{1/} LNVA is permitted to withdraw from B.A. Steinhagen Lake not to exceed 2,000 CFS. This lake acts as a reregulation dam to Sam Rayburn Reservoir.

^{2/} Remaining 48,792 ac-ft of navigation storage is in the process of being negotiated with water user.

^{3/} NTMWD has given assurances for an additional 160,000 ac-ft of storage in Lavon Lake.

c. Galveston District. N/A.

d. Little Rock District. The following is a summary of water supply contracts and usage in FY 81 and 82 by project.

WATER SUPPLY USAGE SUMMARY

	Amount of Storage	Amount Contracted	Number of	Amount of Supplied	
Project	(AC-Ft)	(AC-Ft)	Contracts		FY82
Beaver Lake	117,000	40,000	2	24,857	25,369
Greers Ferry Lake	3,215	3,215	3	1,313	1,523
Norfork Lake	2,400	2,400	1	1,736	1,908
Nimrod Lake	33	33	1	79	71
Dierks Lake	10,600	200	1	218	234
Millwood Lake	150,000	28,300	1	43,768	42,443
Glinam Lake	20,600	600	1	0	246
DeQueen Lake	17,900	0*	0	0	0

^{*} Contract to be finalized in FY83.

e. <u>Tulsa District</u>. Storage allocated to water supply totals 3,753,700 acre-feet in the Tulsa District. The Corps has 2,136,680 acre-feet in 31 projects while the Section 7 projects totaled 1,617,020 acre-feet in 10 projects. The following is a project listing showing yield, amount contracted, number of contracts, and usage.

SECTION 7 PROJECTS

	Storage Allocated to Water Supply	Amount N	Withdrawn	
Project (5)	AF	FY81	FY82	
ARKANSAS RIVER BASIN				
Cheney	146980	19840	21937	
Hudson	0	38809	O	
Meredith	4997 00	66491	70192	
Thunderbird	105 9 00	11011	10923	

RED RIVER BASIN

Altus	122900	20672	56138
Arbuckle	62570	7718	8024
Fort Cobb	78350	6468	5441
Foss	243670	3796	2838
Lake Kemp	268000	36278	29508
Mountain Park	88950	3809	4395

Corps of Engineers Projects

(October 1982)

	(00	ctober 1982)				
STORAGE ALLOCATED TO	D ESTIMATE) AMOUNT	NUMBER OF		AMOUNT	SUPPLIED
WATER SUPPLY	Y YIELD	CONTRACTED	CONTRACTS		į.	\ F
PROJECT AF	MGD	AF	EXISTING	PENDING	FY81_	FY82
ARKANSAS RIVER BASIN						
Arcadia (1) 23090	11	23090	1	U	0	0
Big Hill 25700	8.5	25700	1	O	0	U
Birch 7630	3	0	0	1	0	O
Candy (1) 41460	7.7	27030	1	1	0	0
Canton 107000 (2)	12	90000	2	0	54763	0
Copan (1) 7500	3	7500	2	0	0	0
Council	6	24400	1	0	0	0
Grove 24400						
El Dorado 142800	22.2	142800	1	0	0	υ
Elk City 24300	10	24300	1	0	0	0
Eufaula 56000	50	4963	26	1	1432	2323
Fort Gibson 0	0	0	O	0	15181	16603
Fort Supply 400	0.2	402	2	0	246	200
Heyburn 2000 (3)	1.7	2000	3	0	1616	1225
Hulah 19800	12.4	17700	2	1	10822	10660
John Redmond 34900	24.5	34900	1	U	26629	0
Kaw 171200	167	90802	4	0	98 02	0
Keystone 20000	20	18450	4	2	7511	5641
Marton 38300	3	38300	1	U	0	309
0ologah 342600	154	323580	8	2	48576	43714
Optima 76200	10	0	U	0	0	O
Skiatook (1) 64600	14	2060	1	2	0	U
Tenkiller 25400	16	18212	34	0	5131	5723
Toronto 400	0.1	400	2	U	76	71
Wister 9600	6	6400	2	1	2737	2671

RED RIVER BASIN

Broken Bow	152500	175	0	0	1	0	0
Hugo	47600	58	44890	3	0	3225	5796
Pat Mayse	109600	55	109600	1	0	11423	10325
Pine Creek	49400	84	28800	1	U	31075	33759
Sardis (1)	297200	140	297200	1	0	0	0
Texoma (4)	63700	44.7	41100	6	2	3730	0
Waurika	151400	26.2	41800	1	1	2730	4716

⁽¹⁾ Under construction

⁽²⁾ Based on 1979 sedimentation survey. Data shown are for present operations providing 90000 acre-feet of storage.

⁽³⁾ Estimated storage to be available in year 2000.
(4) Joint water supply and power provided between elevations 617.0 - 590.0.
(5) Estimated yield and contract information not available.

ALRUQUERQUE DISTRICT	JULY 1981 DATE OF PREPARATION	REPORTS CONTROL SYMBOL DAEN-CWE-14
	PROPOSED COOPERATIVE STREAM CACING PROCRAM	FOR

EXPERIMENT FORM (March 1976) SOUTHWESTERN DIVISION

FOR FISCAL YEAR 1982 PART A

STATION SUPPORT \$192,750 \$24,750 168,000 \$7,850 TOTAL FOR 0 CORPS 168,000 \$175,850 OTHER USGS FUNDS 0 0 0 0 0 GROSS DOLLARS SUPPORTING PROGRAM PROPOSED TRANSFER TO USGS FROM CORPS OPERATION FOR CORPS 0 0 0 0 0 STATIONS IN COOPERATIVE PROGRAM WITH USGS CE/USGS PROGRAM \$24,750 168,000 \$ 192,750 TOT.AL \$168,000 \$175850 \$7,850 \$168,000 168,000 TOTAL 0 0 ₩ 3 C CONST 0 0 0 CEN \$7,850 INVES \$7,850 0 GEN FUNDS \$16,900 USGS AER \$16,900 0 STATIONS NUMBER \$ OF 38 9 SUBTOTAL CLASS 0F FUNDS ပ (L) m

CLASS OF FUNDS:

- Surveys

C - General Coverage

E - Operation and Maintenance

F - New Work or Construction

2 additional stations are partially funded

(NEW RINES) FORM (March, 1978)

on that SILKN BIVISION

FORE WORTH DESIRED

10 June 1991 DAIL OF FREPARATION
REPORTS COSTROL SYMBOL DAIN-CRE-14

PROPUSED COOPERATIVE STREAMFIGH DATA PROGRAM SCRYLY FOR ELSCAL YEAR 1982 PAREA.

CROSS DOLLARS SUPPORTING PROCRAM

PROPOSED TRANSFER TO USGS FROM CORPS

-	
TOTAL STATION SUPPORT	18,060 10,210 3,400 500,550 88,990 621,210
FOLAL FOR CORPS	18,060 1,080 3,400 484,000 84,590
OTHER USGS FUNDS	0 0 16, 550 4,400 20,950
FOR CORPS OPP-RATTON	670 1,080 480 26,760 4,260 13,250
TOTAL. CE/USCS PROCKAM	17, 340 9, 130 2, 920 457, 240 80, 330
TOTAL	17, 190 0 2, 920 457, 240 80, 310 557, 880
М90	457,240
CONST	2,920 0 0 0 80,330 83,250
GEN INVES	17, 390
USGS AFR FUNDS	9,130
NUMBER OF STALLONS	12 3 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8 8
(TVIOLESS

*Note: Total to 2 fess than shown stations UBILU200 and UB050500 have dual funding.

	TOTAL COST FOR NIPBIR COST FOR CE/USGS CORPS OF CORPS PROGRAM OPPINATION STATIONS STATIONS	COST FOR CORPS OPFIXATION	NUMBER COST FOR OF CORPS STATIONS STATIONS	COST FOR CORPS STATIONS	CORPS GRAND TOTAL COST
	17, 390	670	MONE.	NONE	0.00.01
	9,130	1,080			10,210
	2,920	087			3,400
	457,240	26,760			000 787
	80, 130	4,260			84,540
FOTAR	010'12%	11,250			

CLASS OF FUNDS:

F - New Work or Construction Advance Employering and Design
 Operation and Maintenance 8 - Surveys C - General Coverage

Table VI-II

ology available to the permit fully legals () which

Southwestern	(March 1976) Division		FROPOSI	ED GOOPERATIVE FISH	FROPOSED COOPERATIVE STREAMFLOW LATA FROGRAM SURMARY FOR FISCAL YEAR PART A STATIONS IN COOPERATIVE FROEDAY WITH RECR	da program sumi	1 13	1y 1981 CONTROL	Colvecton DATE OF FAST	DISTAICE FREEZATION FREEZATION FREEZATION
SS NUMBER OF DE STATIONS	CROSS USGS AER TUNDS	DOLLARS TROPOSED TRAI GEN COI	S U NSFER SET	TO USGS FROM	THG PROGRAM FRANCORPS TOTAL TOTAL	A H' TOTAL CZ/USGS FROGRAN	FCR GGAFS OFIPALION	OTHER USGS FIRES	TOTAL FCD CCTTO	12 12 12 12 12 12 12 12 12 12 12 12 12 1
0 5 11 0 C 88	. 5070	4310			4310 0	4310 5070 0	000	000	0 0 0	4310 5070 0
.	•	÷	2820	122240	122240 2820	122240 2820	25370 1020	8570 0	147610 3840	156180 3840
SUBTOTAL 36	9070	4310	2820	122240	129370	134440	26390	8570	155760	169400
	•									
			TOTAL S	THEATHLOW IN	TARGET DATA PROCHALTER CORPS OF FIGURERS	NIONE OF THEIME	ers			
	CLASS CF FINDS	TOTAL CE/USGS PRCCIAN	25 25 3	COST FOR CORPS		TATATA TAIDENT THE PART OF THE	COST FOR	מבנסט בינעיט בינעיט פינסט	258 C) C)	
	៩ ១០១៤	4310 5070 122240 2820	0000	. 0 . 25370 1020				4310 5070 147610 3840	4310 5070 7610 3840	
	TOTAL	134440		26390				160830	330	
	CLASS OF FURDS:		-							

(March 1976)

ERECHT FORM

12 - Operation and Maintenance 2 - New North or Construction?

. B - Surveyo

Partie No. 19

EXPERIMENTAL FORM (MARCH 1976)

Southwestern DIVISION

PROPOSED COOPERATIVE STREAMFLOW DATA PROGRAM SUMMARY

LITTLE ROCK 15 July 1981 DATE OF PREPARATION REPORTS CONTROL SYMBOL DAEN-CWE-14

FISCAL YEAR 1982 PART A

				STAT	IONS IN COOF	PERATIVE PROC	STATIONS IN COOPERATIVE PROGRAM WITH USGS	Ş				
			6 R 0 S S	9	L L A R S S ROPOSFO TRANS	L L A R S S U P P O R T ROPOSED TRANSFER TO 11565	RANSFER TO 115GS FROM CORPS	GRAM				
CLASS	NUMBER	USGS				2000	:1	FOR	OTHED	TOTAL	10.101	
90	9.F	AER	GEN	CONST			CE/USGS	CORPS	USGS	FOR	STATION	
FUNDS	STATIONS	FUNDS	INVES	GEN	08M	TOTAL	PROGRAM	OPERATION	FUNDS	CORPS	SUPPORT	
æ	ø	0	18,330	0	0	18,330	18,330	0	0	18,330	18,330	
ပ	:-	11,120	14,905	0	0	14,905	26,025	0,840	C	21,745	32,865	
	ď		•							•		
L i	c	0	0	0	220,885	220,885	220,885	061,66	056,15	320,075	368,015	
									}			
SUBTOTAL	1,	11,120	33,235	0	220,885	254,120	265,240	106,030	076,74	360,150	419,210	

CORPS GRAND TOTAL COST 18,330 32,865 389,595 TOTAL STREAMFLOW DATA PROGRAM FOR CORPS OF ENGINEERS

INDEPENDENT

TOTAL

COST FOR

NUMBER

CORPS

OF

CORPS COST FOR CORPS STATIONS c 0 STATIONS 3 300 COST FOR CORPS OPERATION 0 6,840 99,190 TOTAL CE/USGS PROGRAM 18,330 26,025 220,885 CLASS OF FUNDS

CLASS OF FUNDS:

B-Surveys C-General Coverage

D-Advance Engineering and Design E-Operation and Maintenance

F-New Work or Construction

440,790

69,520 69,520

106,030

265,240

TOTAL

EXPERIMENT FORM (Merch 1976)

The second display and a secon

DIVISION

Southwestern

PROPOSED COOPERATIVE STREAMFLOW DATA PROCRAM SUMMARY FOR

Tulsa DISTRICT

| lune 29, 1981 DATE OF PREPARATION
REPORTS CONTROL SYMBOL DAEN-CWE-14

FISCAL YEAR 1982
PART A
PART A

				1	VIIONS IN CO	OPEKALIVE PRI	STATIONS IN COOPERATIVE PROGRAM WITH USGS				
		S S O M D	GROSS DOLLARS S	TRANSFER TO	PORTIN USCS FROM	SUPPORTING PROGEAM	¥ 4				
CLASS	NUMBER	USGS	CEN	CONST	Ž	14004	TOTAL CE/USCS	CORPS	OTHER USGS	TOTAL FOR	STATION STATION
FUNDS	STATIONS	- LONDS	INVES	2	5	Turior I	Thornas I	TO THE PART OF THE	COND 1	5 200	THOU TOO
Ú	25	 3 					CHI IS A S	6,300	67,720	6,300	7,
· a	,	7.1.7.		57,760		57,760	57,760	1,710	4,930	59.470	007,49
W	•				44.4,500	449,500	447,500	146,370	466,270	12.9 16.	1,40°, 4,50°, 4
D .	٥			55,450		55,450	55,450	4,080		59,530	59,530
TOTAL	* (*)	5,300		113,210	149,300	947,510	567,810	158,460	538,920	526, 500	1,265,190

This factor are funded under moutigle contractioner.
 This is fall number of obstrons to factor.


PART B TOTAL STREAMFLOW DATA PROCRAM FOR CORPS OF ENGINEERS

	CORPS	TOTAL COST	6,300	59,470	644,150	59,530	769,450
H	COST FOR	STATIONS	0	0	43,180	0	43,180
INDEPENDEN	NUMBER OF	STATIONS	0	0	07	0	0%
	COST FOR	OPERATION	6,300	1,710	146,370	4,080	158,460
	TOTAL CE/USGS	PROCRAM		57,760	454,600	55,450	567,810
	CLASS OF	FUNDS	ပ	Ω	ш	(å.	TOTAL

1 1 -1 -1 -1

SECTION VII - RESERVOIR DATA SUMMARY

- 1. SWD MAP
- 2. INDEX BY BASINS
- 3. INDEX IN ALPHABETICAL ORDER
- 4. DATA TABLES



								CAPACI I	Y**
LAKE NAME	5 [REAM	DIST	STATE	YR CU M P	POOL E	LEVATION FC	1000 000NS	FC	PACE
LANCE HAVE	STICE	0131	SIAIL	<u>Wir</u>	<u> </u>	<u>rc</u>	<u> </u>	<u>rc</u>	70
		WH	ITE RIVE	K BASIN					
leaver	White	TKD	AR .	bb	1120.0	1130.0	1652	3(1)	1
fable Rock	White	[KI)	AR/MU	5 €	915.0	931.0	2702	760	1
Bull Shoals	White	TKD	AR/MD	52	654.(1	695.0	3048	2360	2
Nortork	North Fork	iκŋ	AR√HU	45	552.0	587.0	1251	732	2
Clearwater	Black	LRD	MO	40	494.()	567.0	22	391	3
oreers Ferry	Little Rai	(ואנן	Aĸ	bil	461.0	407.0	1114	934	3
		ARKA	NSAS RIVI	R BASIN	,				
Piento	Arkansas	A1)*	w	74	4 03 U•5	4 595.7	264	93	4
Eri mutau	Purgatorie R	Aυ	ω	78	6226.4	0260.0	64	58	+
John Martin	Arkansas	AD	α	51	3851.0	3870.O	351	270	5
Cheney	N F Vinnescah	TD*	15	64	1421.6	1429.0	167	81)
rddorado	wal nut	TU	1/2	80	1334.0	1347.5	157	/9	6
Kaw	Arkansas	TO	OK/KS	76	1910.3	1044.5	429	919	9
Great Sait Plains	Salt Fork Ark	TD	ÚΚ	41	1125.0	1138.5	31	240	7
Keystone	Arkansas	Tυ	OK.	64	723.0	754.0	6l8	1219	7
deyburn Tamanga	Polecat Cr	CJ CJ	OK Mai	50	701.5	784.0	7	- + 8 17≒	8
Totonto	Verdigris R	ID To	\ \&	6 U √u)	901.5	931.0	22	178 235	ಕ 9
dall River mlk City	Falt mlk	Tบ ไป	KS KS	49	943.5 792.∪	987.5 825.0	24 34	250 250	9
BL; Hill	Big Hill Cr	TD	29 23	60 81	558.U	867.5	27	230 13	lu
organ organice	Vendigris R	ſυ	OK	63	038.0	661.U	553	966	10
Huiah	Caney	Τυ	OK/KS	51	733.0	765.0	36	258	11
Copan	i Ciney	īυ	OK/KS	80	710.U	732 . 0	43	184	11
birch	Birch Creek	TD	OK TO	79	750.5	774 . U	19	39	12
Skiatook	Hominy Creek	TO	ΰĸ	82	714.0	729.0	305	182	12
Newt Graham LD 13	Venligris	เบ	ÚΚ	7ú	532.0	-	24	()	13
Chouteau 🖾 17	Vendigris	LID	OΚ	7ú	511.0	_	23	į.	13
Council Grove	Neosho R	To	KS	כט	1270.0	1289.0	38	75	14
Marion	Cottonwood R	Π)	135	68	1350.5	1358.5	86	ω	14
John Reamon	Neostro R	TD	KS.	54	1039.0	1008.0	82	503	15
Grand Lake (Pensacola	i)Leosho (Grand)	T∪*	UΚ	40	745.0	755•∪	1672	525	15
Lake Hudson	Neosho (Grand)	TD*	ÜK	64	619.0	630.0	2(X)	244	16
Fort Gibson	Neosho (Grand)	TO	UK.	52	554.0	582.0	305	919	16
Webbers falls UD to	Arkansas	TU	UK	7:1	47).()		105	Ų	17
Tenkiller Ferry	Illinois R	ſυ	OK	52	632.0	007.U	654	5/7د	17
Conchas	Canadian R	AD	NM	39	4201.0	4218.0	330	198	13
Meredith (Santord)	Canadian R	I'D*	TX	65	2941.3	2965.0	945	463	18
Thunderbird (Norman)	Little R	' ∏')≯	ľλ	6)	1039.0	1049.4	120	7/	19
Optuna	N Canadian R	\overline{D}	OK.	78	2763.5	2779.0	129	101	19
Fort Supply	Wolt Cr	תו הו	OK.	42	2004.0	2028.0	1.4	87	20
Canton	N Canadian R	TU	OK.	48	1015.2	1638.0	Ho	268	20
Futaula	Canadian R	TU	OK OK	64 70	585 . 0	597.0	2329	1479	21
R S Kerr LD 15	Arkansas	TD TD	OK OY	70 7 0	460.0	-	494	()	21
W D Mayo LD 14 Wister	Arkansas Poteau R	TD) TD)	OK OK	70 49	413.∪ 471.o	502 . 5	16 27	() (n. 1.)	13 3 24 4 4 4
11) 13	Arkansas	(גאַנו	AR/OK	69	392.0)()2•.) -	/2 بنر	4 4.1 1	
Ozark-J T LJ 12	Arkansas	LKD	AR	69	372.0	~-)ਜ 148	.)	23 23
Uarianette LD 10	Arkansas	TKD TKD	AR	174	338.0		480		24
dre Mountain	Petit Jean	LRD	AR	47	384.0	419.0	20	233	24
11) 9	Arkansas	LKD	AR	69	287 . 0	-	υ))	ررح ال	25
Toad Sick Ferry UD 8	Arkansas	IRD	AR	69	265.0		35	G	2)
Ni.nroi	Four che La Fave		AR	42	342.0	373.0	29	' ابو	<u> 2</u> 6
Murray LD 7	Arkansas	LRD	AR	69	249.0	-	87	<i>(</i>)	26
D U ferry LD 6	Arkansas	IXD	AK	b _B	231.0	-	3√1 3/	()	27
w 5	Arkansas	LRD	AR	o8	213.0	_	לט	U	_;
11) 4	Arkansas	מאיו	AR	68	130.0	-	7.)	O.	28
th 3	Arkansas	LRD	AR	68	182.0	-	40	Ü	28
(a) 2	Arkansas	[KD]	AR	67	162.0	-	ΠJ	0	29
Li) I	Arkansas	LRD	AR	67	142.0	-	2	•)	29
* Section 7 Flood Co	ntrol Projects								

^{*} Section 7 Flood Control Projects
** includes dead storage, conservation, water supply, power, irrigation, etc.

		KH	D RD	VER BAS	SIN				
Attus	N F Red	Tu*	ÜK	40	1559 . ∪		141	21	JU.
Tom Steed (Mtn. Park)		LD*	OK.	75	1411.0		96	20	30
Lake Kemp	Wichita R	Ľυ*	ΙΧ	77	1144.0		299	225	31
Waurika Poor	Beaver Creek Washita	T∪ Tu*	OK OK	7a 01	951.4	962.5 1668.6	203 256	140	31 32
Foss Fort Jobb	wasnita woo Creek	LOw	UK	5 9	1562.9 1342.0		230 78	64 131	32
Arbuckle	Kock Creek	*ניו	OK	57 157	672.0	885.3	7.5 7.2	36	33
iake Texona	Red	ľĐ		ж 45	617.3		2836	26 6 0	33
Pat Mayse	Sanders Creek	מו	IX	68	451.0		124	65	34
Sarlis	Jack Fork Creek	(II)	UΚ	84	599.0	(x37.()	302	1.28	34
HTGO	klamichi R	Tυ	OK	74	404.5	437.5	157	<i>4)9</i>	35
Pine Creek	Little R	TJ	UK	09	443.5		70	3გძ	35
aroken bow	Mountain Fork	Γυ	ЭK	69	579.5	627.5	919	450	30
DeQueen	Rolling Fork	נואנו	Ax	77	437 . U	473.5	35	101	37
Githana Gissan	Cossatot	しんり	Act	7o	502.0	569.U	33	189	37 30
Dierks Hillwood	Saline R Little R	IYD IYD	∌k Aκ	70 0 0	526.7 259.2	557.5 287.∪	30 207	67 1653	38 38
Wright Pathan	Sulphur River	FWD	TX	50	220.0	259.5	143	250 9	39
lake () the Pines	Cypress Creek	FWI U	ĒΚ	60.7	228.5	249.5	251	580	39
	5) P10-0					2.775	-52	300	-
				CLVER I		. 7	N. (2)	1. 4.4	10
Sam kayburn	Angelina R	FWD	ΊΧ	65	164.4	173.0	2898	1009	40
в A steinhagen	Neches R	WU	Tλ	51	81.0	83.0	70	24	40
		TRIN	ITY E	KIVER I	BASIN				
denorook	Clear Fork	FWD	TX	52	594.0	724.0	86	170	41
Lewisville	"In Fork	FWD	iX	54	315.U	532.0	465	525	41
Grapevine	Denton Cr	FWD	Ĺλ	52	535.0	500.0	189	248	42
Lavon	tast Fork	FWD	IX	77	492 . ∪	503.5	457	277	42
Navarro Hills	Richland Cr	rwi)	ΪΧ	6ත්	424.5	443.0	63	149	43
Bardwell	Waxahachie Cr	FWD	ĪΧ	65	421.0	439.0	55	85	43
	S	AN JA	CLVIC) KIVE	R BASIN				
darker	Butfalo Bayou =	(J)	ĪΧ	45	-	107.0	t)	207	44
Addicks	Buftalo Bayou	GO	ΤX	48	-	114.0	0	205	44
		нка	208 H	RIVER E	RASIN				
Whitey	Brazos	FND	IX	51	533 . 0	571.0	627	1372	45
• vu	Bosque	FWD	TX	65	455.0	500.0	153	574	45
Proctor	Leon R	RVD	$T\lambda$	6.3	1162.0	1197.0	59	315	46
Belton	Leon R	FW IJ	TX	54	594.0	631.0	458	640	46
Stillhouse H	Lampasas R	FWD	$T\lambda$	80	622.0	666.0	236	395	47
Georgetown	N F san Gabriel		ĽΧ	79	791.0	854.0	37	93	47
Granger	San Gabriel	FMD	TX	79	504.0 12110	524.0	00	179	48
Somerville	Yegua Cr	rWD.	1X	7ن	238.0	258.0	160	347	43
		COLO	KALU	RIVER	BASIN				
Twin Buttes	S&M Concho R	FWU*		63	1940.2	1969.1	186	454	49
O C fisher	N Concho R	FNO	TX	52	1908.0	1938.5	119	277	44
Hords Cr	Hords Cr	FWD	TX	4명	1900.0	1920.0	9	17	50
larshall ford	Colorado K	FW U*	1X	40	661.0	714.0	1172	780	50
		GUADA	LUPE	RIVER	BASIN				
Canyon	Guadalupe R	twD		04	909.0	943.0	386	35)	51
	-								
Platoro	Conejos R	AD*		NDF RA	SIN احت7.5	Hara Rasi da	54	6	52
Abiquiu	Rio Chama	AD	NM.	63	-	6283.5	ببر ()	568	52
Cochiti	Rio Grande	ΑĎ	NM	75	5321.45		47	539	53
Galisteo	Galisteo Cr	AD	NM	70	-	5608.0	ΰ	90	53
Jemez Canyon	Jenez R	Aυ	M	53	5160.0	5232.0	2	1:14	> 4
Santa Kosa	Pecos R	ΑĐ	N 4	80	4/76.5	4 79 7.0	267	182	54
Sumner	Pecos R	AL)*	M	37	4261.0	4282.0	47	80	55
No Rivers	Kio Hondo	AD	N4	63	-	4032.0	U	168	35
* Section 7 Flood Co ** Includes dead stor	ontrol Projects	on :	nt :=	ours. L	, ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	المستنان الموسولة	on at-		
** Includes dead stor	rage, conservati	ou, w	aret	əabhr	, power,	псцаси	on, ecc.		

ALPHABETICAL INDEX

PROJECT NAME	RIVER BASIN	PAGE NO.
Abiquiu	Rio Grande	52
Addicks	San Jacinto	44
Altus	Red	30
Arbuckle	Red	33
B A Steinhagen	Neches	40
Bardwell	Trinity	43
Barker	San Jacinto	44
Beaver	White	1
Belton	Brazos	46
Benbrook	Trinity	41
Big Hill	Arkansas	10
Birch	Arkansas	12
Blue Mountain	Arkansas	24
Broken Bow	Red	36
Bull Shoals	White	2
Canton	Arkansas	20
Canyon	Guadalupe	51
Cheney	Arkansas	5
Chouteau LD 17	Arkansas	13
Clayton	Red	34
Clearwater	White	3
Cochiti	Rio Grande	53
Conchas	Arkansas	18
Copan	Arkansas	11
Council Grove	Arkansas	14
D D Terry LD 6	Arkansas	27
Dardanelle LD 10	Arkansas	24
Denison Dam (Lake Texoma)	Red	33
DeQueen	Red	37
Dierks	Red	38
Eldorado	Arkansas	6
Elk City	Arkansas	9
Eufaula	Arkansas	21
Ferrells Bridge Dam (Lake O' the Pines)	Red	39
Fall River	Arkansas	9
Fort Cobb	Red	32
Fort Gibson	Arkansas	16
Fort Supply	Arkansas	20
Foss	Red	32
Galisteo	Rio Grande	53
Garza-Little Elm Dam (Lake Lewisville)	Trinity	41
Gillham	Red	37
Grand Lake O' the Cherokees (Pensacola Dam)	Arkansas	15
Granger	Brazos	48
Grapevine	Trinity	42
Great Salt Plains	Arkansas	7
Greers Ferry	White	3

PROJECT NAME	RIVER BASIN	PAGE NO.
Heyburn	Arkansas	8
Hords Creek	Colorado	50
Hudson (Lake Hudson) Markham Ferry Dam	Arkansas	16
Hugo	Red	35
Hul ah	Arkansas	11
Jemez Canyon	Rio Grande	54
John Martin	Arkansas	5
John Redmond	Arkansas	15
Kaw	Arkansas	6
Lake Kemp	Red	31
Keystone	Arkansas	7
Lake O the Pines	Red	39
Lavon	Trinity	42
Lewisville (Garza-Little Elm Dam)	Trinity	41
Lock & Dam 18 (Newt Graham)	Arkansas	13
Lock & Dam 17 (Chouteau)	Arkansas	13
Lock & Dam 16 (Webbers Falls)	Arkansas	17
Lock & Dam 15 (Robert S. Kerr	Arkansas	21
Lock & Dam 14 (W. D. Mayo)	Arkansas	22
Lock & Dam 13	Arkansas	23
Lock & Dam 12 (Ozark - Jeta Taylor)	Arkansas	23
Lock & Dam 10 (Dardanelle)	Arkansas	24
Lock & Dam 9	Arkansas	25
Lock & Dam 8 (Toad Suck Ferry)	Arkansas	25
Lock & Dam 7 (Murray)	Arkansas	26
Lock & Dam 6 (David D. Terry)	Arkansas	27
Lock & Dam 5	Arkansas	27
Lock & Dam 4	Arkansas	28
Lock & Dam 3	Arkansas	28
Lock & Dam 2	Arkansas	29
Lock & Dam 1	Arkansas	29
Santa Rosa	Rio Grande	54
Marion	Arkansas	14
Markham Ferry Dam (Lake Hudson)	Arkansas	16
Mansfield Dam (Marshall Ford Dam) Lake Travis	Colorado	50
Marshall Ford Dam (Mansfield Dam) Lake Travis	Colorado	50
Merediti	Arkansas	18
Mountain Park Dam, Tom Steed Reservoir	Red	30
Millwood	Red	38
Murray LD 7	Arkansas	26
Navarro Mills	Trinity	43
Newt Graham LD 18	Arkansas	13
Nimrod	Arkansas	26
Norfork	White	2
Norman Dam, Lake Thunderbird	Arkansas	19
Georgetown	Brazos	47

PROJECT NAME	RIVER BASIN	PAGE NO.
0 C Fisher	Colorado	49
Oologah	Arkansas	10
Optima	Arkansas	19
Ozark-J T LD 12	Arkansas	23
Pat Mayse	Red	34
Pensacola Dam, Grand Lake O' the Cherokees	Arkansas	15
Pine Creek	Red	35
Platoro	Rio Grande	52
Proctor	Brazos	46
Pueblo	Arkansas	4
R S Kerr LD 15	Arkansas	21
Sam Rayburn	Neches	40
Sanford Dam, Lake Meredith	Arkansas	18
Skiatook	Arkansas	12
Somerville	Brazos	48
Stillhouse H	Brazos	47
Sumner	Rio Grande	55
Table Rock	White	1
Tenkiller Ferry	Arkansas	17
Texoma Lake (Denison Dam)	Red	33
Thunderbird	Arkansas	19
Toad Suck Ferry LD 8	Arkansas	25
Tom Steed	Red	30
Toronto	Arkansas	8
Trinidad	Arkansas	4
Twin Buttes	Colorado	49
Two Rivers	Rio Grande	55
W D Mayo LD 1/c	Arkansas	22
Waco	Brazos	45
Waurika	Red	31
Webbers Falls LD 16	Arkansas	17
Whitney	Brazos	45
Wister	Arkansas	22
Wright Patman	Red	39

SUMMARY OF LAKE CONDITIONS FOR WATER YEAR 1982

					WHITE R	RIVER BASIN							
BEAVER LAKE	007	NON	DEC	JAN	FEB	MAR	APR	МАУ	JUN	JUL	AUG	SEP	TOTAL
Inflows (1,000 AC. FT.) Avg 1968 thru 1982 WY 1982	47.5	104.5	95.1 19.1	80.2 165.8	99.0 139.4	187.7	158.3	125.8 112.7	93.6 209.0	25.8 15.4	14.8 11.1	31.1	1,063.4
Releases (1,000 AC. FT.) Avg 1968 thru 1982 WY 1982	29.3 19.8	56.7	69.4	88.9 112.3	81.8 32.6	80.3	104.5	98.0 67.2	88.7 104.6	90.3 80.3	91.5 83.0	56.9 45.7	936.3 776.3
Basin Rainfall (inches) Avg 1968 thru 1982 WY 1982 Deviation	4.2 5.8 +1.6	3.6 2.8 -0.8	2.9 0.9 -2.0	2.1 6.0 +3.9	2.0 1.2 -0.8	4.0 2.9 -1.1	3.9 3.7 -0.2	4.6 5.0 8.0	4.4 8.0 +3.6	2.7 1.9 -0.8	2.8 4.0 +1.2	3.8 1.3 -2.5	41.0 43.9 +2.9
Pool Elevation End of Month Maximum Minimum	1,112.26 1,112.26 1,111.06	1,114.10 1,114.10 1,112.26	1,112.86 1,114.28 1,112.86	1,114.66 1,114.66 1,109.09	1,118.35 1,118.67 1,114.66	1,118.35 1,118.94 1,117.60	1,116.72 1,118.35 1,115.54	1,117.87 1,118.62 1,116.72	1,121.16 1,121.97 1,117.87	1,118.39 1,121.18 1,118.39	1,115.35 1,118.39 1,115.27	1,113.27 1,115.35 1,113.27	
Pool Content EOM (1,000 AC. FT.)	1,443.4	1,491.2	1,459.0	1,506.1	1,605.9	1,605.9	1,561.3	1,592.6	1,685.1	1,607.0	1,524.4	1,469.6	
TABLE ROCK LAKE	DCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	lur	AUG	SEP	TOTAL
Inflows (1,000 AC. FT.) Avg 1961 thru 1982 WY 1982	97.6	211.0	204.3 103.6	209.4	198.5	357.3 228.8	382.2 194.0	368.4 165.1	229.8 374.8	141.6	118.9	103.3	2,622.3 2,383.3
Releases (1,000 AC, FT.) Avg 1961 thru 1982 WY 1982	114.6 26.4	181.9	205.2 78.8	218.8	209.8 451.6	259.0 306.6	291.4 139.1	319.6	211.8	209.3	160.5 124.1	118.7	2,500.6
Intervening Basin Rainfall (inches) Avg 1961 thru 1982 4.4 WY 1982 6.3 Deviation	(inches) 4.4 6.3	3.8 2.6 -1.2	2.9 1.3 -1.6	2.0 5.3 +3.3	1.6	4.0 2.0 -2.0	4.1 3.0 -1.1	4.0 4.0	4.9 6.7 +1.8	3.0	3.5 7.3 +3.8	4.0 1.1 -2.9	42.6 42.5 -0.1
Pool Elevation End of Month Maximum Minimum	914.10 914.10 912.79	914.81 915.12 914.10	915.20 915.20 914.68	917.88 917.88 913.16	915.03 919.02 914.97	912.88 915.05 912.83	913.82 913.82 912.86	916.14 916.14 913.82	916.84 918.37 916.14	915.84 917.08 915.62	917.30 917.55 915.43	916.54 917.31 916.43	
Po Content EOM	2,663.3	2,693.8	2,710	2,827.7	2,703.3	2,612.0	2,651.4	2,751.2	,782.0	2,738.1	2,802.2	2,768.8	

					WHITE RIVER	R BASIN					
BULL SHOALS LAKE	D 0	NOV	DEC	JAN	FER	MAR	APR	MAY	JUN	JUL	AUG
Inflows (1,000 AC. FT.) Avg 1953 thru 1982 WY 1982	139.2	248.5	274.4 107.8	272.4 476.0	310.8 625.0	474.7	501.3 202.6	573.8 157.0	346.7 478.0	382.4	196.3
Releases (1,000 AC. FT.) Avg 1953 thru 1982 WY 1982	214.1 15.6	190.1	234.7 6.0	294.8 98.1	275.9 561.6	306.2 518.7	354.9 126.7	391.5 59.8	311.3	390.1 265.3	334.3 140.4
Basin Rainfall (inches) Avg 1953 thru 1982 WY 1982 Deviation	3.5 5.5 +2.0	3.9 1.6 -2.3	2.5 1.2 -1.3	2.0 5.7 +3.7	1.8 1.4 -0.4	3.5 1.8 -1.7	4.2 2.6 -1.6	4.2 4.7 +0.5	3.5 6.7 +3.2	3.4 2.6 -0.8	3.5 7.0 +3.5
Pool Elevation End of Month Maximum Minimum	640.73 640.73 639.55	642.47 642.47 640.71	644.70 644.70 642.44	652.98 652.98 644.64	654.07 658.57 652.98	651.69 654.14 651.27	652.92 652.92 651.68	654.49 654.49 652.92	657.30 657.63 654.49	655.79 657.38 655.70	657.47 657.63 655.35
Pool Content EOM (1,000 AC. FT.)	2,488.8	2,557.6	2,646.7	3,002.1	3,051.2	2,944.4	2,999.4	3,070.3	3,200.1	3,129.4	3,208.1
NORFORK LAKE	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG
Inflows (1,000 AC. FT.) Avg 1946 thru 1982 WY 1982	47.7	84.9	97.3	119.8 135.0	125.3 169.6	180.0 95.6	189.8 83.1	191.7	105.1	76.8	48.3 38.2
Releases (1,000 AC. FT.) Avg 1946 thru 1982 WY 1982	67.1	67.8	87.9	115.4	113.8 82.6	55.9 124.1	126.7	63.3 62.3	106.6 0.4	118.1	111.9

3,880.0

159.5 110.1

TOTAL

SEP

3,542.2 2,259.3

244.3 136.2

40.1 41.5 +1.4

4.1 0.7 -3.4

656.48 657.56 656.46

3,161.6

1,119.7

85.2

1,312.7

46.0 27.4

TOTAL

SEP

41.4 40.4 -1.0

3.4 1.6 -1.8

3.1 4.5 +1.4

3.7

4.0 5.3 +1.3

5.0 5.4 +0.4

2.7 2.0 -0.7

2.6 6.3 +3.7

2.9 1.9 -1.0

2.8 5.0 +2.2

Basin Rainfall (inches) Avg 1946 thru 1982 WY 1982

Deviation

Pool Elevation												
End of Month	542.49	543.50	542.85	547.48	551.30	549.61	547.84	550.05	552.54	552.14	547.43	544.37
Maximum	542.53	543.50	543.71	547.48	552.37	551.30	549.61	550.05	552.54	553.04	552.18	547.43
Minimin	541,81	542.49	542.83	542.03	547.48	66.845	547.52	547.84	550.05	581.85	547.43	544.37
Pool Content EOM (1)	1,054.3 1,074.1	1,074.1	1,061.2	1,154.5	1,235.8	7, 199, 4	1,162.1	1,208.9	1 263.1	1,254.3	1,153.5	1,091.3

					WHITE RIVER	ER BASIN							
CLEARWATER LAKE	००	NOV	DEC	JAN	FEB	MAR	APR	МАУ	SUN	Jur	AUG	SEP	TOTAL
Inflows (1,000 AC. FT.) Avg 1949 thru 1982 WY 1982	19.8 15.4	39.3 46.1	47.9	54.9 86.9	55.8 126.8	90.1	90.4 62.4	75.4 35.8	34.8 37.9	27.2 16.6	18.6 89.1	20.9	575.1 664.1
Releases (1,000 AC. FT.) Avg 1949 thru 1982 WY 1982	20.3	32.5 45.6	47.9	48.3 39.1	58.5 134.7	77.5 96.5	87.7	73.5 35.0	7. 8° 9. 67	31.8 18.0	26.9 23.3	25.8 72.9	580.3 598.4
Basin Rainfall (inches) Avg 1949 thru 1982 WY 1982 Deviation	2.7 4.3 +1.6	3.6 3.8 -0.2	3.1 1.8 -1.3	2.7 6.6 +3.9	2.7 1.7 -1.0	4.0 2.3 -1.7	4.2 4.1 -0.1	4.7 2.8 -1.9	3.7 5.3 +1.6	3.8 1.8 -2.0	3.5 4.5 +1.0	3.4 1.6 -1.8	42.1 40.6 -1.5
Pool Elevation End of Month Maximum Minimum	494.20 494.51 494.08	494.37 502.10 494.19	494.09 495.33 494.01	514.00 514.00 493.87	511.40 522.43 511.40	494.12 511.40 493.97	70°767 60°667 00°667	499.04 499.21 497.91	498.41 499.35 497.65	497.28 491.41 497.13	520.26 520.26 497.26	517.54 521.24 515.46	
Pool Content EOM (1,000 AC. FT.)	22.2	22.5	22.1	8.69	61.4	22.1	30.8	30.8	29.6	27.5	92.7	82.2	
GREERS FERRY LAKE	0.07	NOV	DEC	JAN	FEB	MAR	APR	МАУ	NUC	Jul	Aug	SEP	TOTAL
Inflows (1,000 AC. FT.) Avg 1965 thru 1982 WY 1982	33.9 3.0	93.8 4.6	149.2	120.0 128.1	133.0 92.4	236.2 63.8	206.1	145.2 34.3	62.4 50.7	9.11	8.5 3.5	31.9	1,232.1
Releases (1,000 AC. FT.) Avg 1965 thru 1982 WY 1982	40.2	46.9	79.2	130.1	116.2	118.8 129.2	125.1	128.2 90.5	92.4	106.1 51.8	94.6	56.5 27.7	1,134.3
Basin Rainfall (inches) Avg 1964 thru 1982 WY 1982 Deviation	3.6 4.9 +1.3	4.1 2.4 -1.7	4.0 1.2 -2.8	2.9 6.8 +3.9	2.9 2.4 -0.5	5.0 2.8 -2.2	4.7 4.4 -0.3	5.1 4.3 -0.8	3.9 5.9 +2.0	3.5 2.1 -1.4	3.2 2.2 -1.0	4.9	47.8 40.1 -7.7
Pool Elevation End of Wonth Maximum Minimum	452.63 453.10 452.61	452.60 452.72 457.44	451.83 452.79 451.83	459.00 459.00 451.82	459.76 461.15 459.00	459.41 460.26 457.91	458.87 459.86 458.84	451.71 459.28 457.64	458.20 458.24 457.04	456.65 458.33 456.65	454.23 456.65 454.23	452.77 454.23 452.77	
Poot Content EOM (1) AC. FT.)	1,657.3	4,856,4	1,634.2	1,848.0	1,871.6	1,860.7	1,844.0	1,808,1	. s.s.	1,776.5	1,703.9	1,661.3	

EUEBLO DAM INFLOWS (1000 AC-FT) Avg 1894 thru 1982 FY 1982	OCT 21.7	NOV 22.4 10.2	DEC 21.1 11.0	JAN 19.8 13.4	FEB 16.4 14.1	MAR 15.6 13.5	APR 23.5 6.8	MAY 67.2 18.4	JUN 129.2 69.2	JUL 87.3 56.9	AUG 56.8 53.3	SEP 26.2 33.6	TOTAL 492.2 311.7
Releases (1000 Ac-Ft) Avg 1966 thru 1982 FY 1982) 8.2 8.3	7.3	4.6	4.2	4.3 2.8	12.1 6.8	19.5	29.0 22.5	89.2 59.0	43.8 59.3	26.4	11.5 31.6	234.0
Rainfall (Inches) Avg 1938 thru 1982 FY 1982	.09	.00	.46	.32	.41	.73	1.31	1.76	1.33	1.99	1.85	.80	12.16
Pool Elevation(EOM) 4799.00 Maximum 4799.00 Minumum 4798.56	4799.00 4799.00 4798.56	4803.67 4803.67 4798.59	4814.00 4814.00 4804.00	4824.36 4824.36 4814.48	4833.66 3833.66 4824.71	4837.30 4837.96 4833.91	4829.61 4837.29 4829.61	4823.26 4829.12 4823.26	4826.46 4826.46 4823.04	4816.69 4826.57 4816.66	4816.65 4819.58 4815.85	4816.01 4816.62 4815.80	4837.96
Pool Content (EOM) (1000 AC-FT)	33.4	40.1	57.2	78.1	100.4	110.0	90.2	75.6	82.8	62.3	62.2	6.09	
TRINADAD LAKE													
Inflows (1000 Ac-Ft) Avg 1978 thru 1982 FY 1982	1.7	1.3	1.5	.9	 1.3	1.0	1.9	10.5	11.8	9.0	10.2	5.7	61.0
Releases (1000 Ac-Ft) Avg 1978 thru 1982 FY 1982	1.3	٥.	4.4.	.1	4. t.	m. 0.	2.5	6.1	10.5	10.7	8.9 12.9	7.3	49.0 62.4
Raintall (Inches) Avg 1978 thru 1982 FY 1982	.32	.51		.61	.63	1.13	.58	3.10	2.15	2.25	3.57	3.12	19.57 19.20
Pool elevation(EOM) 6210.27 Maximum 6210.27 Minumum 6208.88	6210.27 6210.27 6208.88	6211.84 6211.84 6210.30	6213.00 6213.00 6211.87	6214.01 6214.01 6213.01	6214.93 6214.93 6214.0 ⁷	6215.85 6215.85 6214.98	6212.47 6215.93 6212.47	6208.55 6212.29 6208.55	6209.73 6210.04 6208.02	6204.11 6209.71 6203.02	6207.14 6207.25 6204.33	6206.73 6207.72 6206.63	6215.93
Pool Content (EOM) (1000 AC-FT)	47.0	48.8	50.1	51.3	52.3	53.4	49.5	45.3	46.5	40.7	43.8	43.4	

JOHN BARTIN RES.													
Inflows (1000 Ac-Ft)	, oct	AOM -	DEC	NAL ,	FEB	KAR o	APR	MAY 14.6	NUL F. 44	JUL 35.9	AUG 28.4	SEP	TOTAL 194.6
FT 1982		4	9.6	10.5	9.5	4.8	3.5	9.1	35.1	38.3	44.1	35.2	211.7
Releases (1000 Ac-Ft) Avg 1921 thru 1982	13.0	6.0	4.4	4.2	3.7	3.4	23.4	32.4	47.4	40.1	42.7	20.3	240.6
FT 1982 6.8	6.8	4.	7.	7	-:	7.	17.3	20.6	38.1	36.1	52.4	34.4	206.5
Rainfall (Inches) Avg 1943 thru 1982	69.	14.	.22	.23	.20	.56	86.	2.11	1.51	1.90	1.80	.8	11.41
FF 1982	.08	.19	.08	.01	97.	.30	07.	1.92	3.11	2.69	•36	1.47	11.07
Pool Elevation(EOM) 3796.38 3798.33	3796.38	3798.33	3801.93	3805.39	3808.08	3810.09	3805.36	3800.78	3799.07	3799.42	3794.86	3794.90	3810.26
Minumum	3796.38	3796.35	3798.43	3802.07	3805.54	3808.18	3805.36	3800.76	3799.07	3796.00	3794.61	3794.30	3794.30
Pool Content(EOM) (1000 Ac-Pt)	13.8	17.8	26.9	36.9	45.7	52.6	36.9	23.9	19.5	20.4	10.9	10.9	

CHENEY RESERVOTA	001	A S N	DEC	NAU	FES	HAR	APR	HAY	200	JUL	AUG	SEP	TOTAL
INFLOMS(1000AC.FT.) AVG 1938 THRU 1981 FY 1982	11.66	7.53	4 6	6.63	8-27	13.31	8.27 13.31 14.69 11.14 11.71 4.99	18.68	17.71	9.29	5.22	9. 33 8. 8	128.8
RELEASES(1000AC.FT.) AVG 1976 THRU 1982					8	70.7		7					
FY 1982	23.10	27.9.	4.23	0.00	0.00	0.00		00.0 00.0	30.67	13.20	0000	00.0	105.1
RAINFALL(INCHES) AVG 1930 THRU 1977	2.12					1.54	2.50	3.60	4.10		7 9 4		76. 46
FT 1982	2.31	3.73	00.0	0.1		0.92	0.07	5.80	7.94		96.0		26.64
DEVIATION	0.19					-0.62	-0.81 -0.62 -2.43	7.20	3.84		0.06 -2.03	-1.64	-0.20
POOL ELEVATION END OF MONTH MAXIMUM	1416.75 1419.27 1415.38	1416.75 1416.50 1416.62 1417.13 1418.35 1419.35 1419.36 1421.77 1423.01 1421.60 1421.08 1420.63 1419.27 1417.67 1416.63 1417.13 1418.35 1419.35 1419.45 1421.77 1424.26 1423.01 1421.61 1421.10 1415.38 1416.33 1416.33 1416.62 1417.13 1418.35 1419.35 1419.36 1421.77 1421.58 1420.94 1420.60	1416.62 1416.63 1416.33	1417.13 1417.13 1416.62	1418.35 1418.35 1417.13	1419.35 1419.35 1418.35	1419.36 1419.45 1419.35	1421.77 1421.77 1419.36	1423.01 1424.26 1421.77	1421.60 1423.01 1421.58	1421.08 1421.61 1420.94	1420.63 1421.10 1420.60	
POSE CONTENT-EUM	124.90	124.90 122.95 123.88 127.90 137.92 146.50 146.59 168.69 180.84 167.07 162.13 157.99	123.88	127.90	137.92	146.50	146.59	168.69	180.84	167.07	162.13	157.99	

<u> </u>	00.1	ACN	DEC	JAN	FEB	Z Z	APR	HAY	NOC	זחר	AUG	SEP	TOT AL
INFLOWS(1000AC.FT.) AVG 1921 THRU 1978 FY 1982	\$ 00° 0	• 6.50	2.80	2.10	2.80	6.20	10.20	11.80	14.40	7.40	3.40	5.50	76.6 117.4
RELEASES(1700AC.FT.) LAKE HAS NOT FILLED													
RAINFALL(INCHES) AVG 1930 THRU 1977 FT 1942 Deviation	2.45 4.30 2.35	1.66	1.12	0.85	0.98 0.17 -0.91	1.87 1.33	2.97 0.37 -2.60	4 8 4 4 8 4 4 8 4	4.74 3.34 -1.40	3.71 1.43 -2.28	3.19 1.18 -2.01	3.92 1.39 -2.53	31.86 27.05 -4.81
POOL SLEVATION END OF MONTH MAXIMUM MINIMUM	1290.00 1290.00 1283.70	1302.90 1302.90 1290.00	1304.64 1304.65 1302.90	1309.81 1309.81 1304.64	1313.75 1313.75 1309.81	1315.87 1315.87 1313.75	1316.18 1316.18	1327.45 1327.45 1316.18	1327.30 1330.80 1327.13	1326.58 1327.80 1326.58	1325.92 1326.58 1325.92	1325.30 1325.92 1325.30	
POOL CONTENT-EOM (1000AC.FT)	1.31	7.75	9.87	19.23	29.46	35.74	36.70	91.67	81.10	17.50	74.28	71.37	
				A R A R S A S A S A S A S A S A S A S A	R VER	8 S I R							
KAN LAKE	00.1	A C N	DEC	LAN	F E 0	Z A	APR	MAY	X 07	755	AUG	SEP	TOTAL
INFLOWSC1000AC.FT.) AVG 1922 THRU 1981 FY 1982	158.53	125.65 338.92	84.51 76.76	85.12	96.99	171.76	249.25	301.29	342.30	239.71	131.96	141.41	2128.5
RELEASES(1000AC.FT.) AVG 1977 THRU 1982 FT 1942	50.08 85.20	193.91	65.05	54.78	96.19	197.42	196.73	191.47	359.94	211.70	59.55	108.81	1785.5
RAINFALL(INCHES) AVG 1930 THRU 1977 FY 1982 Dëviation	2.40 3.19 0.79	1.64 3.51 1.87	1.12 0.01 -1.11	0 . 0 . 0 . 0 . 0 . 0 . 0 . 0 . 0 . 0 .	1.02 0.15	1.80	2.92	4.31 9.20 4.89	6.19 1.69	3.60 3.24 -0.36	3.20 1.49 -1.71	3.70 1.20 -2.50	31.05 30.42 -0.63
POUL ELEVATION END OF MONTH MAXIMUM	1008.72 1009.00 1008.23	1010.35 100.3295 1008.72	1010.36 1010.55 1009.95	1010.44 1010.48 1009.84	1011.05 1012.79 1010.14	1010.21 1012.62 1009.83	1010.25 1010.31 1009.88	1022.42 1022.89 1010.02	1021.35 1027.27 1020.69	1010.95 1021.35 1010.95	1008.61 1010.95 1008.06	1009.98	
POUL CONTENT-EOM (1006AC.FT)	401.24	434.65	434.83	436.21	446.79	432.23	432.92	679.13	654.41	445.03	105.44	411.80	

GREAT SALT PLAINS LAKE	CE OCT	NON	DEC	NAU	FEB	M	APR	HAY	N O C	101	AUG	SEP	TOTAL
INFLOWS(1000AC.FT.) AVG 1923 THRU 1981 FY 1982	21.23	15.25	9.13 11.45		13.13	9.23 13.13 21.07 9.09 22.34 25.84	31.69	54.65 148.93	31.69 54.65 45.26 22.56 10.22 148.93 146.32 119.23	22.56 119.23	21.24	21.24 19.10 7.09 2.02	283.5 612.3
RELEASES(1000AC.FT.) Avg 1976 thru 1982 Ft 1982	3.33	25.15	6.05		8.78	21.14	5.94 8.78 21.14 18.33 62.73 55.22 23.66 8.12 20.13 26.46 6.84 125.35 154.28 118.80	62.73	55.22 154.28		5.05	5.05 10.84 6.37 0.89	246.2
RAINFALLCINCHESS AVE 1430 THKU 1977 FY 1962 DEVIATION	1.10	P 4 5 T		44.0-	64.0	-0- 27.0-	1.00	##0 ##6 ##6	## d	# # # # # # # # # # # # # # # # # # #	40.4	0.45 0.44 0.91 1.45 3.17 3.61 3.59 2.59 2.50 0.69 0.46 22.88 0.00 0.32 0.23 0.73 1.50 6.81 3.59 4.65 0.65 0.66 22.88 -0.55 -0.56 -0.72 -1.57 2.30 -0.06 2.12 -2.27 -2.00 -1.57	22.15
POUL ELEVATION END OF MONTH MAXIMUM MINIMUM	1125.42 1125.83 1125.00	1125.71 1127.79 1125.42	1125.35 1125.78 1125.30	1125.45 1125.45 1125.20	1125.62 1125.80 1125.34	1125.40 1126.05 1125.38	1125-42 1125.71 1125.35 1125.45 1125.62 1125.40 1125.42 1127.29 1125.94 1125.55 1125.05 1124.88 1125-83 1127.79 1125.78 1125.45 1125.80 1126.05 1125.65 1129.62 1129.43 1129.14 1125.55 1125.11 1125.00 1125.42 1125.30 1125.20 1125.34 1125.38 1125.12 1125.42 1125.94 1125.95 1125.50 1124.88	1127.29 1129.62 1125.42	1125.94 1129.43 1125.94	1125.55 1129.14 1125.55	1125.05 1125.55 1125.01	1124.86 1125.11 1124.88	
PUGL CONTENT-EOM (1000AC.FT)	35.32	38.01	34.67	35.59	37.17	35.13	35.32 38.01 34.67 35.59 37.17 35.13 35.32 54.59 40.14 36.52 31.88 30.44	54.59	40.14	36.52	31.88	30.44	


KEYSTONE LAKE	100	> C X	DEC	NAL	FEB	M A A	APR	MAY	NOT	שר	AUG		SEP TOTAL
INFLIMS(1000AC.FT.) AVG 1923 THRU 1981 FT 1982	394.58 181.03	288.16	17	167.90	194.73	336.81 388.76	536.34 130.31	752.88 1894.69	5.45 167.90 194.73 336.81 536.34 752.88 738.79 466.47 283.50 328.51 4664.2 8.53 126.25 312.89 388.76 130.31 1894.69 1697.08 759.17 180.99 46.31 6414.5	466.47	283.50	328.51 46.31	4664.2
RELEASES(1000AC.FT.) AVG 1975 THRU 1982 FT 1982	77.81 53.57		258.22 121.62 592.52 206.09		117.74	251.04	314.46	639.03 1468.38	84.76 117.74 251.04 314.46 639.03 731.65 81.66 249.97 405.56 137.43 1468.38 1797.64	429.43 886.30	429.43 195.35 199.34 888.30 278.03 68.99	199.34 68.99	3420.4
RAINFALLCINCHES) AVG 1930 THRU 1977	2.42	1.68	1.18		1.11	1.81	2.90	4.37	4.18	3.20	3.03	3.50	30.33
FY 1982	4.25	. 3.22	0.02		0.62	1.68	1.65	11.29	4.93	3.72	0.74	0.17	34.22
DEVIATION	1.83	1.54	-1.16		64.0-	-0-13	-1.25	6.92	0.38 -0.49 -0.13 -1.25 6.92 0.75 0.52 -2.29 -2.73 3.89	0.52	-2.29	-2.73	3.89
POUL ELEVATION END OF MONTH	723.98	123.48	713.97	721.65	723.97	122.52	721.82	735.50	731.96	726.88	722.43	720.82	
MAXIMUM	124.05	121.27	723.55	721.65	725.19	724.44	122.12	739.22	738.62	731.96	726.88	722.46	
X D L M Z M X	113.49	723.02	719.97	718.37	721.65	719.51	721.38	721.82	719.97 718.37 721.65 719.51 721.38 721.82 731.96 726.88 722.42	126.88	122.42	720:79	
POUL CONTENT-EUM (1030AC.FT)	643.47	643.47 630.67 54		583.72	643.61	546.48	530.40	924.47	3.20 583.72 643.61 546.48 530.40 924.47 806.53 696.33 544.40 908.17	656.33	344.40	508.17	

	SEP TOTAL	0 227.9	8.09 0.77 328.1	6 187.9	\$ 319.5		9 33.31				,,	
		15.1	0.1	5.06 4.16	1.5		4.18	-3.2		948.11	1.816	21.01
	AUG						3.16			948.84 949.73	948.46	22.04, 30.88 22.56 23.53 22.14 90.21 30.91 22.11 22.72 21.01
	705	9.31 10.09 23.68 36.26 33.38 37.93 18.32 10.66 22.21 29.09 6.55 13.1	95.9	1-50 9-55 19-02 20-48 32-74 46-75 32-80	14.65		3.80	-1.59		946.56	948.58	22.11
	207	37.93	87.56	46.75	145.71	•	4.86	-0.12		971.20	951.B4	30.91
;	HAY	33,38	67.161	32.74	56.30	•	10.46	5.99	4,	965.60	140.33	90.21
•	* 1.	36.26		20.48	;	0	0.43	9/ * 7 -	846	949.22		22.14
2	K E	23.68	•	19.02) , ,	2.10	1.29	•	949.17	953.33		23.53
		10.09		9.55		1.04	0.19		948.17	952.07		22.56
A N		9.31		1-60		0.93	0.55		951.83	951.83		30.88
DEC		8.25		3.67 9.5A		1.24	0.00		948.55	950.12 348.50		
A O N		14.09	•	19.81		1.72	3.97 2.25		943.78	949.12		25.09
100		15.23	ŕ	0.36		2.64	2.02		949-12	3.8.55		23.41
FALL RIVER LAKE	INFLUESCIONOAC.Fr.)	FY 1982	RELEASES(1000AC.FT.) AVG 1976 THRU 1987	FY 1982	RAINFALL (INCHES)	AVG 1930 THRU 1977 FY 1382	CEVIATION	POSE ELEVATION	MANOL OF ACKINE	EDELCIE	POUL CONTRATEGM	() + 0 + 0 + 0 + 0 + 0 + 0 + 0 + 0 + 0 +

TOTAL	257.0		35.90	5 0	
SEP TOTAL	5.05 14.88 4.11 0.24	8 . 0 0 . 0	1.20	793.58 793.96 793.96	:
AUG	5.05	5.61 3.68	3.17 6.53	793.95 794.62 793.93	43.10 13.64 12.78 33.24 32.82 77.19 80.11 NY AM NA NA NA
ากร	21.54	78.70 62.87	3.71		
X A A	9.80 25.74 41.73 40.68 42.54 21.54 9.26 21.51 1.52 71.94 161.03 5.08	136.68	4.75 5.15 3.71 9.92 7.48 2.08 5.17 2.3353	805.63 807.54 798.47	69.11
HAY	40.68	29.72	4.75 9.92 5.17	802.21 802.21 793.06	77.15
4	41.73	18.59	3.55		32.82
I K	25.74	16.12	2.28 1.68	793.17 793.17 786.04	33.24
7. E3		5.14 5.91 6.13 18.12 18.49 29.72 46.68 3.50 32.52 10.32 1.58 0.59 26.57 136.88	1.17 2.28 0.18 1.68 -0.99 -0.60	785.16 786.92 785.98	12.78
*	8.53 10.18 2.68 2.77	5.91 32,52	1.23	786.55 795.68 786.03	13.64
DEC	8,53 2,68	3.24	1.36 0.00 -1.36	735.58 796.12 735.68	43. 40
NO N	17.30	13.08	3.74	6 F 1 W 2	05.44
130	34.46		m & m m m m m m m		95.4.
•			•		
	· ·			1 1 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2 2	£00303

AD-A130 191 ANNUAL REPORT RESERVUIR CUNIRÜL CENIER SQUIHWESIERN
DIVISION ON RESERVOIR REGULATION AND WATER MANAGEMENT
ACTIVITIES (U) CORPS OF ENGINEERS DALLAS TX SQUIHWESTERN
F/G 13/2
NL

END
MARKE
B-83
DTIC



MICROCOPY RESCLUTION TEST CHART NATIONAL BUREAU OF STANDARDS-1963-A

AIG HILL	100	ACN	OFC	247	Feb	*	APR	A A	Nar	รั	AUG	SEP	TOTAL
EMFLUNSCIOGOAC.FT.) AVG 1929 THRU 1978 FY 1982	1.69	1.19	0.75	1.05	0.67	1.69	2.30	3.13	3.63	1.73	0.27	1.33 0.03	19.4
RELEASES(1000AC.FT.) LAKE HAS NOT FILLED													
RAINFALL(INCHES) AVG 1930 THRU 1977 FT 1942 DEVIATION	3.14 6.76 3.62	2.63 1.50 -0.63	1.52 0.00 -1.52	1.46 0.58	1.34 0.09 -1.25	2.54 1.66 -0.88	3.82	5.18 7.82 2.64	5.67 5.84 0.17	3.81 1.81 -2.00	7.36 6.30 94.94	10.40	39.17 32.38 -6.79
POOL ELEVATION END OF ADNTH MAXINUM MINIMUM	922.60 822.60 913.91	824.70 824.70 322.60	825.12 825.12 824.70	826.82 826.82 825.12	826.35 828.35 826.82	833.87 833.87 828.35	633.60 633.69 633.69	835.45 833.40	840.28 840.28 835.45	840.33	840.56 840.73 840.18	840.21 840.56 840.21	
POSL CONTENT-EOM (LOGOAC.FT)	1.40	1.30	20.2	2.54	3.09	8.69	5.65	6.59	:		10.09	.7.	
				aak an sa s	RIVER	. N N N N N N N N N N N N N N N N N N N							
POLDGAH LAKE	001	NG N	060	2 4 7	# ₩	1	4 4	MAM	2	į	904	86	TOTAL
INFLUNS(1000AC.FT.) Avg 1923 thru 1981 FY 1982	152.90	138.22	39.67	91.96	84.20 159.39	179.83	276.30	289.73	290.68 727.98	163.74	51.80	167.14	1906.8
RELEASES(1000AC.FT.) Avg 1976 thru 1982 FY 1982	25.80	113.34	33.28	14.62	55.43	161.73	166-12	140.78 102.93	234.18	340.83	47.20	1.67	1383.7
RAINFALL(INCHES) AVG 1930 THRU 1977 FY 1982 DEVIATION	3.21 5.34 2.13	2.30 2.81 0.51	1.54	1.45	1.32 0.30 -1.02	2.51 1.65 -0.86	3.74	20 m	5.28 5.15 -0.13	3.69 1.95 -1.74	3.30	1.53	33.91
POOL ELEVATION ENO OF AONTH MAXIMUM MINIMUM	638.56 638.50 637.56	538.06 638.79 637.75	638.28 638.28 637.34	639.83 639.83 638.02	631.90 640.17 638.90	638.08 640.90 637.94	638.19 638.27 637.80	446.15 646.15 638.05	644.49	639.24 644.45 639.24	639.24	636.99	
POOL CUNTENT-EOM	567.26	555.22	554.02	608-94	\$60.49	555.83	559.13	10.528	162.94	590.08	521.69	\$24.39	

MULAM LAKE INSLOWS(1000AC.FT.) AVG 1918 THRU 1981	26.93	NOV 22.70	9.62	JAN 9.63	9.3 9.3 3.3	NAR 24.64	APR 40.30	HAY 45.44	JUN 38.01	JUL 29.02	AUG 12.81	SEP 25.62	TOTAL 294.1
4.92 4.15 0.30		24.77 18.60 5.72	4 4 0	* "	* ~~	7.6 6.2 6.3	7		8.5 6.5	~ %-			37. 12.
2.97		2.10 4.13 2.03	1.40	1.23	1.20	2.19	3.50	12.03	4.91 0.19	3.45	3.35	1.69	33.09 33.76 -1.33
728.80 728.80	225	734.08 734.53 728.90	733.43 734.22 733.23	734.20 734.20 733.00	733.32 734.46 733.08	733.19 736.28 732.99	733.09 733.19 732.86	752.74 752.74 732.70	735.43 755.90 735.43	733.06 735.43 733.06	732.44 733.06 732.44	731.99 732.44 731.99	
10.1	۰	35.10	32.70	35.57	32.29	31.81	31.45	152.17	*****	31.34	29.10	27.63	
			•	ARKANSAS	RIVER	BASIN							
00.1	-	AON	DEC	NAL	FEB	I	4	HAY	N O C	700	AUG	SEP	TOTAL
6.52	~~	6.35	14.96	29.68	43.76	27.49	21.27	5.24 82.70	13.54	16.57	9.25	5.36 0.46	200.0
3.06 5.05 1.99	900	2.22	1.40	1.32	1.25	1.66	3.52	11.33	5.01 6.73 1.72	4.11	3.16 2.00 -1.16	1.99	35.64
690.00 692.66 675.50	0 9 0	693.55 697.45 690.00	679.30 694.47 679.30	694.00 694.00 677.05	695.76 695.16 692.98	696.13 699.01 693.91	683.80 696.13 683.80	699-40 700-68 678-70	697.25 700.75 696.60	683.90 697.25 685.90	676.00 685.90 676.00	676.50 678.70 675.80	
10.1		2.43	0.13	2.70	4.12	*	0.30	1.91	5.14	4.0	.0		

BIRCH LAKE	100	AON	DEC	JAN	FEB	3 4 2	APR	MAY	200	705	AUG	SEP	TOTAL
INFLJMSK1000AC.FT.) AVG 1936 THRU 1972 FY 1982	2.37	0.97	0.90	0.62	9.0	1.90	3.03	5.34	3.04		0.84	1.96	23.6
RELEASES(1000AC.FT.) AVG 1973 THRU 1982 FT 1982	0.22	0.18	0.17	0.19	0.59	1.12	1.34	4.30	2.52	0.72	0.26	0.23	11.8
RAINFALLCINCHES) AVG 1930 THRU 1977 FY 1982 DEVIATION	2.85 3.81 0.36	2.08	1.45.	1.24	1.31	1.18	3.28	2 6 4 2 6 0 1 2 6 1	4.52 3.55 -0.97	1.23	3.31 0.36 -2.93	4.00	28.07
POOL ELEVATION END OF HONTH MAXINUM FININUM	749.20 749.29 749.01	750.77 750.77 749.20	750.60 750.79 750.60	751.90 751.90 750.33	750.62 752.05 750.49	750.43 752.20 750.43	750.07 750.43 750.03	753.52 755.09 750.03	750.84 753.52 750.25	750.12 750.84 750.12	749.52 750.12 749.52	748.82 749.52 748.82	
POJL CUNTENT-EJH (1000AC.FT)	17.73	19.49	19.30	20.80	19.32	19.10	18.70	22.76	19.57	18.75	18.09	17.31	
			•	ARKANSAS	RIVER	BASIN							
SKIATOOK LAKE	100	NO.	DEC	74	FE	HAR	4	MAT	NOT	ากเ	AUG	SEP	TOTAL
INFLUNS(1000AC.FT.) Avg 1935 TMRU 1978 FY 1982	13.47	6.09	3.91 1.29	3.61	6. 29 0. 18	12.59	15.35	28.43	16.19	10.64	• • • • • • • • • • • • • • • • • • •	12.37	138.0
RELEASES(1000AC.FT.) LAKE MAS NOT FILLED													
RAINFALL(INCHES) AVG 1930 THRU 1977 PT 1982 DEVIATION	2.96	2.15 3.10 0.35	0.05	1.30	1.00 0.98	2.33	3.28	4.82 7.57 2.75	4.33 7.26 2.93	3.33	3.30 0.52 -2.78	10.40	34.94 40.06 5.12
POSL ELEVATION END OF MONTH MAXIMUM	624.00 624.00 620.00	624.00 644.60 620.00	620.80 625.00 620.80	642.00 646.80 620.00	621.10 642.00 620.00	621.00 646.10 620.50	620.50 621.00 620.30	641.30 657.20 620.40	623.00 644.30 621.80	621.00 623.00 620.80	620.80 621.00 620.80	620.80 620.90 620.80	
FOOL CONTENT-EOM (1000AC.FT)	60.0	0.09	0.03	1.90	0.03	0.03	0.02	1.75	0.0	0.03	0.03	0.03	

ARKANSAS RIVER BASIN

NEWT GRAHAM LOCK AND	AND DAM OCT	> 0	DEC	N	FFB	MAR	4	HAM	200	301	AUG	S.	TOTAL
ENFLUMS(1000AC.FT.) AVG 1923 THRU 1957 FT 1982	306.03	159.47	104.65	137.73	123.65	203.04	501.27	562.13 613.51	549.77 1198.56	233.60	99.67	137.64	3118.4
RELEASES(1000AC.FT.) Avg 1976 thru 1982 Ft 1982	46.77 68.10	203.75	69.83	53.77 137.89	116.88	248.10	299.80	396.62 613.92	427.73	424.53	86.49	70.58	2444.8
RAINFALL(INCHES) AVG 1930 THRU 1977 FY 1942 DEVIATION	3.21	2.26 3.82 1.56	1.58 0.05 -1.53	1.46 2.33 0.87	1.47	2.49 1.64 0.85	3.62 1.24 -2.38	4.0.0 6.0.0 6.03	4.72 4.50 -0.22	3.37 2.86 -0.51	3.25 1.34 -1.91	1.87	36.79 34.87 -1.92
POOL ELEVATION END OF MONTH MAXIMUM MINIMUM	532.27 532.53 532.03	532.28 532.56 531.91	532.25 532.49 532.06	532.10 532.49 531.96	532.48 532.49 531.94	532.37 532.49 531.98	532.29 532.49 532.11	\$32.07 \$32.49 \$31.55	531.94 532.47 531.50	532.27 532.49 531.65	532.21 532.50 531.96	532.48 532.49 531.95	
POJL CONTENT-EOM (1000AC.FT)	23.91	23.92	23.87	23.64	24.23	24.06	23.94	23.60	23.40	23.91	23.61	24.23	
				ARKANSAS	RIVER	RISE							
CHUUTLAU LUCK AND DAM	00.1	NOV	DEC	248	9	e I	4	MAY	* ? ? ? ? ? ? ? ? ? ? ? ? ? ? ? ? ? ? ?	Ą	A UG	9	TOTAL
INFLOWS(1000AC.FT.) AVG 1023 THRU 1957 FY 1962	306.03	159.47	104.65	137.73	123.85	203.31	501.22 37.96	962-13 612-00	549.77 1249.54	233.60	99.67	137.64	3119.1
RELEASES(1000AC.FT.) AVG 1976 THRU 1982 FY 1982	14.04	198.91 253.37	62.29	48.23	110.90	236.78	301.46	383.11	435.83	410.86	79.85 100.72	63.21	2375.4
RAINFALL(INCHES) AVG 1930 THRU 1977 FY 1982 DEVIATION	3.49 6.51 3.02	2.17 2.90 0.13	2.05 0.02 -2.03	1.92	2.04	2.89 1.05	4.19 1.32 -2.87	8.19 6.68	4.96 7.35 2.39	3.17 1.93 -1.24	2.96	4.30 2.56 -1.74	80.4 80.4 14.00
PGGL ELEVATION END OF MONTH MAXIMUM MINIMUM	511.45 511.57 511.04	511.45 511.55 511.13	511.48 511.54 511.22	511.41 511.59 511.15	511.49 511.54 511.19	511.36 511.61 511.20	\$11.49 \$11.55 \$11.20	\$11.36 \$11.74 \$11.06	511.23 511.60 511.11	511.33 511.59 511.17	511.54 511.58 511.26	\$11.44 \$11.57 \$11.22	
POOL CONTENT-ŁUM (1000AC.FT)	23.59	23.59	23.66	23.50	23.68	23.39	23.61	23.84	23.09	23.32	23.80	23.57	

COUNCIL GROVE LAKE	DCT	NON	DEC	JAN	FE	Z Z	4	MAY	NO.	701	AUG	\$6	TOTAL
INFLJHSC1000AC.FT.) AVG 1922 THRU 1981 FT 1982	5.97	4.43	2.97	2.79	3.75	7.35	10.32	12.52	16.44	12.31	5.02 0.96	7.52	91.4
RELEASES(1900AC.FT.) AVG 1976 THRU 1982 FY 1982	00.13	3.66	3.32	0.41	3.72	5.93 8.11	6.13 0.68	5.32 16.58	15.79	18.40	1.19	1.19	146.9
RAINFALL(INCHES) AVG 1930 THRU 1977 FY 1982 DEVIATION	2.60 1.27 -1.33	11 63 64	1.20 0.03 -1.17	0.85 1.19 0.34	0.92	1.91	3.17	4.72 9.59 7.87	5.05 4.93	1.99	3.55	1.08	33.48 27.61 -5.87
POOL ELEVATION END OF MONTA MAXINUM MENIMUM	1272.13 1272.32 1271.33	1273.47 1274.88 1272.13	1270.04 1273.65 1270.04	1271.75 1271.75 1270.02	1270.45 1272.71 1270.24	1270.25 1271.13 1269.90	1270.31 1270.43 1270.18	1261.06 1281.08 1270.30	1272.12 1281.24 1272.12	222	1271.66 1271.88 1271.66	1271.26 1271.66 1271.22	
POUL CUNTENT-EOM	42.61	46.81	36.43	41.46	37.62	37.04	37.21	74.79	42.58	41.85	41.19	31.49	
				ARKANSAS	R I <	BASIR							
MARION LAKE	00.1	NON	330	747	7	4	4	HAM	NOT	100	AUG	***	TOTAL
IMPLUMS(1000AC.FT.) AVG 1936 THRU 1971 FY 1982	3.16	1.28	1.49	1.94	2.08	3.31	5.91 1.36	17.79	10.17	7.13	1.78	4.79	51.7
RELEASES(1000AC.FT.) AVG 1976 THRU 1982 FY 1962	0.40	4.85	2.21	0.34	3.29	2.57	5.72	4.0	5.14	11.46	0.00	0.0	60.3
RAINFALL(INCHES) AVG 1930 THRU 1977 FY 1982 DEVIATION	2.47 1.39 -1.08	1.56	1.06	00.0	0.97	1.74	2.0 2.13 6.13	4.51. 6.36.	4.80 6.12 1.32	3.90 2.76 -1.14	3.28 2.00 1.20	MOU 100	31.73 29.44 -2.29
POUL ELEVATION END OF MONTH MAXIMUM MINIMUM	1346.95	1350.25 1351.35 1348.95	1346.57 1350.56 1346.57	1348.61 1348.61 1348.60	1348.11	1347.98 1348.27 1347.95	1347.62	1350.50 1350.50 1347.81	1350.84 1351.33 1350.50	1350.17 1351.34 1350.17	1349.78 1350.17 1349.78	1349.36	
POOL CUNTENT-EOM (1000AC.FT)	74.45	87.19	72.30	72.53	69.71	6.9	68.12	83.74	15.15	81.70	79.34	76.06	

	JOHN REDNOND DAM AND	RES OCT	> 0×	DEC .	242	FEB	MAR	4	MAY	200	100	AUG	SEP	TOTAL
	INFLONS(1000AC.FT.) AVG 1922 THRU 1981 FY 1982	71.02	55.44	38.04	36.84	40.33	87.60	126.29 36.00	136.01	165.24	118.01	39.59	70.27	984.7
	RELEASES(1000AC.FT.) AVG 1976 THRU 1982 FY 1942	13.26 34.14	61.72	31.67	13.45	51.42	75.10	100.59	97.04	154.23	162.71	26.72	27.92	1626.8
	RAINFALL(INCHES) AVG 1930 THRU 1977 FY 1982 DEVIATION	2.65 2.16 0.21	1.67 3.81 2.14	1.1000	00.00	0.96	1.96	3.05	4.19		3.09 1.79 -2.10	1.6	1.32	26.93
	POOL ELEVATION LND OF MONTH MAXIMUM MINIMUM	1041.30 1042.72 1034.21	1042.49	1039.50 1042.53 1039.50	1046.00 1046.00 1038.91	1039.16 1046.86 1039.02	1040.81 1040.81 1038.97	1039.09 1040.83 1036.92	1048.19 1049.86 1039.06	1041.50 1052.75 1041.50	1038.81 1041.50 1038.79	1039.00 1039.29 1036.61	1039.05	
15	POUL CONTENT-EJM (1000AC.FT)	93.93	106.44	76.00	150.27	72.79	73.76	97.69	159.43	90.96	55.27	94.87	57.33	
				-	ARR ANSAS	A 1 4 E B	BASIN							
	PENSACOLA LAKE	001	AON	DEC	7	76	4	*	MAY	N S	זהר	AUG	2	TOTAL
	INFLOWS(1000AC.FT.) AVG 1923 THRU 1981 FY 1982	322.60 247.16	323.22	236.46	249.34	281.52	462.47	648.79	692.47	129.00	403.86	171.64	260.79	4782.2 5091.7
	RELEASES(1000AC.FT.) AVG 1976 THU 1782 FY 1982	132.95	228.91	150.28	119.63	163.20	371.65	415.06	334.92	474.33	408.31	235.11	180.90	3444.1
	RAIMFALLCINCHES) AVG 1930 THRU 1977 FY 1982 DEVIATION	3.44 5.44 2.00	2.62	10.00	1.74 2.23 0.49	1.79	1.60	19.00	2.62	5.32 4.29 -1.03	:::	1.00	4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4	46.77 32.72 -8.05
	POOL ELEVATION END OF MONTH MAXIMUM MINIMUM	742.91 742.91 739.18	7+2-60 745-11 742-04	743.30 744.06 742.09	743.63	743.77 746.00 743.63	742.80 745.95 741.79	739.90 742.82 739.90	746.67 746.67 738.65	746.93	742.07 746.93 742.06	739.75 742.10 739.75	739.48 731.75 739.37	
	POUL CONTENT-EOM (1000AC.FT)	1577.04	1577.04 1563.40 1594	. 30	1609.35	1615.65	1572.20	1447.90	1751.16	1763.64	1940.08	1441.79	1430.60	

7	LAKE MUDSON	100	NO.	DEC	242	FEB	MAR	4	MAY	200	Ę	AUG	8	TOTAL
-	INFLJUSC10004C.FT.) AVG 1923 THRU 1981 FY 1982	366.07	326.50	276.23	277.65	316.68	493.77	703.74	798.60	797.65	469.55	232.23	292.51	5351.4
_	RELEASES(1000AC.FT.) AVG 1976 THRU 1982 FY 1982	142.50	257.31	173.41	131.07	222.08	434.38	569.19	395.47	620.01	649.44	239.79	188.07	4022.7
_	MAINFALL(INCHES) Avg 1930 thau 1977 Fy 1982 Deviation	3.86 6.20 2.34	2.0 4.0 4.0 4.0	2.21	1.47 2.95 0.98	2.11 0.20 -1.91	1.53	4.32 -3.34	2.50 1.59	8.22 8.48 1.26	3.29 1.92 -1.37	3.48 0.54 0.50	101	42.84 31.74 -11.10
_	POOL ELEVATION END OF MONTH MAXIMUM MINIMUM	620.00 620.00 613.74	619.35 620.27 618.30	619.16 619.85 513.55	621.25 621.25 618.70	619.43 622.18 618.93	619.47 620.49 618.68	619.60 619.70 619.70	622-14 622-72 619-19	620.66 628.42 620.07	619.42 621.47 618.58	619.66 619.83 618.93	619.10 619.80 618.89	
16	POSL CONTENT-EUM (1000AC.FT)	211.35	204-17	202.07	225.68	205.05	205.49	206.93	236.19	218.87	204.94	207.59	201.40	
				-	ARKANSAS	2 × 1 × 2 × 2 × 2 × 2 × 2 × 2 × 2 × 2 ×	8451N							
-1	FORT GIBSON LAKE	100	>0	060	. JAN	F 6.0	**	464	RAY	200	76	AUG	88	TOTAL
	INFLONS(1000AC.FT.) AVG 1923 THRU 1980 FY 1982	392.66 191.78	377.51	305.41	312.54	355.69	946.77 604.36	284.03	887.79 665.65	1430.74	507.16 416.54	248.96	323.69	5937.3
_	RELEASESCIOCOAC.FT.) AVG 1976 THRU 1362 FV 1962	160.39	283.67 680.32	197.49	144.31	235.43	462.83	590.23	423.50	623.53 1460.99	726.74	244.06	186.40	4287.2
_	RAINFALL(INCHES) AVG 1930 THRU 1977 FY 1962 DEVIATION	3.72	2.90 2.95 0.05	2.22 0.01 -2.21	1.69	2.15	3.11	1.27	5.40 7.31 1.91	8.09 1.56	3.13	3.25	1.09	26.92
_	FOOL ELEVATION END OF MONTH MAXIMUM MINIMUM	553.75 554.27 552.89	553.59 555.08 553.37	553.35 554.07 553.02	558.69 558.69 553.18	554.40 559.68 554.11	553.37 555.30 552.07	553.26 554.00 552.60	\$60.32 \$60.32 \$53.16	558.57 565.90 558.57	554.01 558.57 552.93	554.27 554.49 553.37	888.00 888.00 888.46	
_	POOL CONTENT-EOM (1000AC.FT)	360.52	357.53	353.04	462.46	372.92	353.42	351.36	\$00.28	459.77	365.39	370.41	361.46	

TENESC FALLS I ED		2	200	3	u d	3	9	3	=	41	314		•
C.FT.) U 1981		1067.84 1938.64		668.85	6 N	1291.80	1905.47		1996.12	1593.36	690.74	N.	14837.0
IELEASES(1000AC.FT.) Avg 1975 thru 1982 FY 1982	308.68	823.38 1929.74	407.75 668.98	315.00	504.36 1710.95	1024.81	1303.68 528.81	1624.18 3136.29	2051.69	1636.18	534.91 700.62	482.12 170.44	11018.7
IAINFALL(INCHES) AVG 1930 THRU 1977 FY 1982 DEVIATION	3.52 7.78 4.26	2.79 3.04 0.25	2.14 0.04 -2.10	1.93 3.64 1.91	2.14 0.44 -1.70	2.95	4.30 1.29 -3.01	5.22 8.94 3.72	5.00 7.07 2.07	3.11 2.63 -0.46	2.99 1.20 -1.79	4.35 1.74 -2.61	40.44 39.32 -1.12
FOOL ELEVATION END OF MONTH MAXIMUM	490.08 490.35 488.87	490.03 490.16 484.50	489.81 490.27 489.45	489.63 490.29 489.49	489.85 490.19 489.41	489.36 480.30	489.88 490.25 489.27	489.62 490.14 489.27	489.78 490.30 489.23	490.20 490.20 489.22	489.87	489.70 490.13 499.48	
POUL CONTENT-EJH (1000AC.FT)	166.10	165.54	163.19	161.28	163.61	165.10	168.74	165.79	167.61	172.53	161.63	166.70	
				ARKANSAS	2 1 V E R	SASIN							
ILMETLLER LAKE	100	N C N	DEC	24	# 63	1	4	HAY	200	705	AUG	*	TOTAL
INFLOWS(1000AC.FT.) AVG 1923 THRU 1981 FY 1982	52.66 72.55	73.08	76.11	82.05	97.10	136.73	174.34	188.34	119.59	53.49	40.27	35.47	1129.2
IELEASFS(1000AC.FT.) AVG 1976 THRU 1982 FY 1982	34.60	23.58	40.48	40.36	40.79	58.82	102.40	89.15	74.23	60.97	49.88	29.13	645.0
AME 1930 THRU 1977 FT 1982 DEVIATION	3.71 6.63 2.92	3.16 2.39	2.63	2.26 2.77 0.51	2.69 0.16 -2.53	3.50 1.11 -2.39	4.70 0.74 -3.96	8.63 5.58 -0.05	6.12 1.26	3.22 2.82 -0.40	3.38 1.33 -2.05		44.19 30.27 -13.92
POOL ELEVATION RND OF MONTH MAKENON MINIMON	628.62 628.62 623.56	631.73 633.68 528.62	627.40 631.94 527.40	629.68 629.68 624.06	634.18 636.47 629.68	630.74 634.18 629.74	627.51 630.74 627.51	632.90 632.90 627.03	637.82 643.43 632.90	631.33 637.02 631.33	626.28 631.37 626.28	626.28 626.28 624.42	
POUL CONTENT-EOM (1800AC.FT)	611.73	653.18	596.72	624-76	682.66	637.80	598.07	665.89	732.20	645.32	\$83.30	561.67	

ARKANSAS RIVER BASIN

JUL AUG SEP TOTAL 23.3 33.9 16.6 173.4 88.5 39.2 14.0 184.6	8.1 9.1 12.6 73.7 12.0 10.5 14.1 70.0	2.50 2.43 1.46 13.02 1.91 3.44 .70 13.23	4187,72 4191.08 4190.63 4187,72 4191.08 4191.06 4191.08 4174,70 4187.86 4190.50 4170.18	221.0 245.1 241.8
JUM 14.6 27.8	8.2 5.4	1.46	4175.07 4175.07 4170.18	148.4
MAY 7.9 5.6	10.7	1.38	4170.84 4172.39 4170.35	128.8
APR 4.6 1.0	14.0 12.6	8. 80.	4172.45 4175.50 4172.45	136.0
3.4 1.5	.2	.57	4175.51 4175.73 4175.51	150.5
7EB 3.6 2.0	6.00	35.	4175.72 4175.72 4175.57	151.5
JAN 10.2 1.4	æ 6	.31	4175.56 4175.56 4175.46	150.8
DEC 19.0	0.1	4. 0.	4175.46 4175.47 4175.45	150.3
20.5 20.5	1.1	.08	4175.63 4175.47 4176.55 4175.62 4175.63 4175.47	150.3
.) OCT 12 16.9 2.2	t.) 12 4.2 5.1	11 .92	4175.61 4176.55 4175.63	151.1
CONTRAS 1AKE Inflows (1000 Ac-Ft) Avg 1940 thru 1962 1 FT 1962	Releases (1000 Ac-Ft) Avg 1941 thru 1982 FT 1982	Rainfall (Inches) Avg 1940 thru 1981 FY 1982	Pool Elevation (EOM) 4175.63 4175.47 Maximum 4176.55 4175.62 Minemum 4175.63 4175.47	Pool content(EOH) (1000 Ac-Pt)

ARRANSAS RIVER BASIN

SANFORD RESERVOIR	00.1	ACM	DEC	248	FEB	4	4	HAY	708	101	AUG	SEP	TOTAL
INFLOWS(1000AC.FT.) Avg 1923 thru 1981 Fy 1982	21.36	3.42	1.97	3.10	2.09		2.58 11.47 3.47 2.47	35.88	38.51	37.66 73.26	35.93	30.86	224.9
RELEASES(1000AC.FT.) LAKE MAS NOT FILLED													
RAINFALL(INCHES) AVG 1430 THRU 1977 FY 1982 DEVIATION	1.0 0.0 0.00	0 0 0 v · · 0 0 0 0	000	0 0 0 4 0 4 4	0.01	0.00	4.00 4.00 40.00	2.44	2.96 0.96 61	2.4	2.75 2.48 4.91 1.38 2.16 -1.10	10.00	13.69
POSE ELEVATION END OF MONTH MAXIMUM MINIMUM	2897.63 2897.90 2897.5	2 8 9 2 8 9 2 8 9	2896.59 2897.20 2396.59	2895.97 2896.61 2895.93	2895.98 2895.97 2895.57	2894.97 2895.58 2894.97	2894.04 2894.97 2194.03	2893.93 2894.05 2893.81	2897.20 2897.20 2893.69	2903.41 2903.41 2897.15	2906.42 2906.44 2903.41	2906.89 2906.94 2906.31	
POUL CONTENT-EOM	348.91	348.91 329.46 323.80 318.09 314.55 309.01 300.71 299.74 329.46 390.46 422.60 427.77	323.80	316.09	314.55	309.01	300.71	299.74	329.46	390.46	422.60	427.77	

ARKANSAS RIVER BASIN

MORMAN RESERVOIR	00.1	NON	DEC	JAN	A	# #	4 4	MAY	NO.	JUL	AUG	SEP	TOTAL
INFLUESCIOCOAC.FT.) AVG 1926 TMRU 1961 FT 1962	3.50	00 ° 00 ° 00 ° 00 ° 00 ° 00 ° 00 ° 00	1.60	1.10	2.10	4.20	9.50	13.70	12.10	4.40	0.00	2.40	56.5
MELEASES(1000AC.FT.) AVG 1376 THRU 1982 FY 1982	00.0	00.0	00.0	000	000	000	000	0.93	3.35	1.61	000	000	5.9
RAINFALL(INCHES) AVG 1930 THRU 1977 FY 1982 DEVIATION	2.96 2.66 2.50	2.03	1.52 0.11 -1.41	1.31 3.22 1.91	1.53	2.23 2.13 -0.10	3.52 2.33 -1.19	5.33 12.94 7.61	4.30 6.19 1.89	2.93 3.45 0.52	2.66	3.60 2.41 -1.19	33.92 42.59 8.67
FOOL ELEVATION END OF HONTH MAXIMUM MINIMUM	1034.37 1034.46 1031.74	1035.22 1035.31 1034.37	1034.91 1035.22 1034.91	1035.36 1035.36 1034.72	1035.47 1035.53 1035.36	1035.66 1035.68	1035.68 1035.68 1035.34	1041.37 1041.37 1035.68	1040.60 1041.72 1040.02	1039.12 1040.60 1039.03	1036.34 1039.12 1038.34	1037.88 1038.34 1037.88	
'GJL CONTENT-EOM . 1000AC.FT)	93.62	98.01	96.35	98.78	99.38	100.43	100.54	134.64	129.60	120.33	115.64	112.90	
				ARKANSAS	RIVER	BASIR			•				·
OPTIMA LAKE	001	>0N	DEC	7	.	1 4	4	MAN	X	JUL	AUG	8	TOTAL
INFLOMS(1000AC.FT.) AVG 1939 THRU 1981 FY 1982	2.10	0.92	0.96	0.0	1.05	1.05	1.57	1.50	6.75	3.77	3.36	3.30	31.2
RELEASES(1000AC.FT.) Lake mas mot filled													
RAINFALL(INCHES) AVG 1930 THRU 1977 FY 1982 DEVIATION	1.17	000 8.40 8.40	0.00	0.36	0.12	0.76 0.11 -0.65	1.21 0.83 -0.38	2.55 1.69 -0.86	2.24 1.43 -0.81	2.73 3.64 0.91	2.45 1.84 -0.61	1.67	16.55
POOL ELEVATION END OF MONTH MAXIMUM MINIMUM	2719.80 2720.00 2719.75	2719.70 2713.80 2719.70	2719.60 2719.70 2719.60	2719.45 2719.60 2719.45	2719.55 2719.55 2719.45	2719.50 2719.60 2719.50	2719.10 2719.50 2719.10	2720.40 2720.40 2719.00	2721.30 2721.30 2720.30	2721.50 2721.70 2721.20	2721.20 2721.50 2721.10	2720.70 2721.20 2720.70	
POUL CONTENT-EIM (1000AC.FT)	4.56		4.39	4.26	4:34	4.30	3.96	8.10	5.97	7.19		. 9	

TOTAL	30.0	36.9	20.80 23.71 2.91					TOTAL	179.7	59.8 51.0	19.91 26.74 6.83		
SEP	3.59	0.38	100	2002.92 2003.49 2002.92	11.95		. •	SEP	11.25	5. 5. 5. 5.	1.03	1614.58 1615.28 1614.56	104.97
AUG	3.50	0.45	2.47 1.06 -1.41	2003.49 2004.28 2003.49	12.97			AUG	9.76	1.59	2.54 1.32 -1.22	1615-27 1615-82 1615-27	110.32
JUL	1.92	0.57	2.47	2004.20 2004.70 2004.15	14.28			חחר	27.60	6.17	2.58 4.78 2.20	1615.82 1617.25 1615.69	114.69
NOT	11.42	4.82 5.30	ww.0	2004.66 2005.56 2004.18	15.17			NOT	36.74	13.79	2.81 3.97 1.16	1617.23 1617.23 1615.15	126.37
HAY	12.05	12.44	4.4 4.00 4.00	2005.19 2008.10 2004.37	16.22			MAY	34.74	3.19	3.20 7.89 4.69	1615.15 1615.18 1608.82	109.37
APR	4.63	2.54	1.10	2004.46 2004.46 2004.15	14.78			4	13.59	7.46	1.64	1608.82 1608.82 1608.07	65.67
HAR	3.01	1.72	1.14	2004.29 2004.37 2003.74	14.45		9 A S I N	I	8.35	2.37	1.09	1608-11 1608-11 1606-97	61.55
FE	3.26	1.55	0.00	2004.22 2004.49 2003.96	14.32		SRIVER	FEB	5.63	1.16	0.33 -0.38	1606.97 1606.97 1605.83	55.29
JAN	1.92	0.94	0.95	2004.46 2004.49 2004.32	14.78		ARKANSA	JAN	4.22	3.00	0.51 0.23 -0.28	1605.87 1605.92 1605.29	49.69
3-0	1.83	0.73	0.00 0.00 0.00	2004.43 2004.50 2003.95	14.72			050	3.94	5.93	0.60	1605.35 1605.41 1604.97	47.16
N C N	3.34	0.75	0.16 1.62 0.66	2003.19 2004.04 2002.92	13.87			>OX	5.93	4.41	0.92 2.69 1.17	1505.07 1605.07 1504.38	45.80
DCT	5.96	0.03	1.61	2002.93 2003.03 2002.81	11.96			100	18.09 3.60	4.56	1.48 2.38 0.90	1604.38 1604.38 1603.69	45.59
FORT SUPPLY LAKE	INFLOMS(10004C.FT.) AVG 1923 THRU 1981 FY 1982	RELEASES(1000AC.FT.) Avg 1976 thru 1982 Fy 1982	MAINFALL(INCHES) AVG 1930 THRU 1377 FY 1982 DEVLATION	POOL ELEVATION END OF MONTH MAXIMUM MINIMUM	FOUL CONTENT-EOM (1000AC.FT)	20		CANTON LAKE	INFLOWS(10U0AC.FT.) AVG 1923 THRU 1981 FY 1982	RELEASES(1000AC.FT.) AVG 1976 THRU 1982 FY 1982	RAINFALLCINCHES) AVG 1930 THRU 1977 FY 1982 DEVIATION	POUL ELEVATION END OF MONTH MAXIMUM MINIMUM	POJL CONTENT-EOM (1000AC.FT)

TOTAL	4122.4	2196.8	37.68 42.76 5.08				TOTAL	20484.9 25350.6	14162.8 25382.3	43.13 41.80 -1.33		
SEP	212.12	61.13	1.00 1.30 -2.73	580.38 581.17 580.36	1891-26		S	240.40	551.45	4.27 -3.43	459.95	16.01
AUG	144.26 33.12	169.49	2.90	581.16 586.53 981.16	1960.23		AUG	986.93 999.88	741.23	3.24	459.07 459.86 458.41	485.60
100	252.71	271.60	3.10 2.96 -0.14	586.53 566.11 584.93	2282.13		JUL	2170.09 2877.11	1927.88 2909.43	3.21 3.62 0.41	458.88 460.35 458.39	477.60
SCN	603.75 1367.60	607.17 2008.57	4.34 6.02 1.63	587.83 545.30 587.83	2630.58		N S T	2757.85	2812.15 7734.98	4.64 7.26 2.62	459.49 460.93 458.89	\$25.26
MAY	766.88 1895.21	373.37 686.19	5.44 12.17 6.73	593.58 593.59 593.16	3327.54		MAY	3141.04 3801.99	2213.45 3739.10	5.55 7.57 2.02	459.00 460.35 459.00	482.59
4	526.38 59.30	127.02	3.91 1.20 -2.71	584.19 584.19 583.15	2147.32		A	2466-04	1607.65	4.63 1.17 -3.46	459.20 459.60 458.52	491.21
I	353.60 196.14	74.33 300.73	2.71 1.32 -1.39	584.19 585.49 583.40	2247.73	BASIN	X X	1963.52 1881.12	1243.50	3.42	459.06 460.30 458.74	405.17
FEB	262.49	110.30	1.98 0.72 -1.26	585.46 585.83	2377.49	8. > E	F.68	1176.02 2153.42	678.57 2149.07	2.64 0.98 -1.66	459.99 460.39 458.98	493.20
247	218.39 308.58	96.55 142.43	1.64 3.68 2.04	584.70 584.70 581.75	2299.34	ARKANSAS	7	964.67	466.50	2.16 4.27 2.11	460.00 460.84 459.04	493.60
DEC	202.92	73.00	1.92	583.04 585.02 581.04	2134.61		DFC	1064.24 864.60	\$22.94 866.89	2.63 0.05 -2.58	459.50 459.93 458.58	473.70
A C: N	246.54	131.51	2.62 3.25 0.33	584.35 587.20 584.74	2324.64		ACN	1231.74	975.34	3.05	459.36 460.42 458.72	468.13
OCT	332.38 915.59	101.32	3.24 9.50 6.26	586.46 586.79 577.41	2482.17		1001	1283.00 856.77	441.68	3.69 10.40 6.71	459.99 460.40 458.60	493.20
EUFAULA LAKE	INFLJMS(1000AC.FT.) AVG 1923 THRU 1981 FT 1962	RLLLASES(1000AC.FT.) Avg 1975 thru 1982 FT 1982	RAINFALL(INCHES) AVG 1230 THRU 1977 FY 1982 DEVIATION	POOL ELEVATION END OF MONTH MAXIMUM NAVIMUM	PUUL CONTENT-EUM (1000AC.FT)		R.S.KERR LOCK AND DAM	INFLUMS(1000AC.FT.) AVG 1943 THRU 1981 FY 1982	RELEASES(1000AC.FT.) AVG 1976 THRU 1982 FY 1982	RAINFALLCINCMES) AVG 1930 TMRU 1977 FY 1982 DEVIATION	POOL ELEVATION END OF MONTH MAXIMUM	POUL CONTENT-EOM (1000AC.FT)

TOTAL	2006.3	14713.8	42.99 32.83 -10.16				TOTAL	191.7	976.	45.72 36.97 -1.75		
SE	207.01	601.39 2	0.14	412.98 413.06 412.00	15.74		SEP	17.46	5.03 1.31	4.17	478.00	\$8.79
AUG	974.74	796.48	1.60	412.66 413.18 412.07	15.23		908	5.21	1.62	3.36	478.15	62.29
'n	2122.46 2940.69	1965.35	3.22	412.74	15.39		זמר	21.41	20.93	3.59	478-61	41.80
208	2710.16	2890.04	4. 2. 2. 3. 4. 4.	414.97	11.60		X 00	60.21 139.71	110.13	4.13 6.22 2.09	478.13 489.37 478.13	63.35
HAY	3157.14	2152.69 3654.66	5.48 5.81 0.33	413.17	14.45		MAY	134.46	95.41	5.43 6.58 2.88	484.14 489.33 471.67	110.55
4	2575.19	1650.59	4.54 0.86 -3.68	412.96 413.15 412.18	15.71		4	132.44	59.17	1.69	471-72 472-78 471-48	27.50
# #	2018.50	1939.61	1.60	412.66 413.05 412.06	15.23	BASIN	1	126.57	104.10	3.98 1.25 -2.73	471.82 476.29 471.64	27.97
# #:	1200.22	717.44	2.63	412.93	15.66	RIVER	7 60	93.38	70.22	3.17	473.37 489.48 473.32	34.87
2 4 2	1000.13	\$23.21 972.82	2.26 4.04 1.78	412.10 413.08 411.61	14.34	ARKANSAS	NAL	67.53	35.91	2.74 3.56 0.82	485.01 485.01 471.55	120.22
DEC	1072.34	541.31	2.76 0.06 -2.70	412:64 413.20 412.10	15.20		DEC	45.96	\$2.02 60.67	3.14	471.60 478.84 471.60	27.10
ADN	1308.95	993.73	3.29	412.94 413.11 412.20	15.67		AGN	50.67	11.06	3.56	478.67 480.09 477.90	67.67
≥	1286.93	491-12	3.45 5.98 2.53	412.66 413.00 411.69	15.23		00.1	18.76	16.70	3.46 5.91 2.35	478.60 487.51 477.83	76-99
H.D. MATO LOCK AND DAM	INFLOWS(1000AC.FT.) AVG 1943 THRU 1981 FY 1982	RELEASES(1000AC.PT.) Avg 1974 fmgu 1982 FY 1982	RAINFALLCINCHES) AVG 1930 THRU 1977 FY 1942 DEVIATION	POOL ELFVATION END OF NONTH MAXIBUM MINIBUM	POJL CONTENT-EOM (1888AC.FT)		MISTER LAKE	INFLOWS(1000AC.FT.) AVG 1938 THRU 1981 FY 1982	RELEASES(1000AC.FT.) Avg 1976 Thru 1982 FY 1982	RAINFALL(INCHES) AVG 1930 TMRU 1977 FY 1982 DEVIATION	POOL ELEVATION END OF MONTH MAXIMUM MINIMUM	POUL CONTENT-EOM (1000AC.FT)

Z
BAS
2
~
5
2
ı.
Y.
ž
≨
¥

						ARKANSAS	ARKANSAS RIVER BASIN	Z						
1	LOCK AND DAM NO. 13	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	Jur	AUG	SEP	TOTAL
	Releases (1,000 AC. FT.) Avg 1971 thru 1982 WY 1982	1,274.5	2,347.3	1,756.2	1,434.6	1,532.6 2,870.1	2,853.6	2,612.1	3,029.6 4,416.1	3,438.6 7,869.7	1,737.2	752.3 1,016.3	790.3	23,558.9 28,057.7
23	Project Rainfall (inches) Avg 1972 thru 1982 WY 1982 Deviation	3.3 6.2 +2.9	4.2 2.6 -1.6	2.2 0.7 -1.5	1.8 4.9 +3.1	2.2 1.8 -0.4	4.4 1.8 -2.6	2.9 1.2 -1.7	5.0 8.4 8.4	4.1 5.1 +1.0	3.2 5.9 +2.7	2.3 2.4 +0.1	3.7 0.5 -2.2	39.3 42.9 +3.6
	Pool Elevation End of Month Maximum Minimum	391.19 392.34 391.10	391.84 392.18 390.56	391.67 392.24 390.92	388.79 392.16 388.79	391.28 392.20 388.79	391.40 392.16 390.99	391.41 392.38 391.15	389.48 392.27 388.94	388.88 391.36 388.62	391.55 392.48 388.88	391.94 392.41 391.16	392.02 392.33 391.18	
	Pool Content EOM (1,000 AC. FT.)	53.8	98.0	\$6.9	0.04	54.3	55.1	55.2	43.6	7.07	56.1	58.7	59.2	
٥,	OZARK-JETA TAYLOR LAKE	00.1	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	TOTAL
	Releases (1,000 AC. FT.) Avg 1972 thru 1982 WY 1982	1,099.9	2,537.0	2,011.4	1,503.7	1,688.1	3,206.8 2,430.0	2,965.0	3,313.4	3,717.8 8,097.4	1,849.0	840.0 1,063.6	828.6 249.3	25,560.7 29,291.9
	Project Rainfall (inches) Avg 1973 thru 1982 WY 1982 Deviation	3.4 7.2 +3.8	4.8 3.8	2.8 0.7 -2.1	2.4 5.5 +3.1	2.4 1.2 -1.2	4.9 1.8 -3.1	3.3 1.8 -1.5	5.2 6.5 +1.3	4.6 7.0 +2.4	3.5 3.1 4.0-	2.2 1.8 0.4	4.1 0.9 -3.2	43.6 41.3 -2.3
	Pool Elevation End of Month Maximum Minimum	371.60 372.22 371.42	371.98 372.16 371.28	371.58 372.17 370.01	371.22 372.39 371.22	371.51 372.16 371.06	371.58 372.10 371.36	371.98 372.04 371.26	371.41 372.14 370.69	368.23 371.95 368.23	372.08 372.17 366.76	371.97 372.26 370.80	371.98 372.20 370.94	
	Pool Content EOM (1,000 AC. FT.)	164.5	148.2	144.3	140.8	143.6	144.3	148.2	142.7	114.5	149.3	148.1	148.2	

z
BASI
v.
-5
•
~
RIVER
~
_
\sim
٠.
A.S
⋖
U)
z
3
×
RKANS
**

				AR	ARKANSAS RIVER BASIN	ER BASIN							
DARDANELLE LAKE	001	MON	DEC	JAN	FEB	MAR	APR	MAY	NOC	JUL	AUG	SEP	TOTAL
Releases (1,000 AC. FT.) Avg 1966 thru 1982 WY 1982	1,218.0	2,122.7	1,865.1	1,556.6	1,721.3	2,749.3 2,441.4	2,898.7 834.1	3,326.0 4,270.6	3,191.8	1,734.0	831.4	852.0 267.9	24,066.9
Project Rainfall (inches) Avg 1971 thru 1982 WY 1982 Deviation	4.0 5.7 +1.7	4.6	4.0 9.6 4.6	2.8 5.6 +2.8	2.1	5.4 2.7 -2.7	4.0	5.5 4.4 -1.1	4.7 5.4 +0.7	2.3	3.0 7.7 6.3	8,6 6,5 2,5	47.0 38.9 -8.1
Pool Elevation End of Month Maximum Minimum	337,28 338.20 336.76	337.48 338.22 337.18	337.37 338.00 336.53	337.94 338.20 336.90	337.92 338.24 337.79	336.99 338.23 336.61	337.40 337.75 336.25	338.13 338.23 337.07	337.85 338.33 337.82	336.51 338.18 336.51	337.40 337.95 336.51	336.60 337.78 336.56	
Pool Content EOM (1,000 AC. FT.)	462.1	8.894	465.1	484.2	483.5	452.4	1.995	8.064	481.2	437.1	1.66.1	0.044	
BLUE MOUNTAIN LAKE	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	NUC	JOL	AUG	SEP	TOTAL
Inflows (1,000 AC. FT.) Avg 1948 thru 1982 ar 1982	6.7 37.0	21.0	29.7 15.0	39.1 51.8	44.2	64.1 45.1	53.5 6.2	55.2 23.6	17.1 20.4	10.8	5.4	5.3 0.1	354.1 298.3
Releases (1,000 AC. FT.) Avg 1948 thru 1982 WY 1982	5.5	13.3	30.2	34.3 13.8	41.2	8.87 49.0	43.7	52,4 11.4	36.4	18.8 6.5	12.4	7.0	344.0 289.5
Basin Rainfall (inches) Avg 1948 thru 1982 WY 1982 Deviation	3.2 7.1 +3.9	3.3 2.8 -0.5	3.2 0.6 -2.6	2.7 5.0 +2.3	2.8 2.5 -0.3	2.2	4.2 2,3	5.2 6.5 +1.3	3.6 4.5 +0.9	3.7	3.3 0.0	3.6 0.4 -3.2	43.3 40.9 -2.4
Pool Elevation End of Month Maximum Minimum	384.85 392.00 384.03	385.58 386.28 384.12	384.21 386.83 384.12	394.30 394.30 384.10	385.71 398.14 385.71	384.23 388.66 384.10	385.03 385.03 384.07	388.43 388.43 385.03	386.70 389.31 386.55	385.90 387.19 385.84	384.92 386.15 384.92	384.30 384.92 384.30	
Pool Content EOM (1,000 AC. FT.)	27.2	29.5	25.3	63.0	29.9	25.3	27.8	19.1	33.1	30.5	27.5	25.6	

					Š	ARKANSAS RIVER BASIN	ER BASIN							
•	LOCK AND DAM NO. 9	0CT	WOV	DEC	JAN	F. E. B.	MAR	APR	MAY	NOC	Jur	AUG	SEP	TOTAL
	Releases (1,000 AC. FT.) Avg 1970 thru 1982 WY 1982	1,355.5	2,566.6	2,597.8	1,727.3	1,782.5	3,224.5	3,282.2	3,593.6	3,660.1 8,232.1	1,747.3 2,978.8	805.6 1,064.5	897.4 283.3	27,240.4 29,362.4
2	Project Rainfall (inches) Avg 1971 thru 1982 WY 1982 Deviation	3.6 7.5 +3.9	4.3 1.4 -2.9	3.7 0.5 -3.2	2.8 6.7 +3.9	2.6	4.7 2.0 -2.7	4.0 3.7 -0.3	5.0 3.9 -1.1	4.8	2.7 3.5 0.8	2.8 1.9 -0.9	4.0 1.0 -3.0	45.0 37.6 -7.4
25	Pool Elevation End of Month Maximum Minimum	286.70 286.97 285.40	285.92 287.00 285.26	286.29 287.34 284.75	287.95 287.95 284.75	286.51 287.95 284.83	286.68 287.10 284.70	286.57 287.00 284.90	285.92 286.97 284.47	284.11 384.67 284.10	287.59 287.91 281.97	285.66 287.66 285.41	286.37 287.65 285.12	
	Pool Content EOH (1,000 AC. FT.)	63.0	58.7	60.7	70.1	61.9	62.8	62.2	58.7	4.64	0.89	57.3	61.1	
	TOAD SUCK PERRY LOCK AND DAM	00.1	MOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AlıG	SEP	TOTAL
	Releases (1,000 AC. FT.) Avg 1970 thru 1982 WY 1982	1,277.3	2,597.9	2,264.2 1,208.0	1,908.5	1,962.6 3,689.9	3,557.9	3,467.5	3,742.0	3,756.1	2,380.0	815.2	915.3	28,644.5 30,428.5
	Project Rainfall (inches) Avg 1971 thru 1982 WY 1982 Deviation	3.7 7.2 +3.5	4.8 -3.6	4.1 0.6 -3.5	3.0 5.6 +2.6	2.8 1.9 -0.9	4.9 3.0 -1.9	4.1 4.5 +0.4	5.1 4.3 -0.8	5.1 5.7 +0.6	2.4 1.5 -0.9	2.5 3.0 40.5	3.9 0.7 -3.2	39.2
	Pool Elevation End of Month Maximum Minimum	265.30 265.45 264.48	264.72 265.57 264.20	265.42 265.52 264.20	270.90 364.88 264.65	264.96 271.40 263.92	265.10 265.62 264.04	265.02 265.60 264.72	266.80 260.81 264.27	266.78 270.49 266.00	265.10 266.78 263.51	265.50 265.90 264.78	265.28 265.82 264.90	•
	Pool Content EOM (1,000 AC. PT.)	¥.3	31.9	34.8	74.9	32.8	33.4	33.1	45.0	8. 44	33.4	35.2	34.2	

					**	ARKANSAS RIVER	ER RASIN							
	HIMROD LAKE	001	MON	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUC	SEP	TOTAL
	Inflows (1,000 AC. PT.) Avg 1964 thru 1982 avg 1982	11.1	34.3 15.4	57.6	68.5 51.9	85.9 114.8	102.4 125.2	90.1	96.5 65.5	36.2 53.2	12.6	6.3 8.0	7.6	609.1 528.3
	Releases (1,000 AC. FT.) Avg 1944 thru 1982 NY 1982	8.9	24.8 13.7	54.5 10.0	61.6 23.8	76.5 142.6	99.8 124.5	93.0 51.8	94.8 59.9	51.4	24.2 10.6	11.1	10.1	610.7 516.6
26	Basin Rainfall (inches) Avg. 1944 thru 1982 Wr. 1982 Deviation	3.4 5.6 +2.2	3.6 2.1 -1.5	3.6 0.6 -3.0	3.2 4.9 +1.7	3.5 2.9 -0.6	5.0 3.2 -1.8	4.7 4.1 -0.6	5.7 6.7 +1.0	4.0 5.2 +1.2	4.1 3.6 -0.5	3.1 0.9 9.9	3.7 0.2 -3.5	47.6 41 -6.3
	Pool Elevation End of Month Maximum Minimum	341.98 343.50 341.95	342.35 343.20 341.98	342.28 342.80 342.05	348.20 348.20 342.03	342.08 353.53 341.98	342.03 353.48 342.02	344.84 348.33 342.03	345.70 347.17 344.81	345.66 346.27 344.53	344.04 345.72 344.02	342.74 344.11 342.74	342.07 342.74 342.07	
	Pool Content EOM (1,000 AC. FT.)	28.9	30.3	30.0	57.7	29.3	29.1	6.04	64.5	44.3	37.0	31.6	29.3	
£}	HURRAY LOCK AND DAH	00.1	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	TOTAL
	Releases (1,000 AC. FT.) Avg 1970 thru 1982 WT 1982	1,427.3	2,623.7 2,527.2	2,497.1	1,994.7	2,071.9	3,705.2 2,827.5	3,645.1 1,196.6	4,089.7	3,886.1	1,784.8	7.99.7 1,035.6	923.6 236.1	29,448.9 31,299.4
	Project Rainfall ,inches) Avg 1970 thru 1982 Avf 1982 Deviation	3.9 5.2 +1.3	4.8 1.6 -3.2	3.7 0.6 -3.1	3.3 5.6 +2.3	2.8 2.2 -0.6	4.3 2.6 -1.7	5.4 6.6 +1.2	5.1	4.5 4.5	2.7	2.7	3.8 0.2 -3.6	47.3 40.3 -7.0
	Pool Elevation End of Month Meximum Minimum	249.69 249.90 248.90	249.01 249.69 248.41	249.56 249.79 248.81	247.68 250.17 247.68	248.80 249.10 247.10	249.19 249.80 248.41	249.72 249.91 248.98	247.80 249.75 247.40	246.90 247.99 246.04	250.41 250.66 246.85	250.89 250.93 250.41	249.83 250.87 249.51	
	Pool Content EOM (1,000 AC. FT.)	94.2	87.2	92.9	75.3	85.3	89.1	94.5	76.3	6.83	102.0	107.1	92.6	

-	
V.	
5	
2	
-	
-	
2	
_	
_	
S	
SY	
SAS	
SAS	
NSAS	
ANSAS	
CANSAS	
KANSAS	
RKANS	
ARKANSAS	

					ŧ	THE CHECKENIA	NITCUG WIT							
•	DAVID D. TERRY LOCK AND DAM	770	MOV	DEC	JAN	837	MAR	APR	MAY	JUN	Jur	AUG	SEP	TOTAL
	Releases (1,000 AC. FT.) Avg 1969 thru 1982 WT 1982	1,331.8	2,481.9	2,607.6	2,224.0	2,366.0 3,898.2	3,780.5	3,775.9	4,081.0	3,946.2 8,622.7	1,912.4	842.6 1,105.4	929.5	30,279.4 31,167.9
27	Project Rainfall (inches) Avg 1971 thru 1982 WY 1982 Deviation	3.6 4.1 6.5	4.6 1.3 -3.3	3.8 0.5 -3.3	4.0 7.3 +3.3	2.7 2.2 -0.5	4.4 1.6 -2.8	4.9 9.0 +4.1	5.3 7.3 +2.0	4.3 -0.2	3.5 1.0 -2.5	2.4 3.2 +0.8	3.4 1.5	47.1 43.3 -3.8
	Pool Elevation End of Month Maximum Minimum	231.10 231.45 230.91	231.00 231.37 230.05	231.34 231.55 230.84	230.50 231.60 229.36	230.96 231.30 229.50	231.00 231.34 230.35	231.15 231.40 230.81	230.59 231.41 230.15	229.21 231.05 228.83	231.58 231.77 228.73	231.81 232.33 230.40	231.22 232.01 231.16	
	Pool Content EOH (1,000 AC. FT.)	50.0	49.5	51.1	47.6	49.3	49.5	50.2	47.9	42.2	52.2	53.2	50.5	
•	LOCK AND DAM NO. 5	100	MOV	DEC	JAN	928	MAR	APR	MAY	JUN	JUL	AUG	SEP	TOTAL
	Meleases (1,000 AC. FT.) Avg 1970 thru 1982 AY 1982	1,393.9 1,199.6	2,654.9	2,453.4	2,077.3	2,012.3 3,939.8	3,804.8	3,788.4	4,065.0	3,969.48,394.4	1,863.5	836.4 1,160.0	959.9 284.4	29,879.2 31,457.0
	Project Rainfall (inches) Avg 1972 thru 1982 WY 1982 Deviation	3.6 6.0 42.4	4.7	3.9 0.6 -3.3	3.5 4.5 +1.0	3.1 4.8	4.6 1.0 -3.6	4.7 7.4 +2.7	6.3 6.3	4.0 4.0 6.0	3.4	2.2 1.2 -1.0	3.7 1.0 -2.7	47. 42.4 -5.0
	Pool Elevation End of Month Maximum Minimum	213.09 213.37 212.48	213.18 213.42 212.00	213.09 213.43 212.66	211.48 213.40 211.48	212.39 213.12 210.86	213.15 213.30 212.08	213.77 213.77 212.37	212.16 213.85 211.74	211.00 212.70 210.81	213.78 213.78 210.82	213.62 214.08 213.32	213.30 213.81 213.26	
	Pool Content EOH (1,000 AC. PT.)	62.0	62.6	62.0	51.9	57.4	62.4	65.8	55.9	49.1	6.99	65.8	63.5	

	ŧ.	
	•	
١	۰	
1		
13	۰	
	ı	ı
	ï	i
ı	×	۱
ı	9	ı
1	b	ı
2	=	
i	ï	į
٠		
1	:	
4	ч	
ξ	ı	3
	ė	ı
ı	ı	
ė	1	į
•		
•	۹	
٠		i
1	٠	۰
ı		
1	i	١
•	٠	

				<	ARKANSAS RIVER BASIN	VER BASIN							
LOCK AND DAM NO. 4	50	NOV	DEC	JAN	FEB	MAR	APR	MAY	NOC	Jur	AUG	SEP	TOTAL
Neleases (1,000 AC. FT.) Avg 1970 thru 1982 WY 1982	1,401.4	2,536.1	2,501.6	2,143.1	2,220.9	3,913.4 3,005.8	3,937.7 1,376.9	4,218.0 4,307.0	4,129.6 9,143.3	1,893.2	841.9	972.7	30,860.6
Project Rainfall (inches) Avg 1972 thru 1982 WY 1982 Deviation	3.5 4.5 1.0	4.3	4.0 0.7 -3.3	6.2 5.4 +1.2	3.1	4.9 1.1 -3.8	4.5 4.2.9	6.2 3.7 -2.5	3.9	3.6 6.5	3.1	2.4	49.6
Pool Elevation End of Month Maximum Minimum	196.20 196.48 195.48	196.10 196.53 195.15	196.08 196.38 195.72	195.45 196.55 195.25	195.20 196.05 194.40	196.27 196.66 195.15	196.00 196.55 195.36	195.20 196.54 194.85	194.58 196.55 193.87	196.90 196.90 193.50	196.65 196.93 196.11	196.31	†
Pool Content EOM (1,000 AC. FT.)	71.7	11.1	70.9	67.4	66.1	72.2	70.4	1,99	62.7	76.3	74.7	72.4	
LOCK AND DAN NO. 3	DCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	TOTAL
Meleasem (1,000 AC. FT.) Avg 1970 thru 1982 WY 1982	1,398.3	2,692.3	2,510.3	2,151.4	2,246.2	3,930.1	3,992.9 1,384.9	4,305.8	4,148.6 9,146.5	1,906.8	829.0	955.8	31,067.5
Project Rainfall (inches) Avg 1971 thru 1982 WY 1982 Deviation	3.4 4.7 +1.3	4.3 1.7 -2.6	3.8 0.7 -3.1	4.2 4.2 0.0	2.8 3.4 +0.6	4.8 2.7 -2.1	4.3 6.9 +2.6	5.3 1.5 -3.8	3. 6. 4. 6. 6. 6. 6. 6. 6. 6. 6. 6. 6. 6. 6. 6.	3.5 1.1 -2.4	3.6 0.8 8.5	3.9 1.9	47.5
Pool Elevation End of Month Maximum Minimum	182.17 182.54 181.82	182.03 182.40 181.22	182.42 182.47 181.86	181.50 182.46 181.42	181.70 182.15 180.48	182.30 182.35 181.22	182.00 182.70 1882	181.72 182.42 180.32	182.25 183.30 180.68	182.70 182.98 180.31	182.90 182.98 181.92	182.30 182.99 181.82	·.
Pool Content EOM (1,000 AC. FT.)	47.1	5.97	48.1	44.5	45.2	9.74	7.97	45.3	4.74	49.2	50.0	47.6	

BASIN
-
S
-
ø
œ
RIVER
-
IRKANOAS
0
Z,
~
ARKA
œ
-

				₹	ARKANDAS RIVER BASIN	ER BASIN							
LOCK AND DAM NO. 2	0CT	MOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	Jac	AUG	SEP	TOTAL
Releases (1,000 AC. FT.) Avg 1970 thru 1982 Avg 1982	1,394.3	2,524.0	2,602.2	2,140.9	2,313.4	4,014.2 3,046.3	4,138.1	3,801.4	4,165.5 9,107.2	1,905.7	830.8	1,714.4	31,714.6
Project Rainfall (inches) Avg 1971 thru 1982	3.5	5.3	4.4	5.3	3.9	6.9	5.1	5.5	4.4	3.2	3.1	4.0	24
WY 1982 Deviation	4.1 6.0	2.0 -3.3	0.8 -3.6	6.4 4.0	4.6 7.0	1.7	10.6 +5.5	2.7 -2.8	6 9.7 7.7.	2 0 6. 6.	1.5	3.9 0.1	42.8 -11.8
Pool Elevation End of Month Maximum Minimum	162.11 162.40 161.86	162.84 162.98 161.24	162.84 163.15 161.88	161.62 163.16 161.62	161.85 162.15 161.43	162.26 162.44 161.46	162.90 163.16 161.86	161.68 163.21 161.41	161.80 162.85 161.15	163.39 191.86 160.74	162.95 163.43 162.24	162.17 163.32 162.08	
Fool Content EOH (1,000 AC. PT.)	111.3	119.4	119.4	106.0	108.5	113.0	120.1	106.7	108.0	125.9	120.6	112.0	

NORRELL LOCK NO. 1 (No basic data collected)

.TOTAL	102.7	99.0	22.62 26.15 3.53				TOTAL	36.3	70	26.83		
SEP	3.01	0.0	2.34 0.71 -1.63	1547.35 1550.11 1547.35	13.83		35	1.17	00	2.98 1.26 -1.72	1410-17	13.33
AUG	3.01	9.71	2.57	1550.11 1555.81 1550.11	86.02		23	0.13	00	0.28	1410-17	13.77
18	9.39	12.72	2.22 2.96 2.96 0.74	1555.69 1558.66 1555.63	114.79		\$,	1.20	3.84	2.2 4.92 2.54	1410.99	99.
X 05	20.95	6.17	3.22 5.45 2.23	1558.02 1558.02 1551.23	128.45		NOC	11.51	1.6	9.40 6.63	1411.72 1411.96 1410.37	93.67
¥¥	29.65	25.57	3.93 9.11 5.18	1551.23 1551.23 1533.06	91.35		HAY	5.73	0.00	# · ·	1410.59 1410.59 1406.33	9.
4 6 8	1.75	0.00	2.02	1533.06 1533.09 1532.80	27.29		4	1.38	0.12	A 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4	1406.36	62.27
**	3.93	0.00	1.14	1532.80 1532.80 1531.62	36.66	A 5 1 M	*	3.47	0.10	0.00	1406.54 1406.69 1406.18	63.21
# #	5.05	0.21	0.82	1531.62 1531.62 1530.40	23.67	RIVER B	14. 14.	0.33	00.0	1.17	1406.31 1406.43 1406.31	62.00
NAL	3.77	0.00	0.62	1530.40 1530.40 1529.22	21.12	R E0	JAN	0.25	00.0	1.01	1406.43 1406.67 1406.43	62.63
050	3.44	0.00	0.19	1529.22 1529.22 1529.30	18.59		086	0.0	00°C	0.13	1406.67 1406.95 1406.67	63.90
AC N	2.75	0.12	0.89	1528-30	16.72		N D	0.45	00.0	1.34 2.23 -0.11	1406-94 1407-11 1406-86	65.33
100	7.13	0.06	2.06 4.41 2.35	1527.00	14.21		001	1.51	30°0	2.5 4.5 7.8	1407-11 1407-38 1405-74	66.23
ALTUS LAKE.	12FLJESC1000AC.FT.) AVG 1938 THRU 1981 FY 1982	JELEASES(1300AC.FT.) Avg 1976 thru 1982 FT 1982	RAINFALL(INCHES) AVG 1330 THRU 1977 FY 1942 Deviation	POOL ELEVATION END OF NOWTH HAXINUM	POSL CONTENT-EOM (Boode, FT)		MOUNTAIN FARE DAY	IMFLUKSCIGOGAC.FT.) AVG 1926 THRU 1981 FT 1982	RELEASESCIODOAC.FT.) AVG 1981 THRU 1982 FY 1982	RAINFALL(INCHES) AVG 1930 THRU 1977 FT 1982 DEVIATION	POUL ELEVATION END OF MONTH MAXIMUM MINIMUM	POUL CONTENT-EOM
-,					30							

VCN 5. 34. 5	\$ 1.4 \$. 74	3 . T. S.	ج ج د د د د د د د د د د د د د د د د د د	4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4 4		33 % 64 % 64 % 64 % 64 % 64 % 64 % 64 %	25.28	16.57		SEP 27-01	107 AL
)6 ' 0.24)5 2.35)0 6.30	1.43 0.50 0.90			e - ~	9.7 0.1	0 40	٠	1.76	3.07 5.78 4.13	368 3
	1.06 0.97 0.24 0.03 -0.52 -0.94	0.32 0.34 -3.78	0.39	1.10	1.94	3.56 6.26 2.70	1.22	2.01	2.15 0.67 -1.48	2.88 1.03	22.69 18.71 -3.98
	1135.35 1134.98 1135.17 1135.91 1135.93 1134.96	1135.10 1135.10 1134.33	1135.22 1135.24 1135.07	1135.51 1135.66 1135.20	1136.43 1135.68 1134.43	1140.36 1160.39 1134.38	1144.99 1144.95 1140.96	1143.96 1144.39 1143.98	1142.43 1143.98 1142.43	1141.75	
	157.74 157.03	158.10	153.18	162.59	152.47	223.67	282.15	267.69	244.48	234.10	
	• •	363	RIVER	RISEG				·			
i)	NOV DRC	NEC	ra ur u	a E	APR	HAM	NUL	יומר	AUG	SEP	TOTAL
J.	6-14 5-26 1-47 0-29	1 - 4	3.76	5.22	7.51	26.25	17.73	3.32	1.70	4.28	86.7
H 0	INITIAL PILLING 0.00 0.00	9	CONSERVATION POOL 0.00 0.00	- MAY 0.00	1982 0.00	24.52	80.46 80.46	24.03 24.03	0.0 0.0	0.00	104.49
	1.76 1.47 1.76 3.79 -3.32 -1.38	6 4 4 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6 6	10.47	1.5 5.5 5.10 0.10	0.52	5.11 14.77 3.66	3.56 5.61 2.05	2.37 3.92 1.55	2.38 1.59	3.34 1.30	30.51 42.04 11.53
~ - +	343-21 345-16 245-34 345-39 345-17 344-16	345.36 945.36 945.35	945 945 945 945 945 945 945	945.27 345.27 745.52	345.21 345.33 346.33	955.37 355.52 346.20	352.60 355.60 51.61	951.74 952.91 951.52	950.98 951.75 350.88	950.46 950.90 950.42	

145.87 :4...72 144.41 146.75 147.59 153.70 153.17 247.80 215.96 205.59 197.65 193.28

PCSL CCNTENT-ESM C1030AC.FT3

FOSS RESERVOIR	90.1	>ON	060	247	FE	*	4	XAX	רוא	JUL	9A K	SEP	TOTAL
INFLUNSCIOODAC.FT.) AVG 1926 THRU 1980 FT 1982	3.53	1.79	1.23	1.91	1.19	2.86 3.39	9.34	15.36	12.37	3.69	2.5 11.2 11.2	2.87	1001
RELEASES(1000AC.FT.) Avg 1970 Thru 1962 FY 1962	2.49	0.24	0.19	0.23	0.56	0.22	0.21	3.64	12.24	1. 4 3. 53	0.48	0.28	22.7
RAINFALL(INCHES) AVG 1930 THRU 1977 FY 1982 DEVIATION	1.98 5.87 3.89	11 11 0 0 0 0 0 0 0	0.16	0.63	0.01	1.26	2.29	4.05 10.37 6.32	3.14 5.03	2.00 3.39 1.39	2.49	2.27 0.38 -1.89	22.83 29.49 6.66
POOL ELEVATION END OF MONTH HAXINUM	1636.74 1636.78 1636.15	1636.47 1636.75 1636.47	1636.25 1636.47 1636.25	1636.13 1636.25 1635.95	1636.19 1636.19 1636.13	1636.40 1636.41 1636.19	1636.20 1636.40 1636.10	1642.50 1642.84 1636.14	1639.97 1642.50 1639.58	1640.00 1640.00 1639.85	1639.61 1642.02 1639.61	1639.06 1639.61 1639.06	
POOL CONTENT-EOM (1000AC.FT)	144.79	143.22	141.94	141-24	141.59	142.81	141.64	181.35	164.55	164.74	162.28	158.81	
				REO	RIVER	BASIN							
FORT CORB RESERVOIR	100	NON	OEC	JAN	F E 6	A A	4	MAY	NOC	106	A U G	SE	TOTAL
INFLOWS(1000AC.FT.) AVG 1926 THRU 1981 FY 1982	2.94	1.88	2.05 0.83	2.27	2.38	3.09	4.10	6.26	5.89	2.86	1.85	2.41	38.0
MELEASES(1000AC.PT.) AVG 1976 THRU 1982 FT 1982	000	9.00	0000	00	0.00	000	00	00.0	7.44	1.18	00	00	9.0
AAINFALL(INCHES) AVG 1930 THRU 1977 FY 1982 DLVIATION	2.47 6.38 3.41	1.37	1.19	1.74	1.11	1.60	2.63 0.80 -1.83	4.62 19.22 14.60	3.28 3.95 0.70	2.37 2.70 0.33	2.50 0.60 -1.90	1.27	27.27 41.47 14.20
FOOL ELEVATION END OF MONTH MAXIMUM	1338.06 1338.19 1337.05	1338.11 1338.16 1338.03	1338.01 1338.14 1337.99	1338.89 1339.00 1337.50	1339.18 1339.20 1338.89	1339.35 1339.38 1339.15	1339.14 1339.35 1339.04	1349.15 1349.15 1339.14	1344.65 1349.44 1344.61	1342.15 1344.65 1342.15	1341.37 1342.15 1341.37	1340.79 1341.37 1340.79	
POOL CUNTENT-EOM (1000AC.FT)	64.87	65.05	64.69	67.90	68.98	69.62	68.83	112.72	91.35	10.63	17.47	75.16	

961
1.24
0.19
2.32 1.95 -0.47
872.44 873.07 871.99
73.45
A D N
199.55
191.28
1.38
617.43 615 624.20 617 617.30 615
3344.18 2682.00 248

PAT MATSE LAKE	100	NO.	DEC	JAN	FEB	MAR	4	MAY	708	JUL	AUG	SEP	TOTAL
INFLUMS(1000AC.FT.) AVG 1937 THRU 1981 FY 1982	4.89	7.23	7.99	6.38 6.40	11.78 9.57	12.30	16.04	15.77	10.14	8.6 8.3	1.49	4.15	101.6
RELEASES(1000AC.FT.) AVG 1976 THRU 1982 FY 1982	0.51	3.15	1.03	0.95	3.24	6.02	6.00 4.00	9.70	15.07	6.90 29.98	2.94	000	55.8
RAINFALL(INCHES) AVG 1930 THRU 1977 FY 1982 DEVIATION	3.22 5.83 2.61	3.32 2.93 -0.39	3.15 0.39 -2.76	2.75 3.12 0.37	3.10	3.75 2.17 -1.58	4.85 2.34 -2.51	5.27 10.53 5.26	4.06 1.94	3.36 4.98 1.62	2.71 1.33 -1.38	4.18 0.05 -4.13	43.72 40.87 -2.85
POOL ELEVATION END OF MONTH MAXIMUM MINIMUM	452.30 452.30 449.61	451.92	451.11 451.92 451.11	452.09 452.09 450.10	452.34 452.44 451.63	451.98 453.27 451.98	451.37 452.03 451.37	461.47 462.41 451.17	456.46 461.47 456.46	452.16 456.46 452.03	450.91 452.18 450.91	450.12 450.91 450.12	· - .
POOL CONTENT-EJM (1900AC.FT)	132.46	130.11	125.17	131-16	132.71	130.48	126.76	149.71	159.67	131.59	123.97	119.31	
				R F	RIVER	BASIN						-	
SARDIS LAKE	907	AGN	DEC	242	7F 68	A A	4	HAT	. S	זמר	9 P	S	TOTAL
INFLOMS(1000AC.FT.) AVG 1926 THRU 1981 FT 1982	78.29	15.39	20.38	21.79	26.99	30.93	39.85	39.52	19.88	6.67	2.66 0.96	9.87	248.9
RELEASES(3000AC.FT.) LAKE HAS NOT FILLED													
RAINFALL(INCHES) AVG 1930 TWRU 1977 FY 1962 DEVIATION	31.38 5.03 5.01	3.15	2.60	2.53 5.78 3.25	1.15	3.64	10.00	**************************************	1.12	8.60 2.60 2.00	3.34	4.56	40.40
POOL ELEVATION END OF MONTH MAKEMUM MINIMUM	546.60 572.40 534.60	548.20 559.80 536.00	536.20 551.40 536.00	569.20 569.20 536.20	545.30 569.20 542.50	936.70 946.80 536.70	536.20 538.00 538.00	550.50 568.50 535.80	533.80 533.50 535.50	537.20 547.00 934.40	534.30 537.20 534.30	534.20 543.30 534.20	
POOL CINTENT-EOM (1000AC.FT)	1.01	1.48	0.03	43.01	0.12	0.0	0.03	2.40	0.03	0.08	0.01	0.01	

RED RIVER BASIN

HUGO LAKE	007	VCN	DEC	JAN	2 2 24	a A I	A	HAY	NOT	ากเ	AUG	SEP	. TÖTAL
INFLINS(1000AC.FT.) AVG 1326 THRU 1964 FY 1982	40.79	74.01	117.34	160.37	117.57	171.23	257.85	250.16	114.02	56.90	19.14	49.05	1485.4
RELEASES(1000AC.FT.) AVG 1976 THRU 1982 FY 1982	35.05 102.33	43.77	53.18 73.22	69.85	142.23	191.60	248.51	191.38	175.52	56.35 263.13	17.98	13.07	1239.5
RAINFALL(INCHES) AVG 1930 THRU 1977 FY 1982 DEVLATION	3.67	3.76 4.18 0.42	3.20	2.89	3.30 1.09 -2.21	3.92 1.26 -2.66	8.12 1.73	10.77	4	8.0 8.0 9.0 9.0	3.42 2.10 -1.32	0.40 0.40 0.40	44 - 44 - 44 - 44 - 44 - 44 - 44 - 44
FOOL ELEVATION END OF MONTH MAXIMUM MINIMUM	411.33 414.72 402.24	405.30 414.40 404.50	404.80 406.15 404.49	411.27 411.27 404.45	405.75 415.47 404.65	404.57 405.81 404.53	404.78 405.35 404.51	423.23 423.55 404.53	417.34 425.09 417.34	404.55 417.34 404.50	403.43 404.72 403.43	402-17 403-43 402-17	
POUL CONTENT-FOM	263.21	168.38	161.60	262.15	174.50	158.49	161.33	929.97	384.68	158.22	143.73	128-19	
				R EO	RIVER	BASIN							
PINE CREEK LAKE	DCT	> 0	DEC	NAU	# 83	IAR	4	HAM	N O T	101	AUG	8 8 8	TOTAL
INFLOWS(1000AC.FT.) AVG 1927 THRU 1981 FY 1982	22.03 35.86	38.04	56.04	60.24	78.03	82.93	95.41	104.78	42.28	17.31	8.38 2.67	22.66	628.7 754.0
RELEASES(1000AC.FT.) Avg 1976 thau 1982 Fy 1982	22.21 33.13	32.40	27.26	35.95	56.37	85.88	4.90	96.67	79.88	12.68	6.71	3.87	510.6 742.0
RAINFALL (INCHES) AVG 1930 THRU 1977 FY 1982 DEVIATION	3.80 6.68 2.88	3.90	8.50 0.00 40.00	3.17	3.52	4.25 1.30 -2.95	5.24 1.48 -3.76	6.12 7.23 1.11	10.11	2.4 1.4 1.4	3.66 2.18 -1.48		50.15 31.57
POOL ELEVATION END OF MONTH MAXIMUM MINIMUM	438.68 442.23 437.63	439.50 441.60 438.10	438.35 440.17 437.92	450.80 450.80 438.11	439.50 452.17 433.05	438.53 441.27 438.09	442.29 442.29 438.53	459.83 462.29 442.29	442.69 459.83 442.55	440.39 442.71 440.33	439.11 440.57 439.11	437.82	
POUL CONTENT-EOM	56.37	59.64	55.10	120.91	59.64	55.79	71.96	195.62	13.76	63.35	30.06	53.09	

BROKEN BON LAKE	CCT	A C N	060	NAU	FEB	M A A	APR	MAY	NOT	Jul	AUG	AUG SEP TOTAL	TOTAL
INFLOMSCIODOAC.FT.) AVG 1930 TMRU 1981 FT 1982	34.81	59.40	95.11	111.71	114.40	140.87	130.36 72.34	138.16	95.11 [11.71 114.40 140.87 130.36 138.16 52.17 26.71 24.75 110.56 115.87 122.80 72.34 304.48 125.95 6.56	26.71 6.56	14.15 23.55 940.4 1.33 2.46 1011.8	23.55	940.4 1011.8
KLLEASES(1000AC.FT.) Avg 1976 theu 1982 Fy 1982	23.51	20.88 9.92	45.64	63.48	\$9.03 116.64	83.62 93.09	109.79	83.62 109.79 87.83 93.09 92.73 155.63	120.30	51.97	37.54	23.71	927.7
RAINFALL(INCHES) AVG 1930 THRU 1977 FY 1982 DEVIATION	4.26 4.55 0.35	4.08 2.85 -1.23	4 · 12 · 0 · 0 · 0 · 0 · 0 · 0 · 0 · 0 · 0 ·	3.76 3.85 1.70 0.48 -2.06 -3.37	3.85	4.86 5.32 6.15 1.85 2.01 12.13 -3.01 -3.31 5.98	5.32 2.01 -3.31	6.15 12.13 5.98	4.38 6.71 2.33	4.38 4.25 3.82 4.53 6.71 3.12 2.42 0.22 2.33 -1.13 -1.40 -4.31	3.82 2.42	4.53 0.22 -4.31	53.32 38.08 -15.24
PUSL ELEVATION END OF MONTH MAXIMUM MINIMUM	590.38 590.38 586.17	594.21 594.21 590.38	592.07 595.28 592.07	595.58 595.58 588.50	595.52 596.83 594.79	597.11 599.60 595.34	\$95.35 \$97.23 \$95.35	592.07 595.58 595.52 597.11 595.35 605.41 595.28 595.58 596.83 599.60 597.23 608.84 592.07 588.50 594.79 595.34 595.35 594.97	599.18 596.51 607.87 599.18 599.18 596.43	596.51 599.18 596.43	591.70 596.56 591.70	589.58 591.70 589.58	
POOL CONTENT-EOM	194.27	844.91	816.37	863.51	862.69	384.56	860.37	794.27 844.91 816.37 863.51 862.69 884.56 860.37 1004.44 913.55 876.28 811.50 783.93	913.55	876.28	811.50	783.93	

						RED RIVI	RED RIVER BASIN							
6 1	DEQUEEN LAKE	00.	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	າທະ	AUG	SEP	TOTAL
	Inflows (1,000 AC. FT.) Avg 1930 thru 1982 WY 1982	6.2 24.1	13.1 17.0	20.3	24.5 17.5	24.6 26.1	30.0 19.0	29.3 22.1	30.0 60.5	11.2 20.8	5.3	4.0 0.6	6.3	204.8
	Releases (1,000 AC. FT.) Avg 1979 thru 1982 WY 1982	13.1	12.3 18.4	15.1	15.6	19.8 30.4	24.5 20.3	29.9 21.6	29.2 33.5	36.9 45.3	7.3 10.5	8.5 5.8	1.2	213.4
37	Basin Rainfall (inches) Avg 1930 thru 1982 WY 1982 Deviation	8. 88 4 4. 8-	4.2 2.6 -1.6	4.1	e. 4.0 e. 6. e.	3.8 3.5 -0.3	4.8 2.1 -2.7	5.4 5.0	6.4 11.8 +5.4	4.2 6.4 +2.2	4.3 40.2	3.3 1.8 -1.5	4.3 2.1 -2.2	\$2.4 \$3.4 +1.0
	Pool Elevation End of Month Maximum Minimum	438.23 445.60 436.76	437.27 442.74 437.10	437.19 437.67 437.06	440.53 440.70 437.10	438.06 441.21 437.27	437.08 438.26 437.02	437.11 440.28 437.08	450.03 455.44 437.01	437.77 451.08 436.96	431.89 437.77 431.89	427.58 431.89 427.58	427.42 427.63 427.24	
	Pool Content ECM (1,000 AC. FT.)	37.0	35.4	35.2	41.2	36.7	27.0	35.1	7.19	36.2	27.0	71.4	21.2	
91	GILLHAM LAKE	DCT	NOV	DEC	JAN	FEB	#A	APR	MAY	NOI	JUL	AUG	SEP	TOTAL
	Inflows (1,000 AC, PT.) Avg 1930 thru 1982 WY 1982	11.8	23.5 23.1	37.5	4.97 41.9	43.8 52.5	55.3 39.9	6.67	51.3 61.3	20.3	10.3	5.2	6.6 0.1	365.2 356.7
	Releases (1,000 AC. FT.) Avg 1977 thru 1982 WY 1982	8.2	15.9	25.6 8.0	28.0 27.9	31.9	58.7 40.7	72.4	48.1	39.9 54.9	8.5 50.0	12.2	3.0	352.4
	Basin Rainfall (inches) Avg. 1930 thru 1982 4Y 1982 Deviation	4.0 8.2 +4.2	4.4 2.9 -1.5	4.1 0.6 -3.5	4.0 5.7 +1.7	4.0 3.8 -0.2	5.1 2.7 -2.4	5.4 5.6 •0.2	6.4 9.1 +2.7	4.7	4.4 3.2 -1.2	3.3 2.4 -0.9	4.6 1.3 -3.3	\$4.4 \$2.9 -1.5
	Pool Elevation End of Moneh Maximum Minimum	502.48 510.22 500.21	502.51 509.25 502.17	502.11 503.86 502.04	\$11,20 \$11.51 \$02.10	\$03.03 \$12.77 \$02.26	\$02.24 \$04.08 \$01.82	\$02.20 \$12.04 \$01.9\$	509.84 517.82 501.96	\$02.20 \$17.27 \$02.20	\$01.85 \$02.20 \$01.30	486.70 502.28 485.70	486.11 486.71 486.11	
	Pool Tontent EOM (15mm) AC. FT.)	33.7	33.7	3.2	47.1	34.5	13.4	33.3	4. 77	11.1	32.8	7.	15.4	

					_	RED RIVER	BASIN							
اه	DIERKS LAKE	oct	NOV	DEC	JAN	FEB	HAR	APR	MAY	JUN	Jur	AUG	SEP	TOTAL
	Inflows (1,000 AC. FT.) Avg 1930 thru 1982 WY 1982	4.0	9.3 3.4	15.1	19.9	17.8	22.1 10.2	19.7	21.4	7.5	0.4	1.2	3.3	145.4
	Releases (1,000 AC. FT.) Avg 1977 thru 1982 WY 1982	3.7	5.5 3.5	9.0	10.1 8.2	12.7	18.9 10.0	19.6 16.8	17.3 8.2	14.4	7.0	2.7	0.8 1.0	121.7 95.8
70	Basin Rainfall (inches) Avg 1930 thru 1982 WY 1982 Deviation	4.5 6.2 +1.7	4.5 1.7 -2.8	4.2 1.0 -3.2	4.1 6.2 +2.1	4.1 3.5 -0.6	5.1 2.2 -2.9	5.3 6.9 +1.6	6.2 6.9 +0.7	4.9 8.1 +3.2	4.0 1.7 -2.3	3.2 3.8 0.6	3.9 1.4 -2.5	54.0 49.6 4.4.4
	Pool Elevation End of Month Maximum Minimum	526.17 526.90 525.62	525.92 527.02 525.80	526.00 526.14 525.92	530.70 530.70 525.98	525.10 531.58 525.05	525.04 526.63 524.50	526.04 531.03 525.04	527.42 529.38 525.82	526.90 532.61 526.77	525.42 526.90 525.42	524.51 525.44 524.51	523.59 524.51 523.59	
	Pool Content ECM (1,000 AC. FT.)	29.9	29.5	1.62	36.5	28.4	28.4	19.7	31.6	30.9	28.9	17.7	26.5	
æ i	HILLWOOD LAKE	0CT	NOV	DEC	JAN	FEB	MAR	APR	MAY	NOS	JUL	AUG	SEP	TOTAL
	Inflows (1,000 AC. PT.) Avg 1929 thru 1982 WY 1982	113.6 180.3	238.6 166.1	361.0 116.6	441.7	491.1	573.3 404.8	608.0 330.7	663.8 691.9	298.1 849.2	116.3 95.9	71.17	98.9 39.8	4,075.5
	Releases (1,000 AC. FT.) Avg 1976 thru 1982 WY 1982	105.5 155.4	149.6 174.1	211.9	281.3 222.8	339.2 582.4	442.2 403.8	537.5 320.8	438.8	466.7 876.3	152.2 252.6	74.2	64.6 34.3	3,263.7
	Intervening Basin Rainfall (inches) Avg 1930 thru 1982 7.5 WY 1982 7.5 Deviation +3.8	(inches) 3.7 7.5 +3.8	4.1 2.0 -2.1	3.7 0.8 -2.9	3.6 4.7 +1.1	3.7 3.0 -0.7	4.3 2.0 -2.3	4.8 4.1 -0.7	5.7 8.8 +3.1	4.0 7.3 +3.3	3.4 2.9 -0.5	2.9 2.9 0.0	3.8 1.7 -2.1	47.7
	Pool Elevation End of Month Maximum Minimum	259.84 260.95 259.21	259.35 261.53 259.24	259.18 259.39 259.04	259.58 259.79 259.18	259.74 259.83 259.16	259.42 259.87 258.83	259.42 260.09 259.03	265.36 265.36 258.98	264.34 269.00 264.34	259.46 264.34 259.20	259.22 259.57 259.09	259.06 259.42 259.04	
	Poo ontent EOM	224.3	509.6	204.5	216.5	221.3	211.7	211.7	424.4	382.8	212.9	265.7	0.102	

z
-
(J)
æ
EA
Ľ,
-1
3
_
4
KFD

E CANADA TARE	oc.	Š	วรด	JAN	774	4	AFA	F,A3	CCI.	ากเ	AUC	SE1 1	1CIAL
INFLORS (1000 AC.FT.) AVG. 1957 1HhU 1962 FY 1982	429 429	165 286	220 10	165 32	229 106	257	286 92	4 38 897	195 451	66 149	19 34	38	2155 2633
ELEASES (1000 AC,FT.) AVG 1957 THKU 1982 FY 1982	109 232	152 546	161 32	205 11	216 100	234 99	200 25	274 252	252 602	166 504	52 63	3 20	2099 2476
rainfall (Inches) avc 1957 Thru 1977 fx 1962 Leviation	3.68 12.02 8.34	3.29 2.19 -1.10	3.65 0.33 -3.32	2.47 2.68 0.21	3.06 2.23 -0.83	3.93 1.78 -2.15	4.87 3.18 -1.69	4.44 10.83 6.39	4.25 7.08 2.83	3.40 3.00 -0.40	2.67 2.96 0.31	4.66 0.88 -3.98	44.57 49.18 4.61
POOL ELEVATION ENL GF NONTII NAXIMUM MINIAUN:	230.39 230.39 224.61	221.64 230.90 221.84	220.64 220.85 220.64	221.24 221.28 220.63	221.32 222.72 220.68	222.76 224.65 221.32	224.85 224.85 222.67	239.37 239.37 224.85	236.14 239.58 235.93	22-17 236-14 22-01	225.67 227.52 225.63	224.14 225.67 224.14	
(1000 AC.FT.)	455	186	159	172	1.4	206	497	692	13	336	28 B	261	

FED RIVER BASIN

	2	NC.V	בור	1140	111	MAK	AFK	MAX	25 S	JUL	AUG	SEP	TUTAL
LAKE O THE FINES													
INECOMS (1000 AC.PT.) AVG 1958 THEO 1982 PY 1982	10 37	25 19	2 4 6	53 20	56 35	3.5	3 (64	31 54	10 71	22	13	46 5 35 1
RELEASES (1000 AC.FT.) AVC 1958 THRU 1962 Ft 1962	10 33	15 17	4 0	49 15	3,74	99 57	56 19	58 13	35 59	15 23	112	53	427
NAINEALL (INCHES) AVG 1957 THRU 1977 FY 1962 LLV IVI IGA		3.53 2.25 -1.28	3.69 C. 36 -3.32	2.59 2.69 0.10	3.26 2.52 -6.64	3.73	4. ¥0 3. 42 -1. 48	4.01 5.82 1.81	5.42	2.79 2.85 0.06	2.33 1.19 -1.14	3. 43 1. 10 1. 16	41.46 36.36 -3.08
FULL ELEVATION E.G. OF NANTH PAYING 11-11-11-10.	222.70 229.27 228.52	226.70 226.93 228.48	226.90 229.05 228.70	229.02 429.17 226.54	228-82 429-22 228-55	228.81 275.10 220.81	229.50 00.43.2	231.60 231.1 225.50	230.90 21.00 280.	2.30.20 2.30.98 2.29.98	229.77 23(.24 229.77	2.26.87 2.9.15 2.85.5	
FUCL CONTENT EUR. (1000 AC.FI.)	657	657	717	765	197	[97	7.4	÷	708	288	ر ح	262	

z
S
ā
VER
_
Æ
NECHES

SEP TOTAL	32 1956 0 1662		737		2429
AUG	#r	143	2.93 1.29 -1.64	161.71	
JUL	6.56 6.08	147	3.72	163.22 164.35 163.14	2765
SCN	136 96	190 108	3.55	164.22 164.81 163.80	5708
MAX	313 347	209 123	5.22 4.64 -0.58	164.76 165.11 163.17	2940
APR	289 641	146	4.64 7.05 2.41	163.17 163.17 157.32	2762
MAR	282 148	143	3.69 2.96 -0.73	157.32 157.32 156.18	2155
FEB	258 123	114	4.18 2.53 -1.65	156.25 156.28 155.38	2055
JAN	256 71	7 3	4.65 3.15 -1.50	155.37 155.57 154.79	1974
DEC	172 25	20 20 20	5.02 0.99 -4.03	155.42 155.93 155.34	1979
NOV	86 70	22	4.67 2.69 -1.98	155.86 155.96 155.52	2019
Ę,	94	52 77	3.15 5.48 2.33	155.52 155.86 155.24	1988
SAM RAYBURN RESERVOIR	INFLOWS (1000 AC.FT.) AVG 1908 THRU 1982 FY 1982	RELEASES (1000 AC,FT.) ANG 1965 THRU 1982 FY 1962	FAINFALL (INCHES) AVG 1931 THRU 1960 FY 1982 LEVIATION	POOL ELEVATION END OF NONTH MAXIMUM MINIMUM	POOL CONTENT EON (1000 AC.FT.)

NECHES RIVER BASIN

TOTAL	3581 2221	3196	45.45 37.59		
	67	108	2.65	75.76 81.94	
V DC	81 146	122	2.81	80.39 92.65	67
301	205	178	3.27	82.65 83.40	06
3 5	290 202	29 4 201	3.43 5.33	81.43	25 25
KY.	607 526	601 525	5.00	81.78 84.21 80.30	6,
APR	514 351	408 361	4.60 5.70 1.10	81.99 83.73 81.64	81
MAR	495 113	376 101	3.92 2.90 -1.02	83.05 83.05 81.60	95
834	439	338 93	3.59 2.77 -0.82	82.36 83.05 80.29	98
S A A	438 115	31.3	4.10 2.43 -1.67	80.31 82.36 78.94	6.2
DEC	284 82	234 98	4.71 0.98 -3.73	78.94 80.75 77.94	20
NON NO	151 86	130	4.25 2.72 -1.53	80.74 82.16 80.53	67
5	74	96	2.92 6.15 3.23	82.10 83.56 77.90	83
b.A. STEINHAGEN LAKE	INFLOME (1000 AC.FT.) AVG 1908 THRU 1962 FY 1962	ALCARES (1000 AC.PT.) AVG 1951 THRU 1962 FY 1982	RAINFALL (INCHES) AVG 1931 THRU 1960 FY 1962 DEVIATION	POCL ELEVATION END CF MONTH MAXIMUM MINIMUM	POCL CONTENT ECH (1000 AC.FT.)

≐
=
v
~
247
4
IVE
~
~
~
=
h.14.
7
-

٠	3	3	ויוי	440	ırr	SEA.	AFK	\$.A.b	ş	Jul.	A bo	3 71 4	1 CIAL
BLIBHICH LAN													
INFLINS (1000 AC. PT.) Ave 1924 THEU 1962 FY 1982	30 30	42	2166	سم مبر	م م	α 1	Q. 44	14 45	3 4	~ 9	4~	70	861 198
RELEASES (1000 AL,FT.) Avg 1952 Turu 1962 FY 1962	46	4 55	77	424	4 ~	_တ စ္တ	V 44	07 0	77 63	50 50 50	70	7 0	49 168
MAINFALL (INCHES) Ave 1931 Taku 1960 FY 1962 Deviation	2.83 11.20 6.37	2,22 2,27 0,05	2.30 0.19 -2.11	2.06 2.27 0.21	2.06 1.83 -0.23	2.36 2.39 0.03	3.79 1.95 -1.84	4.75 7.66 2.93	3.28 6.83 3.55	2.16 4.80 2.64	2.10 0.92 -1.18	2.44 0.94 ~1.50	32.35 43.27 10.92
POOL ELEVATION END OF MONIN MAXIMUN	697.70 697.70 68.93	694.16 703.71 694.07	694.24 694.35 694.16	694.33 694.33 694.05	695.14 695.14 694.33	694.40 695.14 693.96	694.25 694.63 694.02	704.07 704.07 694.25	695.61 695.81	694.13 696.26 694.03	693.64 694.16 693.64	693.03 693.64 693.03	
COU CONTENT FUM	103	68	68	06	6	96	89	133	95	68	E 3	85	

TRINITY RIVER BASIN

	1 53	NCV	DEC	JAN	FEB	MAK	APR	MAY	JUN	JUL	AUG	SEP	TOTAL
LENISVILLE LAKE													
INFLONS (1000 AC.FT.) AVG 1924 THRU 1982 FY 1982	41 975	30 206	26 19	57	42	5. 45.	2.4 7.2	99 814	52 178	19 64	111	58 9	504 2525
FELEASES (1000 AC,FT.) AVG 1954 THRU 1962 FY 1962	30 240	45	44 293	27 161	25 139	3.3 46	33 25	7, 165	232	41 253	11.	22 80	479 2317
FALS (INCHES) AVG 1931 THRU 1960 FY 1962 DEV FYTON	2.96 19.07 16.11	2. 33 3.76 1.43	2.53 0.22 -2.41	2.14 3.48 1.34	2.66 2.30 -0.36	2.53 1.62 -0.12	4.08 2.32 -1.76	5.05 17.18 12.13	3.88 6.13 2.25	2.57 3.37 0.80	2.43	2.88 0.60 -2.28	36.04 61.1 25.67
FOOL ELEVANICA END OF MONTH MAXIMUP. MINIMUM	535.43 535.63 512.06	529.97 536.48 529.97	521.40 529.97 521.37	517.12 521.40 515.70	516.14 519.27 515.79	515.67 516.14 514.97	515.38 515.95 515.34	534.90 535.26 515.18	533.14 534.90 532.62	527.46 533.14 527.46	518.57 527.46 518.57	514.99 518.57 514.99	
POOL CONTENT EUM (1000 AC.+T.)	1123	≯ 06	179	509	485	473	466	1100	1027	814	545	457	

z
7
ä
SAS
¥
7
7
~
Ξ
Z
_
×

·	ទ	20 2	DEC	JAN	et B	P.ĀK	APR	МАХ	JUN	JUL	AUG	SEP	TOTAL
GRAPEVINE LAKE													
INFLORS (1000 AC.FF.) AVG 1924 THHU 1982 FY 1982	11,	5,6	۲ ۵	61 61	13	16 15	77	30 219	15 69	31	~9	٥0	191
RELEASES (1000 AC,FT.) AVG 1952 THRU 1982 FY 1982	**	8	12	9	6 5	, 16	10	21"	15 82	13	112	տտ	111
NAINFALL (INCHES) AVG 1931 THRU 1960 EY 1982 DEVIATION	3.13 18.44 15.31	2.19 3.30 1.11	2.24 0.23 -2.01	1.90 2.44 0.54	2.26 1.81 -0.45	2.26 1.74 -0.52	3.89 2.59 -1.30	4.46 10.97 6.51	3.28 5.74 2.46	2.56 3.78 1.22	2.48	2.78 0.86 -1.92	33.43 53.11 19.66
FOOL ELEVATION END OF MONTH MAXIMUM MINIMUM	\$62.96 \$62.96 \$31.00	557.84 563.50 557.84	548.34 557.81 546.34	538.56 548.34 538.03	536.08 538.62 535.07	535.69 536.12 535.69	535.18 535.78 535.01	557.43 557.43 535.18	555.88 558.29 555.40	546.69 555.88 546.69	535.84 548.69 535.84	534.64 535.84 534.64	
FOUL CONTENT EUM (1000 AC.FT.)	464	199	567	208	189	186	182	394	3.6	539	181	178	

BASIN
Š
2
k I VER
5
Z
FRINITY
Z
7
ᆵ

	r ₂	3 S	DEC	JAN	FEB	MAR	APR	MAX	N O C	JUL	AUG	SEP	TOTAL
LAVON LAKE													,
INFLOMS (1000 AC.FT.) AVG 1924 THRU 1982 FY 1982	14 247	19 113	23	25 51	₹. £.	n	53 22	69	۲. 6	20	13	77	106.1
RELEASES (1000 AC,FT.) ANG 1953 THRU 1982 FY 1982	13	14 81	26 123	20 88	15	321	15 0	58	٦٠ 116	120	59	₹ 0	244 861
KAINFALL (1MCHES) AVG 1931 THKU 1960 FX 1962 DEVIATICN	3.28 16.72 23.44	2.87 4.54 1.67	2.99 0.24 -2.75	2.47 3.75 1.28	2.82 2.27 -0.55	3.37 1.46 -1.89	4.57 2.28 -2.29	5.24 16.70 11.46	3.99 6.02 2.03	2.86 2.91 0.05	2.30 -0.41	2.67 0.83 -1.84	39.84 60.04 20.20
PACAL ELEVATION EIND OF MONTH PAXIMUM AIN IND.	499.65 499.65 490.05	500.40 503.00 499.65	495.55 500.40 195.55	493.05 495.55 492.33	492.92 493.56 492.13	492.04 492.95 491.96	492.40 492.00 492.51	502.18 503.02 492.35	459.98 502.18 499.70	494.95 499.98 494.95	491.66 494.95 491.60	490.72 491.68 490.72	
FOOL CONTLINE ECO. (1000 AC. FT.)	640	099	513	479	476	457	465	110ء	649	523	450	4 30	

				TRIBIT	TRIBITY KIVEK BASIN	BASIN							
•	5	3	חדכ	JAN	334	₽ A K	AFK	P.A.Y	NO C	JUL	AUG	SEP T	TOTAL
NAVARRO MILLS LAKE													
INFLOMS (1000 AC. FT.) AVG 1906 THRU 1982 Fx 1982	, 10	97	20 20	707	10 2	12 10	21. 2.	22	14	4-1	۰ ۲	m 0	121 68
RELEASES (1000 AC,FT.) AVG, 1963 THKU 1982 FY, 1982	80	r.o	•0	40	မှဘ	L-4	თთ	16	22 16	ယ္တ	00	70	89 41
RAINFALL (INCHES) Avg. 1931, Thru. 1960 FY. 1962 DEVIALION	2.64 6.94 4.30	2.60 1.42 -1.18	2.61 0.23 -2.38	2.62 1.84 -U.76	2.80 1.30 -1.50	2.67 2.64 -0.03	4.36 2.93 -1.43	4.98 7.14 2.16	3.50 4.87 1.37	1.82	1.60 1.21 -0.39	2.64 0.04 -2.60	34.84 31.34 -3.50
FOGL ELEVATION END OF MONTH PAXIMUP: MINIMUP:	424.62 424.66 422.92	424.70 424.86 424.49	424.51 424.77 424.51	424.63 424.69 424.40	424.82 424.82 424.59	425.70 425.9b 424.80	424.90 425.70 474.51	427.83 427.84 424.67	426.57 427.84 4.4.50	424.26 426.57 424.26	423.51 424.26 423.51	422.72 423.51 422.72	
HUCL CLATENT LCM (1000 AC.+T.)	5 k	38	5	58	5.8	£ 3	59	٤,	8	95	52	4	
				THINT.	TRIMITE FIVER DASIR	LASIN							
	3	3.	ri.c	.AI.	#E.	MAK	AŁŁ	MAY	JUS	JUL	AUG	ી. તેવેડ	TUTAL
INFLUE LAND INFLUENCE (1000 AC.PT.) AND 1938 THFU 1982	~	~	4	4	و.	9	=	14	r	2	~	2	63
** 1582 KELLASES (1000 AC,FI.) Avg 1965 1460 1982 FY 1962	~ ~ 5	'4 V ⊃	o ~ ɔ	~ ~ >	7 41	~ Q~	r	14 22 2	.	- 7-	0 00	0 ~0	32 54 19
+A16-FALL (10C1-ES) AVG 19-11 10-NG 19-00 Fx 19-L2 LU-1//(11-10-)	4.90 6.49 8.29	2.7.4 1.51 -1.22	6. 32 0. 32 2.62	1.00	2.4 2.95 2.0-0-	2.21	4.11 2.41 -1.70	4.dl 7.3b 2.55	3.09 4.36 1.27	1.98 0.65 -1.13	2.16 0.92 -1.24	2.74 0.86 -1.36	35.53 31.04 -4.49
FUCL ELLV/110. LILL OF FOATE PAAIRUE. P.TICIFUE	421.25 421.25 426.60	421.19 421.19	421.23 421.37 421.22	4.1.34 4.21.40 4.21.13	421.69 421.69	421.03 421.55 421.00	421.16 521.11 421.00	424.05 424.05 421.16	421.35 424.05 420.93	420.66 421.35 420.68	420.03 420.6u	419.35 420.03 419.35	
FUL UNIER LUN (1000 A. FT.)	<u>.</u>	4.0	5.	4.	54	7,5	53	6.4	5.4	5.1	24	ŗ.	

						SAN JACINTO BASIN	O BASIN							
	BARKER RESERVOIR	001	NOV	050	AN	8	MAR	APR	MAY	NOC	JUL	AUG	SEP	TOTAL
	Inflows (1000 AC.Ft.) Aug. 1945 thru 1982 FY 1982	5.5	5.6 9.6	6.0 5.6	9.7	7.4	3.6 2.6	5.4	8.0 18.3	10.2	7.4	3.7	7.5	80.0 59.4
	Releases (1000 Ac.Ft.) Aug. 1964 thru 1982 FY 1982	7.2	6.5 7.6	5.1 7.6	8.2 1.9	8.3	4.7	4.6	9.5 18.0	9.5	7.3	3.4 4.4	9.0	83.3 59.2
44	Rainfall (Inches) Aug. 1945 thru 1982 FY 1982	3.60	3.34	3.27	3.09	2.94	3.17	3.32	4.48	3.78 0.46	3.10 0.95	3.73	4.15	41.97
	Pool Elevation End of Month Maximum Minimum	81.07 81.20 73.89	84.23 85.09 73.68	74.21 85.39 73.80	75.62 76.76 73.78	82.64 82.73 73.81	74.45 82.65 73.78	74.03 78.20 73.74	75.99 89.10 73.83	73.96 74.36 73.89	75.40 75.77 73.86	73.85 76.00 73.75	74.10 74.31 73.71	
	Pool Content E.O.M. (1000 Ac.Ft.)	0.1	1.6	0	0	0.5	0	0	0	0	0	0	0	
	ADDICKS RESERVOIR Inflows (1000 Ac.Ft.) Aug. 1948 thru 1982 FY 1982	5.0	5.5 9.7	6.2	6.4 2.8	6.9	3.1	5.8 7.8	7.9	7.2	3.5. 4.4	5.1	6.5 0.9	72.0 57.0
	Releases (1000 Ac.Ft.) Aug. 1964 thru 1982 FY 1982	8.1 4.6	6.7	5.1 8.5	7.4	7.2 3.2	3.4	8.E 8.E	9.7	7.3	5.6 3.4	3.5	7.9 0.9	76.7 57.0
	Rainfall (Inches) Aug. 1948 thru 1982 Fy 1982	3.86 5.03	3.31 3.36	3.36 1.39	3.03	3.13	2.12	3.47 3.19	4.22	3.66 0.59	3.12	3.29 1.56	4.37 0.59	40.94 31.16
	Pool Elevation End of Month Maximum Minimum	80.65 80.65 71.74	88.21 88.21 71.65	71.83 89.05 71.64	73.75 77.06 71.68	72.49 80.23 71.71	71.80 74.79 71.58	71.68 77.04 71.56	79.40 93.45 71.63	71.80 78.15 71.64	74.08 74.13 71.63	71.70 77.42 71.70	72.17 72.22 71.65	
	Pool Content E.O.M. (1000 Ac.Ft.)	0.3	3.4	0	0	0	0	0	0.2	0	0	0	0	

175 E.
۲ ۲
الا 1
كالماندان

	13	*	DI.C	JAI	11.E	P.Al.	AFk	h.A.y	SUN	70F	AUC	St. 1.15	TOIAL
MILTIGET LAKE INFLUMS (1000 AC. FT.) ANG 1895 THEU 1962 FY 1984	0.4 0.4 0.4 0.4	66	23	55 24	3.4 0.4	94 1	135	راً . 2	0_1 066_	98 711	27.	108 4	1 w 1
NELEASES (1000 PC.Fr.) Ave 1951 THRU 1962 FY 1962	88 E	5 <mark>7</mark> 252	45 41	5. 5.6	4 4 4 4	5.5 0.0	19	216 564	150 600	63 481	53 4 c	1 5.7 L	1 608 2969
HAINFALL (INCHES) Ave. 1931 'IIIND 1960 FY 1962 LEVIA'I ION	2.08 6.34 5.46	1.54 2.12 0.18	2.16 0.48 -1.68	1.96 2.1 2.0-	2.45 2.15 -0.10	2.00 2.14 0.00	3.49 2.50 -0.99	4.76 8.61 3.85	2.5 2.5 2.5	2.03 2.69 0.62	1.81	2.76	31.18 36.11 00.
FOOL LIEVATION END OF POSTII PAALFOE EIDTEIN	5 18. 10 547.64 540.51	533.31 549.69 532.97	532.36 533.38 532.67	530.76 532.36 536.55	530.43 530.43 530.25	529.75 530.42 529.56	529.39 530.00 529.35	535.27 530.33 529.16	540.01 540.05 513.65	533.04 540.71 533.02	531.21 533.06 531.21	529.51 531.21 529.51	
FOCE CONTENT FOR (1960 AC.F.L.)	٠٩٠	6.15	710	5.0	645	554	546	7.39	មហម	628	5 86	549	
				Likkaus	LRGZUS FIVER LASIN	NEIN							
	ર્	.i.	nf(Jha	वय	Furk	۸۴ _h	ŀΛx	SUN	JUL	Abc	SEF	TOTAL
WACU LANE													
16rfuns (1600 A.: Fr.) Avc 1907 16f0 1962 Fr 1962	25 13	9°	5″) s	7 9	97 97	10	5. 5.	¥2	14 8	ဆင	رر ه	310 150
**************************************	כת	4 o	~ 3	9 7	93	91 67	ð o	15 49	30 10) s	۳0	νo.	266 91
FAINFALL (INCHES) AND 1931 THEN 1960 FY 1962 LEVINITALIA	2.50 7.10 4.52	2.14 1.32 -0.0-	2.50 6.36 -4.12	2.26 2.40 -0.00	2. 35 2.00-2 1. 0-33	2.05 2.75 0.66	3.63 2.67 -1.16	4. 2. 2. 2. 2. 2. 2. 2. 2. 2. 2. 2. 2. 2. 2. 2. 2	2.00 5.61 2.13	2.14 2.23 0.09	1.67 0.45 -1.22	3.60 0.81 -2.19	32. 36 33.61 1.25

1 34

142

150

158

151

151

153

153

150

150

1,50

147

454.00 455.14 454.00

456.55 455.84 456.50 456.25 454.95 455.84

455.26 456.82 455.00

455.22 455.76 455.07

455.49 457.02 455.06

455.46 455.52 455.16

455.Cu 455.12 455.04

455.09 455.09 454.67

454.67 454.67 453.44

CCL FLEVALICA ELA CE PICETH FAAINUE MINIMUE

DRAZUS KIVLI LASIN

	3	3	した	NY:	874	P.A.	APR	ыАх	NON	JUL	AUG	St. T	TUTAL
PKCT'CH LANE													
INFLORS (1000 AC.PT.) AVG 1922 THRU 1962 FY 1982	35	6 7	70	~~	74	52	50	12 24	2 2	27	77	0ء	128
AELEASES (1000 AC,FT.) AVG 1963 THKU 1962 FY 1982	۲٦	æ 4	2 0	٠,0	90	40	5 0	11 16	0 4	8 4	10	77	64 81
KAINFALL (INCHES) AVG 1931 TAKU 1960 FY 1982 DEVIATION	2.1 .88 5.17	1.66 1.17 -0.49	1.7° 0.40 -1.36	1.65 1.26 -0.39	1.69 1.88 0.19	1.55 1.93 0.38	3.06 1.95 -1.11	4.68 6.25 1.57	2.75 6.50 3.75	2.08 1.99 -0.09	1.65 0.64 -1.01	2.73 0.60 -2.13	27.97 32.45 4.48
HOOL ELEVATION END OF MONTH MAXIMUM MINIMUM	1163.11 1163.15 1154.25	1162.44 1163.20 1162.40	1162.12 1162.44 1162.11	1162.10 1162.17 1162.01	1162.10 1162.14 1161.98	1162.15 1162.21 1162.03	1162.06 1162.17 1161.96	1163.28 1164.32 1162.00	1169.04 1169.09 1162.09	1164.25 1169.04 1164.25	1161.58 1164.25 1161.58	1160.34 1161.58 1160.34	
FOOL CONTENT EOM (1000 AC.FT.)	65	61	09	09	09	9	09	65	86	, 0	5	52	

BRAZOS KIVEK BASIN

	100	20	DEC	JAN	H 34	MAR	APK	MAY	2	JIH	Aug	95.	TOTAL
BELTON LAKE	}	į			ì					}			
INFLOMS (1000 AC.FT.) AVG 1908 THRU 1982 FY 1982	31	21 8	1, 2	31 3	95 9	3.7 20	65 22	103	49 7.5	37	14	26 0	468 235
RELEASES (1000 AC,FT.) Avg 1954 THRU 1962 FY 1962	25 2	23 2	20 2	26 1	26 1	٦٤	34	61	66 16	4. 36.	44	6 .00	38.7 1.1
RAINFALL (INCHES) AVG 1931 THRU 1960 FY 1982 DEVIATION	2.61 5.91 3.30	2.11 1.21 -0.90	2.28 0.47 -1.81	2.10 1.15 -0.95	2.21 1.73 -0.46	1.96 2.69 0.73	3.56 2.86 -0.70	4.66 4.89 0.23	2.89 5.21 2.32	2.07 1.84 -0.23	1.69 0.80 -0.89	2.92 0.26 -2.66	31.06 29.02 -2.04
PCOL ELLVATION ENL OF PONTH MAXINUN. MINIMUN.	594.30 594.42 593.87	594.45 594.45 594.29	594.23 594.45 594.21	594.11 594.23 594.05	594.24 594.24 594.02	594.74 594.97 594.21	594.26 594.88 594.05	593.98 595.59 593.94	595.01 595.05 793.93	594.29 595.01 594.01	594.07 594.40 594.07	593.18 594.07 593.18	
LUCE CONTENT ECM (1000 AC.+FT.)	446	418	449	443	445	451	445	442	455	446	443	432	

MASIN
VEK
S RI
3KA2C

Name Color Color		5	S S	חדת	NAC	FLB	MAK	APR	P.A.Y	NOC	JUL	AUG	SEP	TOTAL
14 10 12 15 15 22 23 23 26 46 21 10 5 18 7 9 13 13 14 16 21 35 25 23 3 2.76 2.16 2.13 2.02 2.13 1.84 3.35 4.42 2.99 1.98 1.92 2.70 1.97 -1.97 -1.05 -0.56 0.36 -0.05 0.14 1.21 -0.95 -1.11 622.20 622.23 622.49 622.27 622.46 622.24 622.75 623.60 623.05 622.92 621.80 621.80 622.18 621.99 622.14 622.23 622.27 622.27 622.23 622.75 623.60 623.05 621.80 621.13	STILLHOUSE HOLLOW LAKE													
2.76 2.16 2.73 2.02 2.13 1.84 3.35 4.42 2.99 1.98 1.92 2.76 2.16 2.13 2.02 2.13 1.84 3.35 4.42 2.99 1.98 1.92 5.09 1.19 0.36 0.97 1.57 2.20 3.30 4.42 2.99 1.98 1.92 622.20 1.19 -1.05 -0.56 0.36 -0.05 0.14 1.21 -0.95 -1.11 622.20 622.21 622.22 622.24 622.24 622.16 622.17 622.92 621.81 621.21 621.36 622.23 622.25 622.25 622.25 622.25 622.25 622.25 622.25 622.25 622.25 622.20 622.20 621.80 622.29 621.80 622.29 621.80 622.29 621.80 622.80 622.29 621.80 622.92 621.80 622.29 621.80 622.29 621.80 622.29 621.80	INFLOMS (1000 AC.FT.) AVG 1924 THRU 1982 Ex 1982	14 14	10 9	12	15	22	23	26 10	46 29	21 14	70	2	110	215 9-
2.76 2.16 2.33 2.02 2.13 1.84 3.35 4.42 2.99 1.98 1.92 5.09 1.19 0.36 0.97 1.57 2.20 3.30 4.56 4.20 1.03 0.81 2.31 -0.97 -1.05 -0.56 0.36 -0.05 0.14 1.21 -0.95 -1.11 622.20 622.21 622.27 622.46 622.24 622.16 622.17 622.92 621.81 621.24 621.36 622.14 622.23 622.51 622.49 622.53 622.53 622.92 621.80 621.39 622.13 622.27 622.27 622.27 622.27 622.53 622.92 621.80 621.39 622.14 622.23 622.27 622.27 622.27 622.27 622.27 622.20 621.80 621.80 237 237 237 237 237 237 237 237 237 234 234 231	RELEASES (1000 AC,FT.) AVG 1968 THRU 1962 FY 1962	8 12	r oo	5 0	13	13	16	21 9	35 26	25 5	23	۰۰	90	
622.20 622.23 622.49 622.27 622.46 622.24 622.16 622.17 622.92 621.81 621.24 621.36 622.99 622.89 621.81 621.24 621.99 622.80 622.49 622.27 622.23 622.03 622.02 622.00 621.80 621.13 4 237 237 237 239 237 239 237 237 237 239 237 237 237 239 237 237 237 237 239 237 237 237 237 238	RAINFALL (INCHES) AVG 1931 THRU 1960 FY 1982 DEVIATION	2.76 5.09 2.31	2.16 1.19 -0.97	2.33 0.36 -1.97	2.02 0.97 -1.05	2.13 1.57 -0.56	1.84 2.20 0.36	3.35 3.30 -0.05	4.42 4.56 0.14	2.99 4.20 1.21	1.98 1.03 -0.95	1.92 0.81 -1.11	3.11 0.53 -2.58	~~~
237 237 239 237 239 237 237 242 234 231	POOL ELEVATION END OF MONTH MAXIMUM MINIMUM	622.20 623.36 621.99	622.23 622.80 622.14	622.49 622.49 622.23	622.27 622.51 622.00	622.46 622.49 622.27	622.24 622.53 622.23	622.16 622.75 622.03	622.17 623.60 622.02	622.92 623.05 622.00	621.81 622.92 621.80	621.24 621.80 621.13	620.75 621.25 620.75	101010
	POOL CONTENT ECH (1000 AC.FT.)	2.37	237	239	237	2 39	237	237	237	242	234	231	228	

BRAZOS RIVER BASIN

	2	NOV	DEC	JAN	FEB	MAR	AFR	MAX	JUN	JUL	AUG	SEP	TOTAL
GEORGETOWN LAKE													
INFLOMS (1000 AC.FT.) AVG 1980 THRU 1982 FY 1982	12	~.5	77	٦,			77	11	27 5	٣.4	٠,0	•0	66 41
RELEASES (1000 AC,FT.) AVG 1967 THRU 1962 FY 196	, 01 10	OIF:	77	0	0 7	00	44	11	13	16 2	۲0	Φ0	30 38
RAINFALL (INCHES) AVG 1931 THRU 1960 FY 1962 DEVIATION	1.75 6.17 4.42	3.12 0.89 -2.23	1.10 0.29 -0.81	1.08 0.90 -0.18	2.32 1.22 -1.10	3.37 1.30 -2.07	3.29 3.81 0.52	5.71 4.62 -1.09	0.00 4.24 4.24	0.00 0.58 0.58	0.00 2.25 2.25	0.00 1.63	21.74 27.90 6.16
POOL ELEVATION ENL OF MONTH PAXIMUM MINIMUM	792.67 775.55 791.49	791.07 793.66 791.01	791.13 791.86 791.07	791.36 791.36 791.03	791.12 791.43 791.04	791.22 791.22 791.11	791.51 792.27 791.10	791.14 794.77 790.98	792.22 792.68 791.00	790.90 792.22 790.90	790.45 790.90 790.45	789.94 790.45 789.94	
HUOL CONTENT ECM (1000 AC.+T.)	68	د	ŗ	38	7.	r.	38	۲	39	Ę	36	36	

<u>:</u>	
3	
_	
-	
-	
۲۰۰۲.	
í	

	1,0	3:	٠١٠	JAi.	111	47.1	A1.14	Ki/ri	u c.i.e	770	AUC	7 7 7 7	TOTAL
CLEMENT LAND. Lattern 1960 AC.11.) Lattern 1960 AC.11.) Lattern 1960 AC.11.	0 t 2	3 ·1	4.0	40	సాబ	ę j	9.Z	2.2 4.0	52	77.	4.7	19 1	174 175
telich to (1000 A.,11.) 190. 190. 180. 190.	5.97 7.77	۵۳,	71	7 2	. 4 55	~~	<u>ر</u> کے	13	5,0 0	ស្ត	4.2	31 3	144.
talitale (liadies) avs 1931 line 1960 11 1962 utvlation	2.11 5.60 3.57	3. 35 U.91 -2.40	1.22 0.30	0.1 0.29 0.29	2.26 1.11 -1.15	3.57 1.51 -2.06	2.94 4.26 1.32	4.93 5.30 0.37	0.00 4.12 4.12	0.00 1.19 21.19	0.00 1.65 1.65	0.00 1.50 1.30	21.62 28.32 6.70
MOOL ELEVALION END OF MONTH PAXIMUM NINIMUM	504.73 507.21 504.33	504. 18 505. 50 504. 15	504.45 504.50 504.10	504.20 504.45 504.04	504.08 504.22 504.02	504.38 504.39 504.07	504.44 505.87 504.13	504.36 507.38 503.4b	505.12 505.42 504.01	504.19 505.12 504.19	503.81 504.19 503.81	563.43 503.81 503.43	
FCCL CANTENT ECM (1000 AC.FT.)	69	6 3	ړ	99	99	67	6	و_	ני	9	6.5	63	
				BKA 20S	kiver	EASIN							
	ij	NG.	DEC	JAN	กรา	MAk	APR	MAY	JUN	JOL	AUC	SEP	TOTAL
SCHERVILLE LAKE													
INFLONS (1000 AC.FT.) AVG 1924 THEO 1962 EY 1962	13	14 19	7,1	22 2	23.4	19 5	29 15	36 8 1	27 1	12 1	~~	07	222 151
HELLASES (1000 AC.FT.) Avg 1967 Theo 1962 FX 1982	110	1.2 30	14 U	⊅ =	1,7 0	16 0	77	33	13 35	21 0	\$ 0	s 0	198 115
MAINFALL (INCHES) AVG 1931 THEO 1960 FY 1982 UEVIATION	2.66 7.06 4.40	3.10 1.83 -1.27	3.15 0.57 -2.58	2.89 1.14 -1.75	2.67 1.13	2.38 2.38 -0.06	3.71 3.88 0.1	3.95 6.60 2.65	3.43 3.75 0.32	2.35 0.7 -1.62	2.45 1.06 -1.39	3.09 2.66 -0.43	36.09 32.9 -3.30
FUCL ELEVATION ENL OF MONTH FAXIMUM NINIMUM	239.10 239.10 237.39	237.98 240.04 237.94	237.45 238.02 23-60	237.86 237.87	238.00 238.04 237.85	238.21 238.21 237.96	238.72 239.03 238.15	241.25 242.45 237.87	237.98 241.25 237.97	237.40 237.97 237.40	236.89 237.40 236.89	236.45 236.89 236.89	
HOUL CUNTENT ECM (1000 AC.Fi.)	173	160	158	159	160	163	168	200	160	153	148	143	

CCLURADO RIVER LASIN

	ccr	NO.	790	JAN	FEB	MAh	AFR	FAY	NO.	Jut	AUG	SEF	TOTAL
Twill BUITES LAKE INFLOWS (1000 AC.FT.) AVG 1963 THRU 1982 FY 1962	16	4	٣.5	714	4	04	.m. va.	ም የ	42	٣٣	40	50	34
KELEASES (1000 AC,FT.) AVC 1963 THRU 1962 FY 1962	77	71	24	7	20	77	4 m	91	4.00	αο	4 ∞	O 4	338
RAINFALL (INCHES) AVG 1931 THRU 1960 FY 1982 LEVIATION	1.81 6.80 4.99	0.16 0.03 1.0-	0.91 0.03 -0.48	0.89 0.96 0.07	0.83 1.03 0.20	0.83 0.56 -0.27	1.74 0.83 -0.91	2.89 4.59 1.70	1.83 3.82 1.99	1.74	1.45 0.93 -0.52	2.37 0.07 -2.30	18.05 20.91 2.86
MODL ELEVATION END OF MONTH MAXIMUN MINIMUM	1926.21 1925.21 1922.65	1926.70 1926.70 1926.21	1926.98 1926.98 1926.70	1927.36 1927.36 1926.98	1927.86 1927.86 1927.37	1927.94 1927.95 1927.84	1927.53 1927.94 1927.53	1927.73 1927.79 1927.48	1927.48 1927.73 1927.08	1925.67 1927.48 1925.67	1923.25 1925.67	1921.54 1923.17 1921.51	
FCUE CONTENT EUM (1000 AC.FT.)	16	86	94	96	66	6 6	5-6	85	9,	99 90	73	99	
				COLORADO	DO RIVER	BASIN							
	SCT.	NOV	DEC	JAN	FEB	MAK	APR	MAX	NOC	JUL	AUG	SEP 1	TOTAL
O.C.FISHER LAKE													
INFLOWS (1000 AC.FT.) AVG 1915 THKU 1982 FY 1982	44	00	20	၁ဝ		~ ~	40	٣٠	m 04	٣.	70	0 1	30 12
KELEASES (1000 AC,FT.) AVG 1953 THRU 1982 FY 1982	2 0	00	90	00	00	00	00	00	00	۳0	00	00	۳0
NAINFALL (INCHES) AVG 1931 TH (U-1960 FY 1982 LEVIALION	1.88 6.40 4.52	0.75 0.12 -0.63	1.04 0.02 -1.02	0.84 0.79 -0.05	0.84 U.80 -0.04	0.86 0.85 -0.01	1.59	2.1 5.55 2.84	1.91 5.19 3.20	2.09 1.52 -0.57	1.65	2.18 0.07 -2.11	18.34 23.09 4.75
HOUE ELEVATION END OF MONTH MAXIMUM NINING	1885.27 1885.36 1863.72	1885.00 1885.27 1885.00	1884.8U 1885.0U 1884.8U	1084.73 1084.80 1884.70	1884.76 1884.78 1804.67	1684.82 1884.88 1884.70	1884.56 1884.82 1884.55	1835.44 1885.53 1884.55	1885.70 1885.20 1885.28	1335.56 1886.00 1885.56	1884.86 1885.56 1884.86	1884.15 1584.86 1584.15	
FOCE CONTENT FOR	\$\$	34	Ξ	=	=	3.4		35	2	35	34	32	

CCLURADO KIVER IMEIN

•	r3	3	חבר	JAI	FLB	MAK	APK	MAY	SUN	JUL	AUG	SEP 1	TUTAL
HURLS CHELK LANE													
INFLOWS (1000 AC.FT.) AVG 1542 THRU 1962 FY 1982	ဝ၁	20	00	20	99	၁၁	0 0	~ 0	2 ~	00	00	00	22
KELEASES (1000 AC,FT.) AVG 1953 THRU 1982 FY 1982	90	၁ဝ	5 0	၁၁	၁၁	00	50	33	30	00	00	90	00
KAINFALL (INCHES) AVG 1931 THRU 1960 FY 1982 DEVIATION	2.49 5.75 3.26	1,31 0,16 -1,15	1.44	1.56 1.23 -0.33	1.29	1.25	2.90 1.19 1.1-1	4.4.4.0.04.04.04	2.73 8.34 5.61	2.38 0.66 -1.72	1.94 0.44 -1.50	3.04 0.74 -2.30	26.82 25.12 -1.10
POOL ELEVATION END OF MONTH MAXIMUM MINIMUM	1885.71 1785.97 1485.21	1685.29 1885.1 1885.28	1884.71 1685.29 1884.71	1884.19 1584.71 1884.19	1883.86 1884.19 1883.83	1883.36 1683.80 1883.36	1882.66 1882.54 1883.36 1882.77 1882.66 1882.52	1882.54 1882.77 1882.52	1691.40 1891.40 1882.23	1890.77 1891.45 1890.73	1889.82 1890.73 1889.82	1889.00 1889.82 1889.00	
FOOL CONTENT: ECM (1000 AC.FT.)	٣	æ	~	~	~	~	7	2	7.	4	4	₹	

COLOMADO RIVER BASIN

	Ş	^	CEC	JAIN	FEB	MAk	APR	MAY	JUN	JUL	AUG	SEP	TOTAL
MARSHALL FORD													
INFLOWS (1000 AC.FT.) AVG 1941 THRU 1982 FY 1982	127 395	63 90	5.2 4.5	76 25	81 38	28 84	125 61	237 157	165 185	97 155	98	108	1302
KELEASES (1000 AC, PT.) AVC 1944 THHU 1982 FY 1982	69 119	65 112	50 4.	84	55 61	69 61	98 85	175 106	173 166	130 181	118 152	80 112	1130
RAINFALL (INCHES) AVG 1931 THRU 1960 FY 1962 DEVIALION	2.39 6.4 ⁷ 4.08	1.46 0.72	1.42 0.il -1.31	1.13 0.79 -U.34	1.18 1.46 0.28	1.27 1.08 -0.19	2.46 2.07 -0.39	3.27 5.00 1.73	2.50	2.02 0.91 -1.11	2.03 1.45 -0.58	2.76 1.68 -1.06	73.89 25.98 2.09
FOUL ELEVATION EM OF MONTH MAXIMUM MIN INDE	681.5U 682.53 671.8U	680.16 681.40 679.89	686.10 681.05 679.40	681.10 681.10 680.06	679.67 681.04 679.43	676.74 679.83 675.72	675.75 675.75 67.18	679.49 679.65 67.03	660.02 680.02 676.68	677.89 681.31 677.89	76.173 68.776 76.176	665.40 671.97 665.40	
HOUL CONTENT ECH (1000 AC.+T.)	1811	1156	1155	2711	1147	1129	1100	1143	usı	1114	1010	308	

DASIN	
KIVLK	
CUALALUPE	

	ទ្ធ	3	UEC	. AN	FED:	MAk	APR	MAX	NO.	JUL	AUG	SEF	FOTAL
CANYON LANE													
INFLUNS (1000 AC.FT.) AVG 1915 THRU 1982 FY 1982	31 26	16 26	77	20 17	17	23 15	14	94 54	30 24	22 10	18 8	27	296 298
MELEASES (1000 AC,FT.) AVC 1964 THRU 1962 Fx 1962	17 36	17	71 73	14	18	19 14	22	26 11	30 24	22 13	27 6	1,1 5	240 253
MAINFALL (INCHES) AVG 1931 THRU 1960 FY 1982 DEVIATION	3.05 6.71 3.66	1.67	2.18 0.23 -1.95	2.07 0.87 -1.20	2.20 1.39 -0.81	2.00 0.69 -1.31	3.00 2.02 -0.98	4.03 5.58 1.55	2.29 2.29 -0.69	2.40 0.80 -1.60	2.07 1.63	4.02 1.21 -2.81	31.6 ⁻ 24.16 -7.51
FOLL ELEVATION EIGH OF MONTH MAXIMUM MININDA	911.65 912.86 904.91	909.45 911.64 909.45	906.71 909.45 906.71	906.45 906.71 906.87	906.31 906.50 906.29	906.14 906.34 906.12	905.96 906.16 905.84	908.40 909.22 905.90	907.90 905.41 967.74	906.62 907.90 906.82	906.48 906.87 906.48	906.14 906.45 906.14	
FULL CONTENT FLOW	404	366	363	191	360	658	358	£ 2,	* _ *	364	791	359	

Z
AS
æ
E
z
SR
2
Ä

PLATORO DAN													
Inflows (1000 Ac-Ft) FY 1982	0CT 2.4	NOV 1.7	DEC 1.0	JAN 8.	FEB	MAR .9	APR 4.3	HAY 13.4	38.0	JUL 21.5	AUC 6.6	SEP 9.7	TOTAL 100.9
Releases (1000 Ac-Ft) FY 1982	3.9	1.6	6.	6,	ထ္		4.4	13.5	37.7	21.6	6.7	6.7	102.4
Rainfall (Inches) FY 1982	5.95	Rainfall data winter months.		not available during	able duri:	ng .52	.23	2.89	5.46	4.73			
Pool Elevation(EOM) 9982.40 Maximum 9982.80 Minimum 9982.30	9982.40 9982.80 9982.30	9982.50 9982.50 9982.30	9982.70 9982.70 9982.50	9982.70 9982.90 9982.70	9982.20 9982.70 9982.20	9982.70 9982.40 9982.70	9982.60 9982.80 9982.10	9982.40 9982.70 9982.30	9982.60 9982.80 9982.30	9982.50 9982.60 9982.30	9982.20 9982.60 9982.40	9982.40 9983.00 9982.40	9983.00 9982.10
Pool Content(EOM) (1000 Ac-Ft)	19.7	19.8	19.9	19.9	9.61	19.9	19.8	19.7	19.8	19.7	19.7	19.7	
Data for compiling averages un	Avetages	unavailable	ble										
ABIGUIU DAM Inflows (1000 Ac-Pt) Avg 1962 thru 1982 FT 1982	9.2	14.7	18.1	6.4	6.4 5.5	14.8 20.6	45.4	92.3 169.2	47.4	22.1	22.5	14.6 21.5	312.0 439.6
Releases (1000 Ac-Ft) Avg 1963 thru 1982 FT 1982	2 10.1 9.0	24.1 5.0	23.4	8.5	5.9	13.8 20.4	36.1 74.9	60.8 123.0	54.3 125.0	31.0	22.8 18.7	14.2	304.9
Raintall (Inches) Avg 1957 thru 1982 FT 1982	88. 2	.54	.35	.34	.27	.52	.48	.73	.61	1.67	1.92	1.16	9.32 10.36
Pool elevation(EOM) 6161,53 Maximum 6161,93 Minimum 6161,53	6161.53 6161.93 6161.53	6161.39 6161.62 6161.32	6161.33 6161.79 6161.33	6161.29 6161.45 6161.27	6161.51 6161.51 6161.29	6161.28 6162.21 6161.08	6162.23 6163.68 6160.93	6184.72 6184.72 6163.72	6160.59 6185.79 6160.59	6161.08 6161.20 6159.60	6159.57 6161.24 6159.57	6159.29 6160.62 6159.29	6185.79 6159.29
Pool content (EOM) (1000 Ac-Pt)	35.6	35.4	35.3	35.3	35.6	35,3	36.7	81.9	34.2	35.0	32.7	32.3	

2	į
,	•
٤	Ġ
•	٩
P	ı
č	
2	ľ
•	۹
	ŧ
ζ	ċ
Ç	ï
۰	•
4	ı

COCHILL LAKE Inflows (1000 Ac-Ft)	001	¥0 v	DEC	JAN	83 33 5	MAR	A.P.R.	MAY	Nor	JUL	AUG	SEP	TOTAL
Avg 1910 thru 1982 FY 1982	48.2	52.4 43.6	47.9	124.2 36.1	250.1	186.6 63.6	86.2 119.3	72.9	198.4	83.3 91.6	55.2	43.5	1248.9
Releases (1000 Ac-Ft) Avg 1975 thru 1982 FY 1982	30.2	50.1	52.4 36.5	39.0 36.0	36.8 37.0	58.4 63.0	98.3	204.7	191.2	116.9 88.6	51.7	44.2	973.9
Rainfall (Inches) Avg 1967 thru 1982 FY 1982	.91	.36	.52	.58	.32	.53	.0	46.	.04	1.85	2.32	1.52	11.31
Pool Elevation(EOM) 5321.44 Maximum 5321.70 Minimum 5321.32	5321.44 5321.70 5321.32	5321.43 5321.64 5321.40	5321.47 5321.77 5321.29	5321.42 5321.77 5321.37	5321.45 5321.64 5321.36	5321.59 5321.81 5321.37	5321.83 5321.94 5320.87	5324.20 5324.20 5321.27	5322.99 5328.70 5321.26	5324.67 5325.60 5322.63	5322.79 5324.34 5322.70	5322.84 5323.78 5322.38	5328.70
Pool Content (EOM) (1000 Ac-Ft.)	40.5	5.04	5.04	40.5	40.5	40.7	6.04	43.5	42.1	0.44	41.9	42.0	
GALISTED DAM													
Inflows (1000 Ac-Ft.)* Avg 1971 thru 1982 FT 1982	<u>*</u>												
Releases (1000 Ac-Ft.) Avg 1971 thru 1982 FY 1982	.43	.01	.05 .05	.08	.09	.11	.16	.0	.21	1.48	1.09	.85	4.83 6.38
Rainfall (Inches) Avg 1958 thru 1982 FY 1982	 	.00	.22	84.	.38	.36	.50	.99	.0	1.35	1.38	1.23	8.37 8.54
Pool Elevation (EDM) ** Maximum Minimum		No End of Mon	Month storage during year	e during	year								
Pool Content (1000 Ac-Pt) * Inflow = Outflow ** Invert Elevation	o.	o.	o .	o.	0,	0.	0.	ė,	o.	o.	o.	o.	0.

IEPEZ CANYON DAM													
Inflows (1000 Ac-Ft) Avg 1953 thru 1982 FY 1982	0CT 1.8 1.9	NOV 1.8	DEC 1.4	JAN 1.5 1.3	FEB 1.6 1.4	MAR 3.4 3.3	APR 12.3 13.1	MAY 10.5 16.0	2.3 1.9	JUL 1.1 .4	AUG 3.0 4.6	SEP 1.1 4.9	TOTAL 42.0 50.8
Releases (1000 Ac-Ft) Avg 1954 thru 1982 FY 1982	1.7	1.8	1.7	1.5	2.4	3.3 3.1	9.5 12.5	11.5	5.5	1.3	3.9	1.0	44.1
Rainfall (Inches) Avg 1953 thru 1982 FY 1982	.94	.30	.39	.38 .31	.36	.37	.34	.82	.05	1.29	1.58	1.11	8.40
Pool Elevation(EOM) 5159.97 Maximum 5163.46 Minumum 5159.88	5159.97 5163.46 5159.88	5160.18 5160.18 5159.76	5159.50 5160.14 5159.50	5158.97 5159.94 5158.90	5159.23 5159.69 5158.90	5159.39 5160.05 5158.86	5160.73 5162.60 5158.54	5158.67 5163.70 5158.35	5159.57 5160.23 5157.96	5160.17 5160.17 5158.65	5162.03 5163.62 5159.90	5160.02 5164.42 5159.70	5164.42 5157.96
Pool Content (EOM) (1000 Ac-Ft)	2.0	2.0	1.8	1.7	1,8	1.8	2.2	1.6	1.9	2.0	2.6	2.0	
SANTA ROSA Inflows (1000 Ac-Ft) Avg 1981 thru 1982 FT 1982	82 1.7 2.2	۲. 4.	æ. 4.	۲. ۶.	6.6	1	0.1.	4.3	6.6	10.0	31.9	10.3	69.3
Releases (1000 Ac-Pt) Avg 1981 thru 1982 FY 1982	2.5	5. 4.	č .∴	4	£. £.	£. ±	.1.	1.8	7.7	18.5 29.6	5.2	14.0	50.0
Rainfall (Inches) Avg 1981 thru 1982 FY 1982	2 .64	.52 .55	o o	.22	.17	.43	.23	.69	1.20	2.25	6.16 3.64	1.38	13.87
Pool elevation(EOM) 4721.71 Maximum 4721.86 Minimum 4720.96	4721.71 4721.86 4720.96	4721.54 4721.72 4721.54	4721.48 4721.54 4721.48	4721.45 4721.48 4721.43	4721.41 4721.44 4721.40	4721.46 4721.57 4721.40	4721.62 4724.62 4721.29	4724.94 4724.94 4721.60	4723.32 4729.48 4723.32	4711.91 4722.20 4705.97	4725.79 4725.79 4712.73	4716.66 4724.94 4711.02	4729.48 4705.97
Pool Content (EOM) (1000 AC-FT)	37.9	37.6	37.5	37.4	37.3	37.4	37.7	44.3	41.0	22.8	46.1	29.3	

Sumner Lake No data available

TWO RIVERS DAN													
Inflows (1000 Ac-Ft) Avg 1964 thru 1982 FT 1982	26. 10. 10.	. 53 . 00	DEC . 29	JAN .35	FEB . 23	.18	APR .48	.55 .00	м 9.00	. 52 . 00	AUG 1.09	SEP 1.63	TOTAL 6.69 .43
Releases (1000 Ac-Pt)* Avg 1964 thru 1982 FT 1982													
Rainfall (Inches) Avg 1975 thru 1982 FT 1982	.91	.27	.18	.21	.38	.00	.39	.00	1.39	2.06	2.97	2.29	11.96 6.78
Pool Elevation (EOM) Maximum Niuumum		No End	of Month	storage d	End of Month storage during year	L							
Pool content (EOM) (1000 Ac-Pt)	•	0	•	0	0	0	•	0	•	0	0	0	

*Inflow+Outflow

SECTION VIII - MINUTES OF MEETINGS OF BASIN INTERESTS GROUPS AND ANNUAL RCC MEETING

- 1. ARKANSAS RIVER BASIN COORDINATING COMMITTEE
- 2. TRINITY RIVER BASIN WATER MANAGEMENT INTERESTS GROUP
- 3. RCC MEETING

MINUTES

Arkansas River Basin Coordinating Committee Meeting 30 April 1982

- 1. <u>Introduction</u>. Mr. R. L. James, Acting Chairman of the Committee, opened the meeting and introduced those in attendance. A list of attendees is furnished on inclosure 1.
- 2. Annual Report. Mr. Charles Sullivan, Corps of Engineers, Southwestern Division (SWD), stated that the Arkansas River Basin Coordinating Committee Annual Report has been discontinued. The cost of producing this report has become quite significant; so, earlier this year the committee members were asked to express their need for this report. The general response from the membership was that the report could be discontinued. As an alternative to the committee report the Corps would be willing to furnish copies of the Reservoir Control Center Annual Report. This report contains most of the material, although in lesser detail, which was in the committee report. Any member who would like to have copies of the Reservoir Control Center Annual Report should notify Mr. Sullivan before October so a sufficient number of copies will be printed.

3. Review of 1981 Operations.

- a. Above Fort Smith. Mr. Ross R. Copley, Corps of Engineers, Tulsa District (TD), presented a review of the operations in the Tulsa District portion of the basin. The annual rainfall was below normal at most lakes in the basin, and the runoff was only about 30 percent of normal for the year. Council Grove, Fall River and Marion Lakes in Kansas and Hulah and Heyburn Lakes in Oklahoma experienced record low pool levels for the period they have been in operation. Flood control operations during the year were very minor. No significant problems were experienced on the navigation system during the year.
- (1) The power production at the six hydroplants was 730 GWH compared to an average of 1175 GWH for the years 1977 through 1981. Although low runoff was the main cause for the reduction, a portion of the reduction was due to the Webbers Falls plant being out of service.
- (2) Total visitation at the projects in 1981 was 37,354,000 representing an increase of 594,000 over 1980. During 1981 a total of 122,600 acre-feet of water was supplied from the storage space in the lakes. This amounts to about a 4-percent increase from 1980.
- (3) During the past year impoundment began on 31 March at Big Hill Lake and on 29 June at El Dorado Lake. This brings the total Corps of Engineers projects in operation by the Tulsa District in the Arkansas Basin to 27. Reservoirs under construction include Copan, scheduled for closure in October 1982, Skiatook (1984) and Arcadia (1987).

- (4) Agreements with the Kansas Board of Agriculture to pass natural flows through John Redmond and Council Grove Lakes for downstream water rights were signed in 1981.
- (5) During the past year considerable progress was made toward the installation of the automated Water Control System. Last September a Harris 500 computer was installed. We currently have installed 26 Data Collection Platforms (DCP's) in the field. This platform collects data such as rainfall, lake levels, and river stages and transmits the data via satellite to the district office. The installation of additional DCP's is planned in the future.

b. Below Fort Smith.

- (1) Mr. James A. Proctor, Corps of Engineers, Little Rock District (LRD), presented a review of the operations in the Little Rock District. The year 1981 was a relatively low flow year along the LRD portion of the basin. For the second year in a row, annual runoff volumes were less than half of the long-term averages. Mainstem flows were about 45 percent of the annual average with similar conditions on the two tributary flood control lakes, Blue Mountain and Nimrod. The flow rates were fairly uniform with the maximum flow reaching only 73,700 cfs at Little Rock.
- (2) The annual average flow rate was only 18,500 cfs at Little Rock, or about 43 percent of the long-term average. On several occasions in the summer and fall months, the flows receded to only 1,000 cfs. At these rates, the flows are barely adequate to maintain navigation pools on the lower portion of the river.
- (3) The reduced runoff produced only 13 minor rises throughout the year. Flow conditions in 1981 were quite good for navigation traffic. The absences of large rises not only contributed to more uniform flow patterns but also lessened the mainstem shoaling problems. The most serious impact to navigation was tow restrictions because of low stages in the White River Entrance Channel during the first 2 months of the year. The entrance channel has repeatedly been a problem to navigation coer the years and the district is currently looking into possible solutions to the problem.
- (4) Annual tonnage movements on the navigation system continued their increase in 1981. Movement on the system was up 3 percent from the 1980 level.
- (5) Hydropower production at the two run-of-the river plants, Ozark and Dardanelle, experienced a further decrease in annual production in 1981. As in 1980, part of the reason for the decrease was the low flow conditions on the mainstem. However, the production was further reduced by the loss of the last generator unit (Unit #2) at Ozark on 18 July. As with the previous four units, the unit went down because of a cracked shaft. The shaft design has been revised and new forgings will be cast for all but Unit #4. Unit #4 is being repaired using the current forging so it can be placed on-line this fall. The other four units, with new shaft forgings, are scheduled to be placed in service during the period August 1983 through June 1984.

- (6) In summary, 1981 was a low flow year with a minimal amount of flood control activity but a fairly good year from the standpoint of navigation and recreation; and, from the standpoint of hydropower, we lost ground but hope to begin a recovery this summer.
- 4. Water Quality Report at Selected Projects. Mr. Richard Hunter, Corps of Engineers, Tulsa District, discussed the study of power releases from Tenkiller Ferry Lake and the water quality problems associated with these releases. It had been thought that the high releases were good for the trout. However, because of the low D.O. these releases were making the trout more subject to predators. It was found that small (50) releases during the nongenerating period provides a zone of good D.O. for the trout.
- a. The Eufaula pool manipulation provides for raising the water level during the spring for the spawning season. A drawdown during the summer allows a vegetative growth which contributes to recycling the nutrients. This vegetation is then flooded during the fall and spring to provide food for waterfowl and cover for fish.
- b. The Keystone Lake eutrophication study was conducted to find a usable relationship between turbidity, phosphorus, and algae density. With this relationship established a simple measurement of turbidity can be made to get an index of eutrophication. This will be very useful in monitoring programs.
- 5. Nonfederal Hydropower Activities. Mr. Arthur Martin, Federal Energy Regulatory Commission. Just about every reservoir in the US has a preliminary permit or license application filed on it. To show some of the growth in applications, in 1977 there were 18 preliminary permit applications nationwide; in 1979 there were 76; in 1980 there were 504; and in 1981 there were 1800. License applications were 86 in 1980 and 98 in 1981. The license applications are expected to increase as the permits expire and developers get ready to develop the projects. A list of the preliminary permits which have been issued or are pending for the Arkansas-White-Red basins area was distributed. There are 50 permits outstanding and 7 pending. At the present time in the Arkansas basin, there are license applications for Lock and Dam Nos. 2, 9, 7, and 13. Preliminary permits on Nimrod, Blue Mountain, and John Martin Lakes have expired and new applications have been filed.
- 6. Federal Hydropower Activities. Mr. Ken Carter, Corps of Engineers, Little Rock District (LRD), discussed the studies that the Corps have underway. In some cases nonfederal interest may be studying the same project as the Corps. However, generally, the nonfederal objectives are different than the Federal objectives. The Arkansas River Hydropower Study was discussed. The purpose of this study is to determine the feasibility of providing additional hydropower development in conjunction with the existing projects. There are 17 low head projects included in this study and currently only four of them have hydropower facilities. The study was authorized in 1979 and was started in 1980. The study is being accomplished through a series of interim reports which cover individual or groups of projects.

- 7. Update on Repair of Power Units at Webbers Falls and Ozark. Mr. Edward Westmeyer, Corps of Engineers, Southwestern Division, reviewed the status of repairs. Slides were shown of the powerplant and a view of the original shaft weld joint. To avoid the cost of excavating a deep hole for the draft tube elbow slant axis instead of vertical shaft units were installed at these two plants. Because the turbine shaft is in a nearly horizontal position gravity causes it to sag of its own weight. This compresses the metal in the top side of the shaft and stretches it in the bottom side. As the shaft rotates, the metal is put through a cycle of compression and tension. Steel cannot stand cycling stress. Eventually, tiny fatigue cracks form in the surface of the metal which grow and join together until there is no longer enough metal left to hold the shaft together. The service life of the shaft can be extended to a period of 40 to 50 years by making it much stronger than it would need to be if it did not rotate and by designing out sharp edges and built-in cracks. Protecting the surface of the shaft from contact with the river water will also improve the fatigue life. The Corps and Allis Chalmers, working together, have redesigned these shafts. Several shafts are now being modified at the Allis plant in York, PA. New end forgings designed without sharp edges are being welded to the shafts. Incomel and fiberglass cladding on the outside of the shafts will keep river water away from the steel surface.
- Status of Navigation. Mr. James Tollett, Corps of Engineers, Little Rock District, reviewed the status of navigation. Although the navigation system was closed for 2 weeks in September for lock maintenance and there were navigation restrictions on the White River in January and February, 1981 was a success measured by tonnage. The estimated 9.5 million tons in 1981 represent a 12-percent increase from the previous year. More barges and larger tows traveled on the navigation system during the past year. During 1981 2,106 towboats and 8,836 barges belonging to 77 different companies locked through Norrell Lock. The average size towboat was 2100 horsepower. Channel maintenance dredging is an annual function necessary to maintain the authorized widths and depths and in FY 81 dredging amounted to 542,000 cubic yards in the White River Entrance Channel while no dredging was required in the Arkansas River. The Little Rock District has contracted with the waterways experiment station in Vicksburg to make a movable bed model study in hopes of finding an economical solution to the problem of trying to maintain a navigable channel through the White River Entrance Channel during low stages on the Mississippi River.

9. Adjourn.

ATTENDANCE LIST

Arkansas River Basin Coordinating Committee 30 April 1982

	Name	Organization
1.	R. L. James, Acting Chairman	Corps of Engineers, SWD, Dallas, TX
2.	Douglas Edwards	Arkansas Soil & Water Conservation Commission, Little Rock, AR
3.	Mike Melton	Oklahoma Water Resources Board, Oklahoma City, OK
4.	Arthur Martin	Federal Energy Reg. Commission, Fort Worth, TX
5.	Dennis Hackbart	Soil Conservation Service, Little Rock, AR
6.	Oscar E. Hembree, Jr.	Southwestern Power Administration, Tulsa, OK
7.	Tom Riley, Jr.	Arkansas Association of Conservation District, Little Rock, AR
8.	Charles Michael	Missouri Dept. of Natural Resources, Jefferson City, MO
9.	Charles Sullivan	Corps of Engineers, SWD, Dallas, TX
10.	John R. Parks	Corps of Engineers, SWD, Dallas, TX
11.	Edward Westmeyer	Corps of Engineers, SWD, Dallas, TX
12.	James A. Proctor	Corps of Engineers, LRD, Little Rock, AR
13.	Ken Carter	Corps of Engineers, LRD, Little Rock, AR
14.	James R. Tollett	Corps of Engineers, LRD, Little Rock, AR
15.	J. T. Clements, Jr.	Corps of Engineers, LRD, Little Rock, AR
16.	Paul N. Revis	Corps of Engineers, LRD, Little Rock, AR
	Carroll Scoggins	Corps of Engineers, TD, Tulsa, OK
	Ross R. Copley	Corps of Engineers, TD, Tulsa, OK
19.	Richard Hunter	Corps of Engineers, TD, Tulsa, OK

Minutes

Twelfth Annual Meeting

Trinity River Water Management Interests

1. The twelfth annual meeting on the Trinity River Water Management Interests Group was held at the Ramada Inn Central in Fort Worth, Texas, hosted by the Tarrant County Water Control and Improvement District Number One. Thirty-seven individuals representing 23 organizations attended. Copies of the agenda and attendence roster are attached.

Mr. Arthur Denys, Chief of the Engineering Division, Southwestern Division, Corps of Engineers, opened the meeting welcoming the attendees and stating that the purpose of the group is to provide a forum for representatives of Government agencies and private organizations concerned with water resources development in the Trinity River Basin. He expressed his appreciation for the continuing support provided by the attendees and their organizations, especially those taking an active part in the program. He thanked the Tarrant County Water Control and Improvement District Number One (TCWC&ID No. 1) for hosting the meeting, then introduced Mr. Bill Hilliard, Assistant General Manager, TCWC&ID No. 1.

- 2. Mr. Hilliard welcomed the group to Fort Worth on behalt of the Board and Mr. Ben Hickey, General Manager, of the Tarrant County Water Control and Improvement District Number One. He stated they were pleased to be able to host this meeting.
- 3. Mr. Bob James, Acting Chief of the Water Management Branch at Southwestern Division, chaired the meeting. After introductions, Mr. James reviewed last year's minutes, noting that at that time, we were in the second year of a drought and forecasters were looking forward to another hot, dry summer. Conditions have changed significantly in the past few months.
- 4. Mr. Bill Hilliard, Assistant General Manager, TCWC&ID No. 1, presented an update on the Richland-Chambers Reservoir Project. TCWC&ID No. 1 received its signed 404 Section 10 Permit on Monday, 7 June 1982. The permit took 370 days from submission to final approval and overall about 31 months.

The Richland-Chambers Reservoir Project near Corsicana will have a volume of about 1.2 million acre-feet with a surface area of 45,000 acres and yield 187 mgd. The dam is an earthen embankment about 7 miles long with a service spill-way containing twenty-four 40' gates (capacity of about 400,000 cts). About 74 percent of the land (37,000 acres) has been acquired to date, all by negotiated sale. There are about 13,000 acres of mitigation lands, most of which will be managed by Texas Parks and Wildlife (TP&WL). Ten public use areas are scheduled using existing roads for access. A 5 cfs minimum release will be made into Alligator Creek to keep fish alive in the stilling basin and creek below the project. Instream flows from Navarro Mills and Bardwell Lakes will also be passed through with little modification. Lake area clearing will be accomplished by in-house personnel and equipment at a savings of \$350-\$450 per acre.

Relocations are proceeding with most highways being put in a single relocations agreement. It now appears that all oil wells in the lake area will be on pumps by the time the project is completed.

The \$342.7 million funding is guaranteed by primary water customers with repayment entirely from water income. The project is about 10 months behind the original schedule, but this may be advantageous because of recent construction cost decreases. The dam should be out for bids by the end of June, and the contract let in mid-August. Construction will take about 4.5 years minimum to complete. Cost of water delivered will be about \$0.24 per 1000 gallons with no debt service, cost with debt service, beginning in 1986, will be about \$0.90 per 1000 gallons.

- 5. Update on Corps of Engineers Projects.
- a. Bill Wooley, Galveston District reviewed Corps activities in the lower basin. The Wallisville Project final report and Elb have been approved by Southwestern Division and by the Board of Engineers for Rivers and Harbors. The report is being reviewed by the Chiet of Engineers to determine it it should be resubmitted to the Congress. The reservoir size has been reduced from 19,000 acres to about 6,000 acres and the water supply yield reduced about 10 percent, but the project purposes are unchanged. The current design significantly reduces adverse environmental impacts. The Corps has sufficient funding to resume construction when approved. Of the \$10 to \$18 million in place about \$9 million can be salvaged for the project.
- b. Mr. Ron Turner, Fort Worth District, reviewed Corps activities in the upper basin.
- (1) Fort Worth District has six multiple-purpose lakes and three flood-ways in operation in the Trinity Basin. Accumulated damages prevented by these nine projects through September 1981 total about \$550 million compared to the total cost of \$106 million.
- (2) Lakeview Dam on Mountain Creek. The outlet works construction was completed in June 1982 and the embankment contract notice to proceed was issued in May 1982. The project is scheduled for completion in 1988. Current estimated cost is \$230 million down significantly from the \$262 million estimate last year.
- (3) Ray Roberts Dam. Construction officially began in September 1980 and the embankment, spillway and outlet works contract was awarded in May 1982. Current estimated cost of the project is \$280 million, again down from the \$315 million estimated last year.
- (4) East Fork Channel Improvements. Increment I channel construction began in March 1971 and was completed in March 1981. Increment I levee construction was initiated in May 1981 and is scheduled for completion in September 1982. Increment II is still in an inactive status due to lack of a local sponsor.

- (5) Cooper Lake. The supplemental EIS has cleared all required coordination and has been submitted to the court seeking relief from the injunction. Hopefully, a favorable decision will be forthcoming and work can resume in the near future.
- (6) Trinity River Project. The Phase I General Design Memorandum (GDM) and environmental statement are in the Office, Chief of Engineers for review. The project includes a multipurpose channel to Liberty, Tennessee Colony Lake and the Dallas Floodway Extension. There haven't been any changes in the project since last year's report.
- (7) Fort Worth has several local protection projects in the early planning stages. Some of these are Hoover Creek in Denton, Pecan Creek, the Elm Fork and Wheeler Creek in Gainesville, Hickory Creek in Balche Springs, Edge-cliff Creek in South Fort Worth and White Springs in Haltom City.
- c. Mr. Tom Donaldson gave a brief update on the SWD Water Control Data System. The USGS-Comsat General Contract has expired and the equipment removed from 30 sites in the State. Fort Worth District is purchasing replacement equipment this year. The minicomputer was received in May and acceptance testing is underway. Full software development will require about 2 years, but much of the telemetered data will be available within 6 months to 1 year.
- b. Mr. Allen White, Texas Department of Water Resources. In recent years, federal funding for water resources projects in Texas has varied from a low of \$47 million in 1977 to \$68.5 million in 1978. From 1979 through 1981 funding averaged about \$65 million. The President's budget for 1983 has proposed a total of \$208.2 million of Federal funding for water resources projects in Texas. Future projects will require more State and local funding including uptront money for most projects. As of January 1982, Corps guidelines for local financing were changed to: construction costs of hydropower and municipal and industrial water supply, 100 percent; recreation, 50 percent; flood control, 35 percent; and commercial navigation, 75 percent. Planning and engineering costs are shared 50-50 with the potential to use "in kind" services for part of the local contribution.

The proposed changes in Federal policy will affect the financing of 11 currently authorized Federal reservoir projects and 17 proposed hurricane and flood protection projects in Texas. Other Federal programs with probable cuts are. Farmers Home Administration grants for rural water systems, HUD grants for water and sewage projects, Economic Development Administration funding for public works, Water Resources Council planning assistance funding, funds for water resources research, High Plains study funds will be eliminated, and the USGS mapping program will require matching funds with technical assistance credits no longer allowed.

7. Mr. Leonard Young, Federal Energy Regulatory Commission (FERC) spoke on nonfederal hydropower development. He, first, gave a brief history of the FERC, originally the Federal Power Commission, and the commission's responsibility in the licensing of nonfederal hydropower development. FERC has the authority to regulate certain aspects or hydropower development on Federal lands, on navigable waters, at Federal dams or projects which affect interstate or foreign commerce. Licenses are issued for a period of up to 50 years for each project. License requirements were given in a handout. Projects are inspected periodically during construction with followup inspections every 5 years. Preliminary

permits are issued for up to 3 years giving the permittee priority of application for license at a site while engineering and economic feasibility studies are conducted and the license application prepared. The studies are monitored and, if the permittee is not "industriously pursuing" the studies, the permit may be revoked. Interest in hydro has increased markedly in the past few years as a result of fuel increases. In 1979 there were 76 applications, 1980-504, 1981-1858, and in 1982 we expect 1200 applications. The South Central Regional Office has 54 permits outstanding with an average potential of 42 kw and an average annual energy production equaling about 7 million barrels of oil. This is only about 1 percent of the area's energy needs. Ten preliminary permits have been issued in Texas, three or which are in the Trinity River Basin. The city of Denton has permits for Lake Lewisville and Ray Roberts Dam and the Trinity River Authority has a permit for Lake Livingston. The permittees must apply for a license before the permits expire in order to keep their priority rights at the site.

8. Mr. J. A. Snewski of the City of Dallas Water Utilities spoke on the Acquisition of Water Supply from Lake Fork Reservoir. Mr. Shewski reviewed the Dallas water supply sources which have a firm yield of 450 mgd. A couple of years ago Dallas had a peak day of 510 million gallons which was near the city's 515 mgd treatment plant capacity. Projections, without Aubrey (Ray Roberts) Lake, indicated another source would be needed by 1988. Lake Fork was looked at as that source. Lake Fork Lake, owned by the Sabine River Authority (SkA), was built by the Texas Utilities Generating Company (TUDCO) which contracted for 107 mgd of the 145 mgd total yield. Construction began in 1975 and the project was declared operational in 1980 although the full capacity cannot be utilized until all gas and oil wells are relocated. TUDCO initially intended to use its portion as cooling water for a proposed nuclear generating plant but have changed their long range plans and no longer need that much water. Dallas would purchase TUDCO's interest in the lake and assume their bond obligations. At this point two major items are pending 1) Dallas City Council approval and 2) approval of SRA's amended water right permit transferring 120,000 ac-ft per year usage trom industrial to municipal and requesting approval of interbasin transfer and storage in Lake Tawakoni.

Dailas will build about 20 miles of 72" pipeline from Lake Fork to Tawakoni, then use existing facilities from Tawakoni on into the city system. Estimated cost of the Lake Fork water delivered to the treatment plant will be about \$0.426/1000 gallons which is slightly less than the estimated \$0.45/1000 gallons from Ray Roberts Lake. Water quality has been tested and is comparable to present sources. These two sources should provide for Dallas's water needs through the year 2000.

9. Mr. Bob Nelson, Director of Utilities, City of Denton, spoke on Hydropower Development at Lewisville and Ray Roberts Dams. Feasibility studies have been completed showing both plants are feasible based on completion dates of 1984 at Lewisville and 1988 or 89 at Ray Roberts. The city is planning to submit their license applications to FERC about 1 August 1982. FERC anticipates a 12 to 18 month review period prior to issuing the license. Review time is longer than expected, which will delay the Lewisville online time about 1 year to mid 1985. The Ray Roberts online time will be 1988 or 89 depending mainly on the Corps construction schedule, closure and reservoir filling. The Lewisville facility will have two 1,000KW units installed on the two existing 60" low-flow pipes.

Approximately 65 to 80 percent of the Lewisville releases are made through these pipes. The plant will produce about 10 million kWH per year based on an average release of 250 cfs. Engineering and construction costs were estimated to be \$5 million based on the 1984 completion date. Energy costs are estimated at 8¢/kWH which is primarily debt service. The Ray Roberts plant will be a 1,000 kW generator install on a 60" pipe. Based on the 1988 completion date, costs will be about \$4.8 million resulting in energy costs between 9 and 9.5¢ per kWH. The Ray Roberts unit capacity is smaller because reservoir releases will be more uniform than at Lewisville. Energy costs seem high, but based on current projections the cost of gas-produced energy will equal the 8¢ per kWH cost of Lewisville energy by 1985 or 1986.

10. Mr. Kon Turner of the Corps of Engineers gave a slide presentation on the Grapevine Lake Spillway. The spillway was overtopped by about 3.5 feet in the fall of 1981 with a peak discharge of about 9,100 cfs. The peak discharge of the design flood, 191,000 cfs, was given for comparison. The 1981 flood was estimated to have a 100-year recurrence interval. The duration of overtopping was 21 days. The spillway discharges through a short cut channel into a small creek. A series of slides were presented showing damage to the creek channel. Head cutting occurred up to within a few hundred feet of the spillway apron. Severe erosion occurred along the channel with most of the material being deposited on a golf course immediately downstream. Maximum scour depth was approximately 40 feet.

ll. Mr. Larry Land, US Geological Survey, Austin, Texas, spoke on USGS activities in the Trinity River Basin and the USGS in general. USGS is a Federal agency whose mission is the acquisition and dissemination of hydrologic information for the utilization and management of the Nation's water. To accomplish the mission GS 1) conducts data collection activities, in the continuing determination and evaluation of water quantity, quality and use; 2) conducts water resource perennials, describing the occurrence, availability and quality characteristics of surface and ground waters; 3) conducts supportive type basic and problem oriented research; 4) disseminates the information through annual water resources publications and research papers; 5) coordinates activities between various Federal agencies engaged in water data acquisition, and provides scientific and hydrologic assistance to other Government agencies.

The Texas District program includes about \$3.5 million for basic data acquisition and \$2.3 million for hydrologic investigations. These activities are funded mainly through the cooperative program with matching funds from other governmental agencies (about 75 percent). About 20 percent comes from other Federal agencies. The rest comes from the GS Federal program involving federally designated bench mark stations. Current activities include streamflows, reservoir contents, groundwater levels and flow, and water quality. Water quality activities include chemical, biological and physical analysis of both surface waters and groundwater.

Mr. Land also mentioned some possible programs that other agencies might cooperate in: 1) Evaluation of current monitoring networks to develop more efficient networks; 2) Expanding the reservoir water quality survey program; 3) Evaluate real time data collection techniques; and 4) Statistically analyze streamflow data and reservoir water quality data.

12. Dr. I. M. Rice, Executive Vice President of the Trinity Improvement Association (TlA), spoke on the Town Lake-Dallas Floodway extension projects. There are three separate projects presently under consideration in the Dallas area: 1) The city of Dallas' Town Lake project, initially proposed in 1975, will be an earthfill dam near the lower end of the present Dallas levee system. The lake will have about 400 surface acres and average 8' deep with channel enlarging upstream forming a ribbon lake to the vicinity of the Bauchman treatment plant. The Dallas City Council is presently considering including this \$110 million project in a bond proposal. 2) The Dallas Levee extension project, sponsored by TkA, would extend the levees about 5 miles downstream. This \$180 million project would take 6500 acres out of the flood plain for industrial use. About 5000 acres would be developed for recreational use. 3) A project to enlarge channels within the floodway, increase pumping capacity in the industrial area behind the existing levees and extend the levees to reduce backwater.

TIA proposes combining the projects. The projects are in the same geographical area, require the same type work. The combined project would require a single 404 permit. Material removed for one project could be utilized for the other projects. Combining the projects would be innovative from the standpoint of Federal-local government cooperation.

13. Earl Eiker, Office of the Chief of Engineers, Corps of Engineers. The US District Court, Washington, DC, recently ruled in favor of the National Wildlife Federation in a suit against the Administrator of EPA for not bringing releases from dams under the NPDES permit requirement of the Clean Water Act. Another case was filed against the Secretary of the Army, Corps of Engineers, in South Carolina in 1978 in conjunction with the Hartwell, Clark Hill and Richard B. Russell projects. The plantifts alleged that discharges from these dams violate Sections 301 and 402 of the Clean Water Act by discharging pollutants from a point source into the waters of the United States.

The judge in the National Wildlife Federation suit ruled that 1) following impoundment the chemical composition of the water was changed even producing anoxic conditions at times, 2) The outlets from a dam can be designated as point sources under the law and, 3) The stream is definitely waters of the United States. Therefore, the Administrator of EPA violated her nondiscretionary duty by failing to regulate the discharge of pollutants from dams under the NPDES and issued an injunction requiring EPA to set regulations for discharges from dams within 90 days of January 29, 1982. In the other case the initial ruling was similar. The case was appealed and the current ruling is that NPDES is not applicable. The judge considered the dam and reservoir as separate entities concluding that the pollutants were not added at the dam or point source, but were added in the reservoir and, therefore, should be treated as nonpoint sources. Therefore, no NPDES permit is required. EPA sought but was not granted a stay order. They were granted a 30-day extension, however, to get their stay request before a higher court. EPA is attempting to get legislative relief by having Section 208 of the Clean Water Act amended to state that dams do come under the designation of nonpoint sources of pollution.

AGENDA

Twelfth Annual Meeting Trinity River Basin Water Management Interests

Date: 8 June 1982 Time: 9:30 a.m.

Place: Ramada Inn Central, I-30 at Beach, Fort Worth, Texas

Topic

- I. Introduction Mr. Arthur Denys, Corps of Engineers, SWD
- II. Welcome Bill Hilliard, Tarrant County Water Control and Improvement District No. 1
- III. Minutes and Comments on 1981 Meeting Mr. Bob James, Corps of Engineers, SWD
- IV. Update on Status of Richland-Chambers Reservoir Project Mr. Bill Hilliard, Tarrant County Water Control and Improvement District No. 1
- V. Update on Status of Corps of Engineers Trinity River Projects Galveston and Fort Worth Districts
- VI. Impact of the New Federalism on Water Resources Development Mr. Allen White, Texas Department of Water Resources
- VII. Nonfederal Hydropower Development and Other Energy Items Federal Energy Regulatory Commission
- VIII. Acquisition of Water Supply in Lake Fork Reservoir Mr. J. A. Shewski, Dallas Water Utilities
- IX. Hydropower Development at Lewisville and Ray Roberts Dams Mr. Bob Nelson, Director of Utilities, City of Denton
- X. Grapevine Lake Spillway Mr. Ron Turner, Fort Worth District, Corps of Engineers
- XI. USGS Activities in the Trinity River Basin Mr. Larry Land, US Geologic Survey
- XII. Town Lake and Dallas Floodway Extension Projects Dr. Marsh Rice, Trinity Improvement Association
- XIII. Status of Litigation, Applicability of the Clean Water Act's Permit System to Manmade Dams Mr. Earl Eiker, Office Chief of Engineers
- XIV. Comments and General Discussion Municipalities, Water Districts, State Agencies, Private Organizations and Federal Agencies
- XV. Adjourn

Attendance List Trinity River Basin Water Management Interest Meeting 8 June 1982

Name

George Muller Charles Bresett J. A. Shewski Michael D. Day Bob Nelson J. L. Robinson Richard Sawey Johnny Sartain Marc Guy Robert B. Mansell Bill Hilliard Chuck Wayland Linda Sieja Sam Scott Larry Champagne Frances Pelley Barry LeBarron William D. McDonald Marsh Rice Allen White Larry Land David Smith David G. Morris Milton Vrla Tom Newsom Bob Almond Rob Bennett Russell Bowen Lenard B. Young Harry T. Hall Ron Turner Tom Donaldson Bill Wooley Arthur Denys

Bob James

David Brown

Charles Sullivan

Organization

City of Arlington City of Carrollton City of Dallas

City of Denton City of Fort Worth

City of Gainesville City of Grapevine North Texas Municipal Water District Tarrant Co. Water Control & Imprv. Dist. No.1

Trinity River Authority North Central Council of Governments Texoma Regional Planning Commission

Trinity Improvement Association Texas Department of Water Resources US Geological Survey, Austin National Weather Service

Dallas Power & Light Company

Texas Power & Light Company
Texas Electric Service Company
U.S.E.P.A. Region 5
Federal Energy Regulatory Commission

Corps of Engineers, Fort Worth

Corps of Engineers, Galveston Corps of Engineers, SWD

..

••

MINUTES 1982 ANNUAL MEETING RESERVOIR CONTROL CENTER SOUTHWESTERN DIVISION CORPS OF ENGINEERS 30 November and 1 December 1982

- 1. Introduction. The 1982 Annual Reservoir Control Center (RCC) meeting was held on 30 November and 1 December 1982 in the Southwestern Division (SWD) Office, Dallas, Texas. The format of the FY82 meeting was changed from past annual meetings. The format was designed to meet the needs of Reservoir Control Section Chiefs and for those individuals having day-to-day responsibilities for water control activities. The agenda and attendance list are inclosed as attachments 1 and 2, respectively. Mr. Charles Sullivan, Chief of the RCC, opened the meeting by presenting items to be discussed. The order of discussion was determined by the group.
- 2. Section 7 Projects. The discussion was led by SWD. SWD's letter of 25 October to the Bureau of Reclamation (BOR) in Amarillo, Texas, was discussed. The content of the letter summarized the SWD's position on Section 7 policies. At the start of CY83, districts should begin a "Push" on developing and completing water control manuals for Section 7 projects within their area. SWD will provide the districts with additional guidance letters and recommend that no contact be made with the BOR until after the first of CY83. SWD involvement in negotiations between BOR and districts will only be on an as needed basis. Hydrologic equipment to be installed at Section 7 projects will be approved by SWDO through DM's. In closing, SWD urged that realistic charges be made to the O&M funds account titled "Scheduling Reservoir Operations."
- 3. Initial Filling Plans/Flood Emergency Plans. Mr. Bob James, Acting Chief, SWD Water Management Branch, discussed SWD criteria letter of 19 March 1982 and guidance letter of 20 October 1982. He stated that future plan development should be in compliance with these letters. Also stressed that districts should have these plans readily available for their use and emphasized the importance of making plans available to locals, Government agencies, etc. Also pointed out that the primary purpose of the 20 October letter is to provide guidance in developing a release schedule that would minimize sudden large releases from gated spillway structures.

It was the consensus of the group that emergency exercises should be planned and carried out periodically to keep personnel familiar with procedures. Most districts are conducting such exercises for flood operations.

- 4. Water Control Data System (WCDS). Mr. John Parks gave an update on the WCDS.
- a. Master Plan. OCE directed that a Master Plan be developed for the total system to avoid "piecemeal" development. However, software was not presented in detail due to the uncertainty of its development. It was pointed out that an

approved Master Plan does not necessarily permit purchase of equipment. But in order to purchase equipment, it must be included in the Plan. The Master Plan presented the system in general; therefore, design memorandums are necessary for approval of detailed design and purchase of equipment.

b. Data Collection Platforms:

- (1) AD 11 installed.
- (2) FWD 37 installed.
- (3) GD none installed, awaiting receipt.
- (4) LRD none installed, awaiting channel assignments.
- (5) TD 40 installed.

SWD will still provide approval of channel assignments for DCP's from NESS. Such approval would also apply to down links. A guidance letter is currently being prepared by SWD on this subject.

- c. Update of Master Manual. SWD will contact each district at a later date for their update needs. The primary consideration for a manual update would be for the purchase of down link(s). Presently FWD is pursuing the possibility of purchasing a down link. Ultimately, SWD will probably need a total of three. Justification for the purchase of down links will probably be based on the cost of leased lines vs. down links.
- d. Software Design Memorandum. The final draft manual is essentially complete except for finalizing chapters 5, 6, 7 and 8. Anticipated completion date is February 1983.
- e. Software Development. Mr. Gary Lakin summarized the status of SWD software development as follows:
 - (1) Data Base (Priority Concern).
 - (a) Have all the header information from WATSTORE.
- (b) Weather service has said they can supply precipitation station latitude and longitude.
- (c) HEC is presently working on the software to move data from the total data base to DSS data bases.
- (d) A test data base has been generated on the Dallas system. There are no data in it at this time.
 - (2) The turbo boards have been installed in the Tulsa District H100.
 - (3) Plot Software:

- (a) WES is going to evaluate Tektronix IGL software.
- (b) Fort Worth ADP center is going to work with WES to evaluate the MEGATEK software.
- (c) These studies should be completed by April 1983. At that time WES should be making a recommendation to OCE as to where the Corps should be going in graphics hardware and software.
- Mr. Lakin stressed the need for each district to obligate the necessary money and manpower for software development during FY83.
- 5. Water Control Manuals. SWD led the discussion by summarizing past year's performance of manual development against manual schedule. Also, the projected manual schedule for FY83 was discussed. The importance of approved manuals was stressed for both Corps and Section 7 projects. Therefore, water control manual development should be given the highest priority among water control activities.
- Mr. Dick Kreiner (Albuquerque District) provided a list of suggested changes to the "SWD Guide for Preparing Water Control Manuals," dated October 1977. After discussing the proposed changes, SWD suggested that each district further examine proposals and provide comments at a later date.
- 6. Cooperative Stream Gaging Program with the U.S. Geological Survey. This item was discussed in the Water Control Management conference which was held in Atlanta, Georgia, on 17 and 18 November 1982. It was observed that a wide variance in average cost per station existed throughout the Corps. These costs are a large portion of the water management O&M budget. Therefore, each district was encouraged to look closely at their programs for the possibility of cutting costs, i.e., consider A-E for data collection, non-publishing of flow data, etc.
- 7. Memorandum of Understanding (MOU) Between the Corps of Engineers and the Southwestern Power Administration (SWPA). SWPA has rewritten the arrangements to include several changes. Involved SWD districts will be given about 45 days to review and comment on the MOU. The Lower Mississippi Valley Division (LMVD) and Missouri River Division (MRD) have 60 days for review and comments. SWD will request that OCE specify who should sign the MOU, i.e., SWD for all divisions, etc. Upon receipt of Corps comments, SWD will then begin coordination with SWPA.
- 8. FY84 O&M Budget. Before the November 1982 congressional election, the O&M Budget was to be increased by 4 percent over the FY83 budget. But it is anticipated that the new Congress may take another look at the FY84 budget and could result in some changes.
- 9. Training. As a hand-out, SWD provided a list of OCE sponsored courses for FY83 thru FY86. The list contained courses in Hydrologic Engineering, Water Control/Quality and Hydraulic Design and Coastal Engineering.

- 10. Non: 10 ral Development of Hydropower at Corps Projects Mr Ralph Garland summarized Corps functions (delegated by the Federal Power Act as amended 1 April 1975) in assisting the Federal Energy Regulatory Commission (FERC) in administering the program. These functions are:
 - a. Review applications for permits and licenses and relicensing.
 - b. Review application for termination of license.
 - c. Supervision and inspection of operations of licensed hydro projects.

The Corps primary concern in carrying out these responsibilities is to assure against adverse impacts on the safety and integrity of Corps structures.

SWD has issued guidance letters on the review and processing procedures for permit and license applications. To date SWD has received for review numerous permits and eight license applications.

11. Closing. Some districts representatives expressed concern for the number of reports requested by SWD each year, i.e., RCC report, status of water control manuals, etc. SWD stated that these reports are required by regulations and would be continued. The consensus of the group was that a meeting of this type should be held by-annually, especially on the WDCS.

AGENDA

1982 Annual Meeting Reservoir Control Center Southwestern Division Corps of Engineers 30 November and 1 December 1982

- I. INTRODUCTION
- II. WATER CONTROL DATA SYSTEM
 - a. Master Plan
 - b. Data Collection Platforms
 - c. Update of Master Manual
 - d. Software Design Memorandum
 - e. Software Development
- III. WATER CONTROL MANUALS
- IV. COOPERATIVE STREAM GAGING PROGRAM WITH THE U.S. GEOLOGICAL SURVEY
- V. MEMORANDUM OF UNDERSTANDING BETWEEN THE CORPS OF ENGINEERS AND THE SOUTHWESTERN POWER ADMINISTRATION
- VI. FY84 O&M BUDGET
- VII. NONFEDERAL DEVELOPMENT OF HYDROPOWER AT CORPS PROJECTS
- VII. SECTION 7 PROJECTS
- IX. INITIAL FILLING PLANS/FLOOD EMERGENCY PLANS
- X. TRAINING

1982 Annual RCC Meeting 30 November and 1 December

ATTENDANCE LIST

NAME	ORGANIZATION
Ralph E. Garland	SWDED-WR
Guy L. Cabbiness	SWTED-HR
Dick Kreiner	SWAED-PH
James Proctor	SWLED-HR
Jim Kosclski	SWGED-HC
Ross Copley	SWTED-HR
Bill Hammons	SWFED-HL
Arnold Escobar	SWFED-HL
Charles Sullivan	SWDED-WR
John Parks	SWDED-WR
Gary Lakin	SWDED-WR
Bob James	SWDED-W
David Brown	SWDED-WR

END DATE FILMED

) - 83 DTIC